



THE HONG KONG
POLYTECHNIC UNIVERSITY

香港理工大學

Pao Yue-kong Library

包玉剛圖書館

Copyright Undertaking

This thesis is protected by copyright, with all rights reserved.

By reading and using the thesis, the reader understands and agrees to the following terms:

1. The reader will abide by the rules and legal ordinances governing copyright regarding the use of the thesis.
2. The reader will use the thesis for the purpose of research or private study only and not for distribution or further reproduction or any other purpose.
3. The reader agrees to indemnify and hold the University harmless from and against any loss, damage, cost, liability or expenses arising from copyright infringement or unauthorized usage.

IMPORTANT

If you have reasons to believe that any materials in this thesis are deemed not suitable to be distributed in this form, or a copyright owner having difficulty with the material being included in our database, please contact lbsys@polyu.edu.hk providing details. The Library will look into your claim and consider taking remedial action upon receipt of the written requests.

**MODELLING RISKS IN THE SUPPLY CHAINS OF
PREFABRICATED BUILDING PROJECTS IN HONG KONG**

LUO LIZI

PhD

The Hong Kong Polytechnic University

2019

The Hong Kong Polytechnic University
Department of Building and Real Estate

**Modelling Risks in the Supply Chains of Prefabricated Building
Projects in Hong Kong**

LUO Lizi

**A thesis submitted in partial fulfilment of the requirements for the
degree of Doctor of Philosophy**

December 2018

Certificate of Originality

I hereby declare that this thesis is my own work and that, to the best of my knowledge and belief, it reproduces no material previously published or written, nor material that has been accepted for the award of any other degree or diploma, except where due acknowledgement has been made in the text.

NAME: LUO LIZI

SIGNATURE:

Abstract

Prefabrication is an effective strategy to improve the working conditions and eventually the quality control during construction. The various benefits of prefabrication include cost and time savings, decreased labor demand, enhanced environmental performance, and improved quality management. These attractive superiorities have led to the extensive use of prefabrication worldwide. Prefabrication has been applied in the Hong Kong construction industry since the mid-1980s for the purpose of addressing the serious housing shortage. The Housing Authority's encouragement and investment have largely stimulated the technology development, with increasing use of prefabrication being observed from the percentage of precast volume and the types of precast elements. Effective supply chain management (SCM) is the key in the successful delivery of projects using prefabricated components. However, the supply chains of prefabricated building projects (PBP) are considered to be complex because of the multiple complexities in the organization, task and information aspects. Various problems exist in the supply chain of PBP and result in a series of supply chain risks (SCR) which need to be deeply understood for the development of mitigation strategies.

This study aims to examine the impacts of the dynamically interacting SCR on the performance of PBP in Hong Kong. The specific objectives include (1) To investigate the real situation of SCM for PBP, identify the embedded problems and analyze their root causes; (2) To identify stakeholder-associated SCR and analyze their interactions in the context of PBP in Hong Kong; and (3) To develop a dynamic model for assessing the impacts of the SCR on the performance of PBP. First, this research investigates the

production, transportation, and assembly processes of a prefabricated building project in Hong Kong using advanced data collection technologies and document analysis. Real-time data of precast facades throughout the supply chain is obtained, which provides valuable implications about the real situation of SCM for PBP and the problems involved. Interviews with stakeholders from the case project are conducted to analyze the root causes of the problems. Then, literature review and interviews with experts are adopted to identify stakeholder-associated SCR in PBP. Social network analysis (SNA) and case study are subsequently carried out to analyze the interactions between the SCR in the context of PBP in Hong Kong. Critical SCR and links in the risk network are identified and prioritized. Finally, a dynamic model using the system dynamics (SD) is developed to assess the impacts of the SCR on the performance of PBP. Multiple performance of PBP are considered in the model, including inventory, schedule, and quality.

This research contributes to the body of knowledge by providing an in-depth understanding of current SCM for PBP in a realistic way, with the real situation of multiple processes of a prefabrication supply chain being fully revealed. This research also fills a current knowledge gap by developing a dynamic social network to understand stakeholder-associated SCR in the context of PBP in Hong Kong and overcoming the limitations of traditional static risk analysis. In addition, this is the first study to comprehensively assess the impacts of SCR on the multiple performance of PBP, providing valuable implications about SCR management research in enhancing the performance PBP.

Publications

1. Luo, L., Shen, Q.P., Xu, G.Y., Liu, Y.L, and Wang, Y.J., 2018. Stakeholder-associated Supply Chain Risks and Their Interactions in a Prefabricated Building Project in Hong Kong. *Journal of Management in Engineering*. DOI: 10.1061/(ASCE)ME.1943-5479.0000675.
2. Luo, L., Mao, C., Shen, L.Y. and Li, Z.D., 2015. Risk factors affecting practitioners' attitudes toward the implementation of an industrialized building system: A case study from China. *Engineering, Construction and Architectural Management*, 22(6), pp.622-643.
3. Luo, L., Shen, Q.P., Li, X., Liang, X., and Wang, Y.J., 2018. An empirical analysis of supply chain management for prefabricated building projects in Hong Kong. *Journal of Management in Engineering*, under second-round review.
4. Luo, L., Shen, Q.P., 2018. Critical Review of Research Frontiers on Supply Chain Management for Prefabrication in the Building Industry. *Canadian Journal of Civil Engineering*, under review.
5. Li, C.Z., Shen, G.Q., Xu, X., Xue, F., Sommer, L. and Luo, L., 2017. Schedule risk modeling in prefabrication housing production. *Journal of cleaner production*, 153, pp.692-706.
6. Li, C.Z., Hong, J., Xue, F., Shen, G.Q., Xu, X. and Luo, L., 2016. SWOT analysis and Internet of Things-enabled platform for prefabrication housing production in Hong Kong. *Habitat International*, 57, pp.74-87.

Acknowledgements

The past three-year PhD journey was full of happiness, tears, joys, and bitters. It is the endless support provided by many lovely people that drive me to overcome all the difficulties and finish the PhD study.

First of all, I would like to express the greatest gratitude to my supervisor Prof. Geoffrey Qiping Shen who always encourages me to explore what I am interested in and provides valuable guidance. His selfless devotion facilitates me to grow faster and better during the academic journey. Without his patience and continuous inspirations, I could not complete this study successfully.

I am also grateful to Department of Building and Real Estate, the Hong Kong Polytechnic University which provides a great platform for me to pursue my dream. Special thanks also go to colleagues in our department for their selfless help during my PhD study.

In addition, I would like to thank Dr. Tianzhen Hong for his support, encouragement, and valuable suggestions during my attachment in Lawrence Berkeley National Laboratory.

I also appreciate our team members Dr. Xin Liang, Dr. Jingke Hong, Dr. Shan Guo, Dr. Zhengdao Li, Dr. Xue Lin, Dr. Wei Zheng, Dr. Juan Huang, Dr. Zezhou Wu, Dr. ShanshanBu, Dr. Kexi Xu, Dr. Aihua Wang, Bingxia Sun, Xiao Li, Boyu Zhang, Jin Xue, Hengqin Wu, Xin Jin, Xin Zhou, Liqun Xiang and Siyuan Liu who form a warm family and bring me colorful, enjoyable and unforgettable experience during the past

three years.

Last but not least, I would like to thank my dearest family whose unconditional love and continuous support for whatever I pursue is the most powerful force that drives me to move further in the academic journey.

Table of contents

Certificate of Originality.....	I
Abstract.....	III
Publications.....	V
Acknowledgements.....	VI
Table of contents.....	VIII
List of Figures.....	XI
List of Tables.....	XIII
Chapter 1 Introduction.....	1
1.1 Research background.....	3
1.1.1 PBP in Hong Kong.....	3
1.1.2 Construction SCM.....	5
1.1.3 SCM for PBP.....	8
1.1.4 SCR in PBP.....	11
1.2 Research aim and objectives.....	15
1.3 Research design.....	15
1.4 Structure of the thesis.....	16
1.5 Chapter summary.....	18
Chapter 2 Literature Review.....	19
2.1 Introduction.....	19
2.2 Concepts of prefabrication.....	19
2.2.1 Various terms about prefabrication.....	19
2.2.2 Definition in this study.....	22
2.3 Overview.....	23
2.4 Selection of reviewed papers.....	25
2.5 Common research themes on SCM for PBP.....	27
2.5.2 Stakeholder relationships.....	28
2.5.3 Supply chain structure.....	33
2.5.4 Mass customization.....	38
2.5.5 Benefits.....	43
2.5.6 Challenges.....	45
2.5.7 Improvement approaches.....	48
2.6 Discussions and suggestions for future research.....	52
2.6.1 Comprehensive supply chain analysis.....	53
2.6.2 Selection of supply chain strategies.....	54
2.6.3 Mass customization analysis in a wider scope.....	55
2.6.4 Cost and safety benefits.....	56
2.6.5 Dynamic SCR analysis.....	57
2.6.6 Exploration of more improvement approaches.....	57
2.7 Chapter summary.....	58
Chapter 3 Research Methodology.....	60
3.1 Introduction.....	60

3.2 Addressing Objective 1	60
3.2.1 Case study	61
3.2.2 Automated data collection technologies.....	63
3.2.3 Document analysis	65
3.2.4 Interviews.....	65
3.3 Addressing Objective 2	67
3.3.1 Literature review	68
3.3.2 Case study	68
3.3.3 Interviews.....	68
3.3.4 SNA.....	70
3.4 Addressing Objective 3	72
3.4.1 SD	73
3.4.2 Case study	74
3.4.3 Interviews.....	74
3.5 Chapter summary	75
Chapter 4 An Empirical Analysis of SCM for PBP	76
4.1 Introduction.....	76
4.2 Findings and discussions.....	78
4.2.1 Production and transportation management of the whole project.....	79
4.2.2 Supply chain operation of the investigated building.....	88
4.2.3 Root cause of the problems	105
4.3 Conclusion	111
Chapter 5 Stakeholder-associated SCR and Their Interactions in PBP	112
5.1 Introduction.....	112
5.2 Results.....	113
5.2.1 Network measures.....	115
5.2.2 Node/link measures.....	116
5.3 Critical challenges in PBP.....	125
5.4 Network analysis after removing the key nodes and links.....	128
5.5 Chapter summary	130
Chapter 6 A Model for Simulating SCR in PBP	131
6.1 Introduction.....	131
6.2 Model development.....	131
6.2.1 Conceptual model of the supply chain	132
6.2.2 Causal-loop diagram	133
6.2.3 Stock-flow diagram.....	136
6.3 Model validation	139
6.4 Results and discussions	141
6.4.1 Base run simulation.....	142
6.4.2 Scenario analysis.....	145
6.5 Chapter summary	149
Chapter 7 Conclusions	150
7.1 Introduction.....	150
7.2 Review of research objectives.....	150

7.3 Summary of Research Findings	151
7.4 Research contributions	153
7.4.1 Contributions to Knowledge	153
7.4.2 Practical contributions to the industry.....	155
7.5 Research limitations	155
7.6 Future research directions	156
References	158
Appendices.....	193
Appendix A: Survey on problems and their root causes in the supply chains of prefabricated building projects in Hong Kong.....	193
Appendix B: Survey on Supply Chain Risks in Prefabricated Building Projects in Hong Kong	194
Appendix C: Survey on the relationships between critical variables that interact with each other to influence the supply chain performance of prefabricated building projects	197
Appendix D: Abbreviations.....	199

List of Figures

Figure 1.1 Research design	16
Figure 2.1 Comparison between prefabrication and traditional construction supply chains	25
Figure 2.2 Searching steps	26
Figure 2.3 Review framework	28
Figure 2.4 Decoupling points (DP) of different supply chain structures (adapted from (Olhager 2003)).....	34
Figure 2.5 Framework for future directions.....	53
Figure 3.1 Research framework to address Objective 1	61
Figure 3.2 Research framework to address Objective 2	67
Figure 3.3 Research framework to address Objective 3	72
Figure 4.1 Design information of facades considered in production analysis of the same category.....	81
Figure 4.2 The number of facades (TX1 and TX1r types) produced daily.....	82
Figure 4.3 The number of facades (TX2 and TX2r types) produced daily.....	82
Figure 4.4 The number of facades (TX4 type) produced daily.....	82
Figure 4.5 The number of facades (TX8 and TX8r types) produced daily.....	83
Figure 4.6 The number of facades (TX9, TX9r and TX9A types) produced daily.....	83
Figure 4.7 The number of facades (TX11 and TX11r types) produced daily	83
Figure 4.8 The number of facades (TX12 and TX12r types) produced daily.....	83
Figure 4.9 Daily production schedule of the whole project.....	85
Figure 4.10 Monthly production schedule of the whole project.....	85
Figure 4.11 Daily inventory of facades for the whole project in the factory	86
Figure 4.12 Stock time of each floor's facades of the five blocks in the factory	87
Figure 4.13 Number of facades delivered daily	88
Figure 4.14 Production process in the factory	88
Figure 4.15 On-site construction process.....	89
Figure 4.16 Daily production schedule of the investigated building	90
Figure 4.17 Monthly production schedule of the investigated building	91
Figure 4.18 Production duration of each floor of the investigated building.....	92
Figure 4.19 Transportation duration of facades of each floor (days) of the investigated building	94
Figure 4.20 Number of components transported in each batch of the investigated building	95
Figure 4.21 Erection duration of typical floors (days) of the investigated building....	96
Figure 4.22 Overall progress of the supply chain of the investigated building	97
Figure 4.23 Inventory amount in different supply chain stages of the investigated building	99
Figure 4.24 Stock time of different floors' facades of the investigated building.....	100
Figure 4.25 Lead time of different floors' facades of the investigated building.....	101
Figure 4.26 Extra cost from overproduction in the factory	102

Figure 4.27 Extra cost from excessive inventory in the factory	103
Figure 4.28 Extra cost from assembly delay.....	104
Figure 5.1 SCR network of the case project	116
Figure 5.2 Status centrality map	122
Figure 5.3 SCR network after removing the key nodes and links	130
Figure 6.1 Causal-loop diagram of the model	134
Figure 6.2 Stock-flow diagram of the model.....	137
Figure 6.3 Inventory analysis.....	143
Figure 6.4 Reinstallation and reproduction analysis.....	144
Figure 6.5 Delay analysis.....	145
Figure 6.6 Labor analysis.....	145

List of Tables

Table 3.1 Background information of the four experts	67
Table 3.2 Background information of the three experts	69
Table 3.3 Background information of the stakeholders involved in SNA	70
Table 3.4 Background information of the stakeholders involved in the SD model	75
Table 4.1 Façade information of the project	79
Table 5.1 A list of stakeholder-associated supply chain risks	113
Table 5.2 The top ten risks with high out-degree and degree difference values	117
Table 5.3 The top ten risks and links with high betweenness centrality.	119
Table 5.4 The top ten risks with high out-status centrality.	120
Table 5.5 The top ten risks with high brokerage value.	123
Table 5.6 The top ten risks with high ego size.	124
Table 5.7 Major challenges.	126
Table 5.8 Comparison of critical indicators between the original and new networks	129
Table 6.1 The variables in the model	137
Table 6.2 Simulation results.....	147

1 **Chapter 1 Introduction**

2 Prefabrication is in many ways technologically superior to traditional cast-in-situ
3 construction. Its benefits include cost and time savings (Mao et al. 2016), decreased
4 labor demand (Nadim and Goulding 2010), enhanced environmental performance
5 (Hong et al. 2016), and improved quality management (Tam et al. 2014). These
6 attractive superiorities have led to the extensive use of prefabrication in many
7 developed countries and regions. In Sweden, for example, approximately 74% of
8 detached single houses used the factory-based construction method between 1990 and
9 2002 (Segerstedt and Olofsson 2010). In the United States, the manufactured housing
10 industry constituted around 20% of the property market and ranked as the second largest
11 housing units supplier in 2003 (Jeong et al. 2006). In Hong Kong, precast components
12 comprised around 17% of the total concrete volume utilized in public housing projects
13 in 2002 (Chiang et al. 2006); this percentage increased to 65% in a pilot project in 2005
14 (HKHA 2005). Meanwhile, some developing countries are making efforts to foster
15 prefabrication development. In China, for example, the use of prefabrication is
16 incorporated into its 13th Five-Year Plan (MOHURD 2016), which provides a powerful
17 engine for the development of prefabrication technologies. In Malaysia, the government
18 proposed the “IBS Roadmap 2003-2010” and “IBS Roadmap 2011-2015” programs to
19 promote the adoption of industrialized building systems (CIDB 2003, 2010).

20 It can be foreseen that the wider utilization of prefabrication can significantly contribute
21 to the building industry, and there is still much room for increasing the application of
22 precast structures in construction. In promoting prefabrication development, previous

1 research in the United Kingdom (Housing Forum 2011), the United States (Said 2015),
2 Hong Kong (Chiang et al. 2008), and Japan (Gann 1996) considers supply chain
3 management (SCM) to be the key in the successful delivery of projects using
4 prefabricated components. As Chiang et al. (2006) point out, it is the control over the
5 supply chain, rather than the prefabrication technology itself, that is the sustainable
6 competitive advantage of a construction company. However, SCM for PBP is a complex
7 task. There are many stakeholders within the entire supply chain system, which include
8 clients, designers, manufacturers, contractors, and various suppliers who partake in
9 different processes of the chain. Prefabrication should be integrated from the outset of
10 the design stage, which requires frequent interactions between participants to ensure
11 close coordination in maintaining labor, materials, and equipment (Čuš-Babič et al.
12 2014) and consequently adds considerable difficulties to the supply chain. Koskela
13 (2003) explains the complexity of SCM for PBP from four perspectives: (1) longer
14 chain caused by at least two construction environments, namely factory and site; (2)
15 larger amount of design work and earlier design for cast-in-situ construction because of
16 prefabrication lead time; (3) longer error correction period; and (4) higher requirements
17 for dimensional accuracy.

18 Due to the abovementioned complexity, prefabrication supply chains are fragmented,
19 which leads to many problems throughout the whole supply chain, such as schedule
20 delay in Hong Kong (Li et al., 2016), late deliveries, inappropriately supplied
21 components and component damages in Singapore (Pheng and Chuan 2001a), and
22 redesign and extra cost in Malaysia (Kamar and Hamid 2011). Therefore, significant

1 improvement in SCM for PBP is needed to tackle these problems and enhance the
2 overall performance of prefabricated buildings.

3

4 **1.1 Research background**

5 **1.1.1 PBP in Hong Kong**

6 Hong Kong is a high-density city with a very large population and a serious housing
7 shortage. The increasing housing demand requires that residential buildings should be
8 supplied at a fast pace without sacrificing quality. Prefabrication makes it possible to
9 achieve this goal by reducing construction time by 20% with improved quality control.
10 Since the mid-1980s, the Housing Authority has applied prefabrication in public
11 housing programs, along with standard modular design. The Housing Authority's
12 encouragement and investment have largely stimulated the technology development,
13 with increasing use of prefabrication being observed from the percentage of precast
14 volume and the types of precast elements. A comprehensive database comprising up to
15 179 residential buildings in Hong Kong shows that the percentages of buildings using
16 precast façade, precast staircase, semi-precast slab, and semi-precast balcony are 51%,
17 22%, 9%, and 7% respectively (Jaillon and Poon 2009). In 2002, precast elements
18 comprised around 17% of the concrete volume in public housing projects (Chiang et al.
19 2006). This proportion was tripled to 65% in a pilot project in 2005 by extending the
20 use of precast concrete to prefabricated bathrooms, kitchens, and structural walls
21 (HKHA 2005). Nowadays, almost half of local residents are accommodated in public

1 housing projects. PBP will continue to proliferate in Hong Kong's building sector given
2 the Housing Authority's ambitious goal of producing up to 93,400 public housing units
3 from 2015/16 to 2019/20 (HKHA 2016).

4 The design-bid-build (DBB) contract mode is used for PBP in Hong Kong. The Housing
5 Authority is the client of public housing projects who directly recruits a consultant for
6 design work and a main contractor for management of the project supply chain. The
7 main contractor employs a manufacturer, a transporter, and an assembly sub-contractor
8 and reports the project status to the client on a weekly basis. In case of any urgent orders,
9 the transporter usually arranges a temporary storage area near the site as a buffer to
10 keep components in inventory for a short period.

11 The supply chains of PBP in Hong Kong are considered to be complex for the following
12 reasons. First, the project team is composed of multi-disciplinary practitioners from
13 different organizations whose decision-making is based on their individual goals and
14 value systems with limited considerations of supply chain performance, resulting in
15 organizational complexity (Ju et al. 2017). Second, most precast factories are in the
16 Pearl River Delta area of Mainland China from where the components are transported
17 by trucks through customs to Hong Kong, resulting in substantial uncertainty and task
18 complexity during the transportation process. As the cost, time and construction
19 progress largely depend on the logistics of the component delivery (Chiang et al. 2006),
20 any variations in cross-border transportation may significantly affect project
21 performance. Third, the fragmentation and discontinuity involved separate the supply
22 chain into individual parts with poor coordination and information-sharing between

1 stakeholders, making it difficult for practitioners to obtain real-time information (Li et
2 al. 2016). This situation is exacerbated by cross-border transportation and limited use
3 of information technologies (Xu et al. 2018), thereby generating considerable
4 information complexity. These complexities make it difficult to coordinate multiple
5 information, material/service/product, and fund flows, thus requiring close interaction
6 and frequent information-sharing among the stakeholders to guarantee a smooth supply
7 chain.

8

9 **1.1.2 Construction SCM**

10 In recent years there has been a considerable amount of research devoted to the
11 development of SCM theory in the construction industry (e.g. Arantes et al. 2015;
12 Behera et al. 2015; Kamar and Hamid 2011). The application of SCM is found to be
13 difficult due to the following characteristics of construction projects: temporary
14 multiple organizations (Cheng et al. 2010a), adversarial short-term relationships
15 (Abdullah and Nasir 2017), and obstacles in handling networks of multiple stakeholders,
16 materials and components supply, and various services (Aloini et al. 2012).

17 To address the problems in construction supply chains, studies have found that
18 collaboration and integration based on real-time information sharing, and commitment
19 management among stakeholders (Isatto et al. 2015), are critical elements to improve
20 supply chain performance (Koolwijk et al. 2018; Xue et al. 2010) by reducing lead time,
21 shortening project durations, and increasing operational efficiency (Min and Bjornsson

1 2008). These benefits have motivated scholars to further explore and enhance
2 collaboration between stakeholders. For example, Xue et al. (2018) analyzed
3 collaborative management in prefabrication to find its positive effects on cost
4 performance; Das et al. (2015) developed an ontology-based web service framework to
5 support heterogeneous data transfer for better supply chain collaboration; and London
6 and Pablo (2017) adopted an actor-network approach to expanding conceptualization
7 of collaboration in PBP to facilitate theory development.

8 Since collaboration is characterized by close relationships between stakeholders,
9 investigating and improving supply chain relationships in construction has become an
10 important topic. For example, Jeong et al. (2013) proposed a framework to optimize the
11 manufacturer-supplier relationship in PBP; Kim and Nguyen (2018) provided a
12 structural model to identify supply chain relationship traits and assess their impacts on
13 project performance; and both Meng et al. (2011) and Kim and Nguyen (2017)
14 measured stakeholder relationships and discovered major areas for relationship
15 improvement by developing a maturity model and an analytical hierarchy process
16 framework respectively. While acknowledging the above research in enhancing
17 collaboration between stakeholders, poor coordination and poor information sharing
18 are still found to be the norm in the construction industry because of its one-off
19 characteristics.

20 Optimizing supply chain performance also gains increasing attention in existing studies.
21 Since material flows have been found to remain the focus of current construction SCM
22 practice (Ying et al. 2015), recent research has placed considerable emphasis on

1 material supply optimization. For instance, Liu and Lu (2018) initiated a scheduling
2 optimization model for prefabrication projects to optimally balance material delivery
3 dates and downstream demand by minimizing the direct labor cost related to late
4 delivery and the inventory cost caused by early supply; Jaśkowski et al. (2018)
5 proposed a planning decision model to minimize the total inventory management cost
6 by optimizing the supply of materials/components that are consumed irregularly; Moon
7 et al. (2018) developed a radio frequency identification (RFID)-enabled tracking
8 system to optimize material management at the supplier stage of a mega project in order
9 to improve field productivity; Arashpour et al. (2017a) optimized supply decision-
10 making of prefabricated products taking supplier selection and multi-supplier
11 configurations into account. On the other hand, Ju et al. (2017) proposed a value
12 optimization strategy to reduce interface conflicts and eliminate potential risks of delay
13 and cost overruns by reallocating interface responsibilities between associated
14 contractors, while van den Berg et al. (2017) developed a game approach, which enables
15 students to experimentally experience the way supply chain optimization actually
16 works. Before optimizing material flows, it is important to streamline the information
17 flows which play an important role in assisting with stakeholders' decision-making and
18 thereby directly influence other flows, including material/service/product and fund
19 flows. Future research therefore could pay more attention to optimize information flows.

20 In addition, the literature reveals significant principles and approaches to improving
21 construction supply chain performance, such as the use of lean concept (Barriga et al.
22 2005; Yu et al. 2011), partnering principles (Kumaraswamy and Matthews 2000),

1 building information modelling (BIM) technology (Papadonikolaki et al. 2016), and e-
2 marketplace (Alarcón et al. 2009). Some studies have also explored environmental
3 considerations in the development of sustainable supply chains (Balasubramanian 2014;
4 Balasubramanian and Shukla 2018; Dadhich et al. 2014; Facanha and Horvath 2005),
5 while other studies have focused on organizational behavior (Jagtap and Kamble 2015;
6 Mostafa and Chileshe 2018), claims management (Stamatiou et al. 2018), occupational
7 risk management (Barreto and Pires 2015) and supplier evaluation (Seth et al. 2018) in
8 construction supply chains. For the specific area of PBP, SCM research includes
9 planning and controlling the design of prefabricated building systems (Wesz et al. 2018),
10 value stream mapping (Jarkko et al. 2013), and market equilibrium modelling for self-
11 manufacturing or outsourcing decisions (Han et al. 2017).

12

13 **1.1.3 SCM for PBP**

14 A construction supply chain is a network of many organizations and relationships
15 connected by information flows, materials, services or product flows, and fund flows
16 between stakeholders (Xue et al. 2007). According to Koskela (2003), SCM for PBP is
17 more difficult than that of traditional construction due to the multiple production
18 environments (factory and site), more design work and prefabrication lead time, a
19 longer error correction cycle, and stricter requirements for dimensional accuracy. The
20 supply chain should be integrated at the beginning of the design phase, requiring strong
21 coordination among stakeholders to arrange labor, materials and equipment resources

1 (Čuš-Babič et al. 2014). Such coordination requires frequent communication and
2 collaboration between stakeholders to convey proper and up-to-date information
3 (Abedi et al. 2014). The multi-disciplinary stakeholders, however, are from different
4 organizations whose decision-making is based on their individual goals and value
5 systems with limited considerations of supply chain performance, resulting in
6 organizational complexity (Ju et al. 2017). This fragmentation is likely to induce a
7 series of problems in the production, logistics, and assembly processes.

8 Production planning is an important managerial activity for component manufacturing
9 considering its significant impacts on the delivery task, lead time competitiveness, and
10 the effective use of molds and machines (Benjaoran and Dawood 2006). Precast
11 production usually uses the make-to-order way in which components are manufactured
12 based on the assembly progress. Therefore, delivering the precast components as
13 required by the assembly schedule has high priority in production planning. Effective
14 planning plays an important role in balancing the production line and enhancing the
15 productivity for benefit maximization (Altaf et al. 2018). However, precast production
16 has difficulties both inside and outside the factories. Specifically, over-early or over-
17 late manufacturing is likely to cause storage problems, late delivery, and time-
18 consuming component location inside the factory via the traditional way. Immediately
19 finding the right component for the right floor and right part of the construction is
20 therefore quite hard outside the factory (Yin et al. 2009). These problems have
21 motivated extensive discussions about production planning optimization (Liu and Lu
22 2018; Wang et al. 2018), while other studies have focused on planning and controlling

1 the design of prefabricated building systems (Wesz et al. 2018), value stream mapping
2 (Jarkko et al. 2013), and market equilibrium modeling for self-manufacturing or
3 outsourcing decisions (Han et al. 2017).

4 Inventory management is critically important in guaranteeing the smoothness of the
5 construction processes (Lu et al. 2011). Excessive inventory is the most serious non-
6 value-adding activity that may interrupt production activities and generate great wastes
7 of energy and raw materials (Wu et al. 2014). According to Tserng et al. (2006),
8 excessive inventory could be mitigated by improving information communication
9 between stakeholders to reduce demand uncertainty or conducting effective production
10 planning to reduce the gap between supply and demand. Therefore, facilitating
11 stakeholder communication is an important issue worthy of further study.

12 Although the logistics of component delivery have a considerable impact on project
13 cost, time and construction progress (Chiang et al. 2006), it seems to garner only limited
14 consideration when it comes to how it affects the performance of PBP (Hwang et al.
15 2018; Sahin et al. 2018). Since transporting large volumes of engineered materials
16 requires close communication between practitioners (Gosling et al. 2016), Niu et al.
17 (2017) proposed a smart construction objects-enabled system to assist decision-making
18 by improving the concurrence of process and information at the logistics stage.
19 However, this is not enough to enhance the logistics process because of the frequent
20 variations in the downstream demand for precast components. Also, the site space for
21 component storage is often limited in Hong Kong. Therefore, real-time monitoring of
22 the assembly schedule and site layout situation needs to be further improved.

1 The assembly process is in the downstream of the supply chain that determines the
2 demand for precast components. Numerous schedule risks with mutual interactions
3 exist in the assembly process (Li et al. 2018a). Therefore, the contractor should closely
4 and openly interact with the client to diminish variations at the assembly stage (Doran
5 and Giannakis 2011). Integrated use of information technologies, such as radio
6 frequency identification (RFID) and building information modeling (BIM) is developed
7 to effectively mitigate risks and enhance the schedule performance of projects (Li et al.
8 2017b).

9

10 **1.1.4 SCR in PBP**

11 SCR refer to risks that can modify or prevent part of the movement and efficient flow
12 of information, materials and products between the actors of a supply chain within an
13 organization, or among actors in a supply chain (Lavastre et al. 2012). Due to supply
14 chain fragmentation, many uncertainties and complexities originate from the interfaces
15 of different stakeholders (Behera et al. 2015). As a consequence, SCR arise and have a
16 direct impact on project performance (Demirkesen and Ozorhon 2017).

17 Studies have provided insights into SCR in PBP in both developed and developing
18 countries. In Australia for example, the poor process uptake, such as procurement,
19 logistics, and site operations, are identified as the barriers that affect the supply chain
20 value of PBP (Sahin et al. 2018). In Sweden, long lead time and scarcity of suppliers
21 are critical supply chain issues hindering industrialized construction (Larsson et al.

1 2013). In Singapore where prefabrication supply chains are relatively more comparable
2 to that in Hong Kong because of their similar PBP development background, SCR
3 include lack of coordination prior to and during construction, inadequate project
4 planning and design efforts, limited transportation and logistics considerations (Hwang
5 et al. 2018), large inventory, inappropriate staffing arrangements, and unclear
6 identification marks (Wu and Low 2014). In developing countries where PBP are still
7 in their infancy, supply chains are relatively more fragmented than those in developed
8 countries. In China for example, prefabrication supply chains suffer from a lack of
9 experienced professionals (Mao et al. 2015), supporting technologies, and large-scale
10 production systems (Zhang et al. 2014), all of which result in significant economic risk,
11 market risk, on-site management risk, and technical risk (Luo et al. 2015). In Malaysia,
12 the lack of communication between multidisciplinary stakeholders (Pozin et al. 2016)
13 and inefficient transportation, logistic and material delivery processes (Azwanie et al.
14 2016) result in fragmentation and disconnection of prefabrication supply chains. Since
15 these studies have been conducted worldwide, it would appear that SCR in PBP is a
16 global issue.

17 PBP in Hong Kong have been investigated to identify SCR that significantly affect time,
18 information and schedule performance. For example, Zhai et al. (2016) pointed out that
19 lead-time hedging issues are often created by contractors informing manufacturers of
20 their component requirements an earlier due date than necessary, while Niu et al. (2017)
21 found that the low concurrence of process and information negatively influences
22 decision-making across the supply chain. In addition, data collection and transfer across

1 complex supply chains are often revealed to be inaccurate, incomplete, and insufficient
2 (Zhong et al. 2017) as a consequence of insufficient use of information technologies
3 (Xu et al. 2018). These problems inevitably engender schedule delays of PBP in Hong
4 Kong (Li et al. 2016).

5 There are various categorization method of SCR. Ritchie and Brindley (2007), for
6 example, divided SCR into systematic risks and unsystematic risks; the former refers
7 to the risks that occur as a function of the internal operating environment of companies,
8 while the latter are organization-specific risks and are often within the control of the
9 business. Jüttner et al. (2003) classified SCR according to environmental, network, and
10 organizational sources, while Jüttner (2005) identified supply and demand as additional
11 two sources of risk. Wagner and Bode (2008) categorized SCR into supply, demand,
12 regulatory, infrastructure, and catastrophic types, while Kleindorfer and Saad (2009)
13 considered operational contingencies, natural hazards, terrorism, and political
14 instability as major sources of disruption risks. One of the popular categorization
15 methods is dividing SCR into the following five types of risk: process, control, demand,
16 supply, and environment (Christopher and Peck 2004). Since this method has been
17 widely used to investigate uncertainty/risks in construction supply chains (Gosling et
18 al. 2013; Pfohl et al. 2011), it was chosen as the method for this study with the following
19 definitions for each type of risk: process risks disrupt the value-adding or managerial
20 processes within the organizations; control risks affect stakeholders' abilities to
21 transform the end user's order into raw material requests; supply risks refer to the
22 disruption of the material or information flows resulting from within the upstream

1 suppliers; demand risks are associated with the downstream order changes; and
2 environment risks, which are also termed external risks as they happen outside the
3 supply chain environment. From the perspective of stakeholders, process and control
4 risks are internal to an organization while supply and demand risks are external to a
5 firm but in the internal supply chain network. Although environment risks are external
6 to the supply chain, they expose stakeholders in the network to potentially serious
7 impacts (Thun and Hoenig 2011).

8 SCR sourced from different stakeholders have close interactions with each other, and
9 such interactions influence the performance of the entire supply chain. For example, a
10 design change originated from the client often leads to delayed assembly of precast
11 components by the assembly sub-contractor, resulting in cost overruns and schedule
12 delay of the whole project. Downstream installation errors/delays are likely to cause
13 excessive inventory of components, bringing about poor layout management in both
14 the factory and the construction site. Due to the compact area in Hong Kong, poor
15 layout may trigger some safety problems. The mutual influence between the SCR
16 makes SCM for PBP more difficult due to the multiple information and
17 material/service/product transfer within the complex network.

18 SCR penetrate the entire construction processes and adversely influence the housing
19 supply and sustainable development of Hong Kong. To fully address stakeholder-
20 associated SCR in PBP, it is necessary to understand their interaction mechanism, from
21 which effective mitigation measures could be developed.

1

2 **1.2 Research aim and objectives**

3 This study aims to examine the impacts of the dynamically interacting SCR on the
4 performance of PBP in Hong Kong. The specific objectives of this research are listed
5 as follows.

6 (1) To investigate the real situation of SCM for PBP, identify the embedded problems
7 and analyze their root causes;

8 (2) To identify stakeholder-associated SCR and analyze their interactions in the context
9 of PBP in Hong Kong;

10 (3) To develop a dynamic model for assessing the impacts of the SCR on the
11 performance of PBP.

12

13 **1.3 Research design**

14 This research objectives are realized through the processes as illustrated in **Figure 1.1**.

15 The steps and research methods used to achieve the objectives and expected outcomes
16 are provided.


17 First, a comprehensive literature review and document analysis are conducted to
18 understand the status quo of existing SCR research and identify the research problems.

19 Second, automated data collection technologies are adopted to trace the real-time status
20 of a case supply chain. Document analysis is used to supplement data of the automated

1 data collection system. Statistical analysis of the real-time data is conducted to
 2 quantitatively analyze the SCM for PBP and identify the problems involved. The root
 3 causes of the problems are analyzed by interviewing experts from the case project.

4 Third, the social network analysis method is applied to examine stakeholder-associated
 5 SCR and their cause-effect relationships in PBP in Hong Kong. A series of network
 6 indicators are adopted to identify the critical SCR and interaction links.

7 Fourth, a dynamic model using system dynamics (SD) theory is developed to assess the
 8 impacts of SCR on the performance of the supply chains of PBP. The inventory,
 9 schedule, and quality performance are considered in the model.



10
 11 **Figure 1.1 Research design**

12
 13 **1.4 Structure of the thesis**

14 This thesis is composed of seven chapters, the content of which is described as follows.

1 Chapter 1 provides a brief introduction of the thesis, highlighting major information of
2 the research, including background, research objectives, research design, and the
3 structure of the thesis.

4 Chapter 2 reviews existing research on SCM for PBP and finds that there are six major
5 topics in this topic, including stakeholder relationships, supply chain structure, mass
6 customization, benefits, challenges and promotional approaches. The research gaps are
7 also provided.

8 Chapter 3 presents the methodologies adopted in this study to address the research
9 objectives. The methods include literature review, document analysis, case study,
10 interviews, system dynamics, and agent-based modelling, while the tools used for data
11 collection and analysis include automated data collection technologies and social
12 network analysis.

13 Chapter 4 shows empirical evidence and critique of the SCM for PBP in Hong Kong.
14 Advanced technologies are adopted to reveal the real situation of the supply chain,
15 providing in-depth understandings of the status and problems of SCM for PBP.

16 Chapter 5 develops a SCR network of PBP using social network analysis. SCR and
17 related stakeholders together with dynamic risk interactions are considered in the
18 chapter to tackle the limitations of traditional static risk analysis. Network and node/link
19 measures are conducted to compute critical indicators of the network, including density,
20 cohesion, nodal degree, betweenness centrality, status centrality, brokerage, and ego
21 size, which could reflect the complexity of the supply chain network and identify

1 critical SCR and their links.

2 Chapter 6 develops a model to evaluate the impacts of the SCR on the inventory,
3 schedule and quality performance of PBP in Hong Kong.

4 Chapter 7 provides a summary of the research findings of the study. The theoretical and
5 practical contributions are explained. The limitations and future research directions are
6 also identified.

7

8 **1.5 Chapter summary**

9 This chapter briefly introduces essential information of the study, including research
10 background, aim and objectives, research design and structure of the thesis.

11

1 **Chapter 2 Literature Review**

2 **2.1 Introduction**

3 Having a better understanding of existing knowledge and practices in SCM for PBP in
4 both developed and developing countries is necessary before devising and
5 implementing any measures to improve the performance of supply chains. Among the
6 plethora of related studies, a systematic review that summarizes research on SCM for
7 PBP is conspicuous by its absence. This chapter addresses that omission by providing
8 a critical review of SCM for PBP research to map the knowledge framework of existing
9 literature, identify major knowledge gaps, and provide suggestions for future research
10 and practices. A careful review of journal articles in this field published from 2000 to
11 2018 is conducted. A total of six focus topics are identified, including stakeholder
12 relationships, supply chain structure, mass customization, benefits, challenges, and
13 improvement approaches.

14

15 **2.2 Concepts of prefabrication**

16 **2.2.1 Various terms about prefabrication**

17 Various terms related to prefabrication have been proposed in the literature with
18 different scope and characteristics.

19 Tatum et al. (1987), for example, propose three terms, including prefabrication, pre-
20 assembly, module in a report for the Construction Industry Institute (CII) of the USA,

1 which are defined as follows, revealing the different industrialization levels by the
2 terms.

3 *'Prefabrication is a manufacturing process, generally taking place at a specialized*
4 *facility, in which various materials are joined to form a component part of the final*
5 *installation.'*

6 *'Pre-assembly is a process by which various materials, prefabricated components,*
7 *and/or equipment are joined together at a remote location for subsequent installation*
8 *as a sub-unit. It is generally focused on a system.'*

9 *'Module is a major section of a plant resulting from a series of remote assembly*
10 *operations and may include portions of many systems; usually the largest transportable*
11 *unit or component of a facility.'*

12 GROÁK et al.'s (1997) report for the Construction Industry Research and Information
13 Association (CIRIA) defines pre-assembly as *'For a given piece of work, the*
14 *organization and completion of a substantial proportion of its final assembly work*
15 *before installation in its final position'* with many forms of sub-assembly, taking place
16 on or off-site, and often involving standardization.

17 Gibb (1999) uses the term "off-site fabrication" to cover both prefabrication and pre-
18 assembly as mentioned in the CII and CIRIA reports and defines it as *'a process which*
19 *incorporates prefabrication and pre-assembly. The process involves the design and*
20 *manufacture of units or modules, usually remote from the work site, and their*
21 *installation to form the permanent works at the work site.'*

1 In addition, Gibb and Pendlebury (2006) classify off-site production into the following
2 four levels: (1) Component and subassembly (i.e., elements always made in factory and
3 never considered for on-site production, e.g., lintels); (2) Nonvolumetric preassembly
4 (i.e., preassembled units that do not enclose usable space, e.g., precast concrete wall
5 panels); (3) Volumetric preassembly (i.e., preassembled units that enclose usable space
6 and are typically fully factory finished internally but do not form the building structure,
7 e.g., bathroom pods); and (4) Modular building (i.e., preassembled modules that
8 together form the whole building, e.g., hotel modules).

9 Richard (2010) proposes the term “industrialized building system” and defines it as ‘*a*
10 *set of coordinated parts and rules where the same details / methods are re-used for a*
11 *large number of different buildings located on different sites and meeting different*
12 *programs.*’ Industrialization is “product-oriented” and the product will generally be an
13 industrialized building system.

14 The various terms reveal different natures of prefabrication which describe the multi-
15 dimensional and diverse aspects of its development and strategies that have been
16 explored throughout its evolution (Smith and Quale 2017). Also, as Gibb (1999) points
17 out, in its fullest sense, off-site fabrication requires a project strategy that will change
18 the orientation of the project process from construction to manufacture and installation.

19 Those statements indicate that prefabrication is first a strategic decision before being a
20 technological one even if there is a continuous interaction between strategy and
21 technology.

1 The different degrees of industrialization have generated various physical sizes and
2 volumetric or non-volumetric shapes at the scale of components, systems, and entire
3 buildings (Smith and Quale 2017), resulting in different impacts on the supply chains,
4 and the higher the industrialization level, the lower the supply chain risks. For example,
5 as the first level of industrialization (Richard 2005), prefabrication refers to the
6 components / sub-systems that are produced before and elsewhere i.e. off-site whatever
7 the scale of the project. The supply chain risks will then be less predictable and greater
8 for buildings using small and diverse components than for those built with larger and
9 the same components. Industrialized construction is a strategy implemented by a
10 generic organization grouping most of the participants to achieve a continuity of the
11 production, and the purpose is to reach a high volume and therefore amortize the
12 investment in processes capable of simplifying the production and reducing the costs at
13 the same time (Richard 2005). The supply chain is a fundamental part of the strategy
14 and will be tightly controlled over the whole sequence of operations. Building Systems
15 are set of parts & processes where the details are standardized in order to reduce the
16 number of components while being designed to allow for combinability, thereby
17 generating variations and individualization (Richard 2010). As the number of
18 components is reduced and as they are massively produced, the task of adjusting the
19 supply chain is reduced accordingly and will be undertaken at the very outset due to the
20 large economic issues involved.

21

22 **2.2.2 Definition in this study**

1 Although the abovementioned terms about prefabrication are different in scope, they
2 have similar attributes about the technology implementation process. This study
3 considers four attributes of prefabrication when limiting the research scope, including
4 (1) manufacturing, (2) undertaken in the factory environment, (3) non-volumetric and
5 volumetric pre-assemblies are manufactured as precast elements, such as floors, slabs,
6 facades, staircases, beams and bathrooms, and (4) transporting precast components to
7 projects site and installing them to form an entire building. As a result, prefabrication
8 is defined as manufacturing precast elements in the factory and then transporting and
9 installing them to form an entire building at a construction site.

10 According to Richard (2010), a building system is usually composed of six major sub-
11 systems: structure, envelope, partitions, services, equipment and finishes, whereas the
12 structural sub-system will normally play a transcendental role. In the specific context
13 of Hong Kong, most precast concrete panels systems presently used by the Housing
14 Authority are not generating completely finished buildings since the mechanical
15 services, the installation of kitchen and bathroom fixtures, and the finishes need to be
16 completed in situ with the conventional way.

17

18 **2.3 Overview**


19 The concept of SCM was initially used in the world-renowned Toyota production
20 system as part of just-in-time (JIT) operation, which made a significant contribution to
21 the overall development of manufacturing (Kracik 1988). It is therefore suggested that

1 those responsible for the process of prefabrication could learn from the advanced
2 management experience of car manufacturers (Gann 1996).

3 As a result of efficient information sharing and the strong commitment of stakeholders,
4 the building industry has already benefited from the significant merits of SCM
5 including improved relationships between partners and enhanced integration of the
6 construction process, (Emuze and Julian Smallwood 2014). Supply chain partnering
7 and better relationships with suppliers are considered to be crucial elements for house
8 builders to promote the application of prefabrication (Pan et al. 2008). House builders
9 are therefore suggested to align product design in the early stages of the supply chain
10 for the purpose of fully realizing the benefits of prefabrication (Pan et al. 2012).

11 **Figure 2.1** illustrates the differences between supply chains of prefabrication and
12 traditional cast-in-situ construction. As the figure shows, the prefabrication supply
13 chain is much more complex than that of conventional construction due to additional
14 flows and activities. This complexity leads to difficulties in prefabricated building
15 projects regarding organization, planning, monitoring, and coordination. Therefore, a
16 prefabrication supply chain is more sensitive to variations than a traditional
17 construction supply chain.

1



2 **Figure 2.1 Comparison between prefabrication and traditional construction supply chains**

3

4 **2.4 Selection of reviewed papers**

5 The present study collected SCM for PBP-related articles from three world-renowned
6 indexed databases: Web of Science, Scopus, and Science Direct. The terms
7 “prefabrication,” “prefabricated construction,” “prefabricated building,” “precast
8 concrete,” “off-site construction,” “modular building,” “modular construction,”
9 “industrialized housing,” “industrialized building,” “housing industrialization,”
10 “building industrialization,” “prefabricated housing,” “manufactured housing,”
11 “manufactured building,” “manufactured construction,” “modular housing,”
12 “industrialized construction,” “preassembly,” “pre-assembly,” and “prework” were
13 used under title/abstract/keywords with a time span of 2000 to 2018 to identify
14 prefabrication-related journal papers. The terms “supply chain,” “logistics,” “supply
15 network,” “supplier,” and “supply” which reflect the characteristics of supply chain

1 research, are then used to limit the search scope into SCM for PBP. This step generates
 2 approximately 200 results. Three steps are further taken to narrow down the list of the
 3 articles. First, the titles and abstracts of the collected papers are scanned one by one to
 4 filter those beyond the building industry (e.g. papers in the automotive, medical, or
 5 energy fields). Second, the full texts of the papers are carefully scrutinized to further
 6 omit those that are beyond the research scope (e.g. papers focusing on only one stage
 7 or single stakeholders without considering interactions between upstream and
 8 downstream supply chains), resulting in 66 papers remained for review. Third, a cross-
 9 referencing examination is conducted to browse the references cited by the selected
 10 papers. Then the titles, abstracts and full texts of potentially associated papers are
 11 scanned one by one, generating additional 9 results for further analysis. Therefore, a
 12 total of 75 papers are finally selected for an in-depth analysis since they match the scope
 13 of the paper. **Figure 2.2** shows the searching steps used for identifying related papers
 14 for the review. By implementing a careful searching process with the most frequently
 15 used terms in the literature and rigorous selection criteria of related articles, this chapter
 16 is able to provide a comprehensive review of SCM for PBP studies.




Figure 2.2 Searching steps

17

18

1 **2.5 Common research themes on SCM for PBP**

2 It is necessary to classify the reviewed papers into groups before doing detailed analysis.

3 However, a common literature categorization method does not exist, although there is

4 a large number of reviews to date. A good option to classify literature is to divide them

5 into *what, why, how* and other aspects. For example, Zhang's (2015) work divides green

6 real estate research into coverage and definition (what), measures (how), quantification

7 of cost and benefit (why), and impacts (results). This method is proved effective for

8 literature classification because it could help scholars easily identify critical research

9 themes and clearly reflect the research main lines, ensure comprehensiveness of the

10 categories since the *what, why, and how* and other aspects cover the major attributes

11 and constitute the structure of a topic, and guarantee mutual exclusivity of the research

12 themes due to their completely different natures. On this basis, the current study

13 categorizes the reviewed literature into six research themes which are accordingly in

14 line with six focus questions: (1) stakeholder relationships (what's the essence that

15 should be managed in the supply chains of prefabricated buildings?), (2) supply chain

16 structure (how could the supply chains of prefabricated buildings be managed?), (3)

17 mass customization (what's the result of successful SCM for PBP?), (4) benefits (what

18 benefits will be achieved by effective SCM for PBP?), (5) challenges (what challenges

19 will be encountered in implementing SCM for PBP?), (6) promotional approaches


20 (what measures could be conducted to tackle the problems involved and improve the

21 performance of the supply chains of prefabricated buildings).

22 The common themes that provide answers to the research questions form a framework

1 (Figure 2.3) and are analyzed and synthesized as follows.

2



3

Figure 2.3 Review framework

4

5 2.5.2 Stakeholder relationships

6 Stakeholder relationships represent the essence of SCM for PBP, as indicated by

7 Christopher (2005) who views SCM as the management process of the relationships

8 between different customers and suppliers to deliver improved value at a lower cost,

9 and Xue et al. (2007) who define a construction supply chain as a network of multiple

10 organizations and relationships connected by information flow, materials, services or

11 products flow, and fund flow between the stakeholders. Poor stakeholder relationships

12 are likely to cause inferior results, such as cost overruns, time delays, and quality

13 defects (Meng 2012). Therefore, a prefabrication supply chain should be controlled as

14 a whole to coordinate entities and information to deliver satisfactory products to the

15 client (Pero et al. 2015).

1 The relationships between major stakeholders are widely discussed in SCM for PBP
2 research and the focus is found to be on the suppliers, clients, and contractors. Their
3 relationships exist in different tiers within a particular supply chain (Meng et al. 2011).
4 The manufacturer, specialist contractors, and material, equipment, and labor suppliers
5 play the role of suppliers by providing precast components, resources, and services to
6 the prefabrication supply chain; the main contractor is a coordinator who links the
7 upstream client and the downstream suppliers; and the client is the end customer who
8 provides financial investment for prefabricated building projects.

9

10 *Suppliers*

11 Supplier relationships are the most extensively analyzed relationships in the literature,
12 which is attributed to their critical input into the supply chain, particularly in
13 prefabrication where the capability requirements of suppliers are extremely high. Level
14 of closeness and length of relationships are two indicators commonly used for assessing
15 supplier relationships in the SCM for PBP research. Many studies suggest building
16 supplier relationships with different levels of closeness based on the asset specificity of
17 purchased items. Special solutions (e.g. electrical installations) are of high value with
18 scarce supply, so close relationships with their suppliers should therefore be established,
19 whereas suppliers who provide standardized parts mainly focus on logistics, thus
20 requiring a looser supplier relationships in most cases (Bildsten 2014; Hofman et al.
21 2009). The monopolistic situation in the United Kingdom confirms the above

1 conclusion, with close collaboration between an exclusive steel frame supplier and
2 module manufacturers being observed (Doran and Giannakis 2011). Regarding the
3 relationship duration, long-term relationships are widely advocated regardless of the
4 attributes of the procured items considering its significance in ensuring supply stability
5 and quality (e.g. Oral et al., 2003). More benefits are reflected in a study from Sweden,
6 including improved knowledge sharing, joint decision making with specialist suppliers,
7 and stable supply of standardized items (Bildsten 2014) as a consequence of long-term
8 interaction with suppliers.

9 Despite the advantages of long-term collaboration with suppliers, short-term supplier
10 relationships are currently the norm in both developed and developing countries,
11 indicating the fragmentation of the entire industry (Pheng and Chuan 2001a; Zhai et al.
12 2014). In Sweden, such one-off type of procurement is viewed as impediment to
13 information transactions about both time and quality when supplying uniquely designed
14 joinery products (Forsman et al. 2012).

15 In view of suppliers' critical role in the supply chain operation, players who can provide
16 advice about the best practices and procedures as well as product development for a
17 specific market, are in high demand (Gibb and Isack 2003). The literature therefore
18 proposes criteria to select proper suppliers (e.g. Safa et al. 2014), makes efforts to
19 improve supplier performance (e.g. Jeong et al. 2013; Zhai et al. 2016), and balances
20 costs and supply capabilities to support optimal supply decision making (Arashpour et
21 al. 2017b; Han et al. 2017).

1

2 *Clients*

3 Due to the client-oriented characteristic of the building industry (Akintoye and Main
4 2007), clients play the most important role in realizing supply chain integration in the
5 building industry (Briscoe et al. 2004). Since it is clients' increasingly sophisticated
6 demand that drives the building industry to adopt new technologies, quick responses to
7 their requirements is considered important (Doran and Giannakis 2011). The client is
8 expected to implicitly trust the selected supplier due to the limited options of alternative
9 suppliers (Blismas et al., 2005) and the long lead time of prefabrication (Pan et al. 2007).
10 Also, clients believe that suppliers should work with developers, contractors, and
11 designers as early as possible to guarantee the integration of appropriate prefabrication
12 techniques into the building design (Goodier and Gibb 2007). The necessity of high
13 integration between clients and suppliers is confirmed by Doran and Giannakis (2011),
14 since suppliers have to overcome the dimensional limitations related to architectural
15 and transportation issues for the purpose of satisfying clients' increasing need for
16 bespoke modular solutions.

17

18 *Contractors*

19 Compared with supplier and client relationships, contractors are rarely discussed in
20 SCM for PBP research. This situation is different from traditional construction in which
21 contractor relationships are the focus of SCM (Fernie and Thorpe 2007) while suppliers

1 are largely ignored. Nevertheless, client-contractor relationships remain crucial because
2 they are concerned with on-site productivity (Pheng and Chuan 2001a). Therefore, the
3 contractor is suggested to closely and openly interact with the client to improve the
4 efficiency of SCM for PBP through diminishing variations at the assembly stage (Doran
5 and Giannakis 2011). Involving contractors in the design stage is also advocated in
6 order to enhance the utilization of prefabrication in the early supply chain stage, which
7 includes concreting, plastering, and form working (Tam et al. 2007).

8 In summary, diverse relationships among stakeholders make prefabrication supply
9 chains complex. The literature explores stakeholder relationships and focuses on
10 suppliers, clients, and contractors. Different closeness levels with suppliers are
11 recommended according to the nature of the purchased items, and long-term
12 connections with suppliers are advocated even though short-term relationships are
13 currently the norm in the industry. Considering the significant role of suppliers,
14 different methods are proposed to select suppliers, improve supplier performance, and
15 support optimal supply decision making. Due to the characteristics of the industry,
16 clients are of great importance in integrating the prefabrication supply chain and high
17 integration between clients and suppliers is recommended to fully achieve customers'
18 requirements. Even though contractors are rarely mentioned in SCM for PBP research,
19 their close interaction with clients remains important in reducing variations at the
20 assembly stage. In addition, contractors are suggested to enter the early design phase
21 for better involvement of prefabrication techniques in the supply chain.

22

1 2.5.3 Supply chain structure

2 Supply chain structure refers to the way of managing supply chains and describes the
3 diverse range of supply chain operations by showing how different parts of the supply
4 chain interacts with customer orders (Gosling and Naim 2009). Supply chain structures
5 are classified as: make-to-order (MTO), engineer-to-order (ETO), make-to-stock
6 (MTS), and assemble-to-order (ATO) (Olhager 2003). These classifications are
7 distinguished by the decoupling point at which a particular order enters the material
8 flow of the chain, reflecting the effects of a customer order on production. Therefore,
9 supply chain structures indicate different strategies used by different firms to develop
10 products with different levels of customization. MTO and ETO are the major structures
11 adopted in prefabrication. **Figure 2.4** illustrates the decoupling points of different
12 supply chain structures. The “transportation” point is located in the last stage of the
13 supply chain strategies rather than before the assembly phase. This is because the
14 classical supply chain strategies are originally developed from the manufacturing
15 industry (i.e. car production) where all the components are assembled in the factory and
16 then finally transported for the end customers. Although the sequence of the supply
17 chain stages are different from those of the construction industry, the strategies still
18 widely apply to the housebuilding sector (e.g. Barlow et al. 2003).

1

Supply chain structures	Design	Production	Assembly	Transportation
Make-to-stock				DP
Assemble-to-order			DP	
Make-to-order		DP		
Engineer-to-order	DP			

2 **Figure 2.4 Decoupling points (DP) of different supply chain structures (adapted from**
3 **(Olhager 2003))**

4

5 *Make-to-order (MTO)*

6 MTO refers to the supply chain in which a fully detailed design can be configured to
7 suit a customer's particular requirements, and the material flow does not start until an
8 order is received and validated (Winch 2003). The decoupling point of MTO is in the
9 fabrication stage. MTO is a good option for suppliers to reduce potential risks of high
10 inventory cost and product depreciation resulting from excessive stock due to
11 inaccurate demand prediction of a particular design (Cheng et al. 2010b). Therefore,
12 configuring or customizing products upon the arrival of a customer order is preferred
13 by suppliers to provide standard or configurable products, such as happens with Sekisui
14 House, the largest factory-based housing provider in Japan (Barlow et al., 2003). In
15 addition, various production systems use MTO to support bespoke precast concrete
16 production (Benjaoran and Dawood 2006), the logistics strategy in delivering different
17 types of components (Court et al. 2009), and diminishment of waste from inventory
18 (Wu and Low 2014).

19 However, the MTO structure in prefabrication has some problems that concur with

1 those in the manufacturing industry where most controllability issues and changes in
2 product specifications are caused by poor interaction among different organizations
3 (Vrijhoef and Koskela 2000). Such issues reflect the weakness of the obsolete
4 management principles, which should be addressed by developing control methods
5 provided by the SCM for PBP theory.

6

7 *Engineer-to-order (ETO)*

8 The literature on the definition of ETO supply chains emphasizes their capability in
9 offering customized products, for which totally new designs are developed (Gosling
10 and Naim 2009). An ETO component is a prefabricated part of a building, whose form
11 and function must be uniquely designed to suit its environment before it can be
12 fabricated (Ergen et al. 2007a). The decoupling point of ETO is located at the design
13 phase, therefore, ETO components are highly customized with long lead time (Song et
14 al. 2005).

15 According to the point where the client enters the production information flow, Winch
16 (2003) classifies ETO into concept-to-order (CTO) and design-to-order (DTO) modes,
17 which reflect the two main contractual forms between client and suppliers: design-build
18 and design-bid-build, respectively (Segerstedt and Olofsson 2010). CTO has stronger
19 risk management capability than DTO because significant risks can be eliminated
20 through detailed design development, and major clients in procurement therefore prefer
21 the CTO mode. The DTO mode, on the other hand, is also considered appropriate for

1 most buildings if supply turn-key service is supplied to customers by integrated teams
2 (Winch 2003). A combination of CTO and DTO are employed in Sweden to supply
3 joinery products (Forsman et al. 2012).

4 Johnsson's (2013) classification of ETO is more detailed, which includes DTO, adapt-
5 to-order (ATO¹, differentiated from ATO which means assemble-to-order), and
6 engineer-to-stock (ETS). ETS is a fully pre-engineered strategy that is similar to CTO.
7 ATO¹ is between DTO and ETS in terms of the pre-engineering extent. Johnsson (2013)
8 explored product development platforms to operationalize the pre-engineering strategy
9 and found that the companies working with ETO could benefit from the platforms to
10 increase their output and lower the costs.

11 High customization of ETO components produces a wealth of information about
12 products and processes, such as installation instructions, the status, and the location of
13 each component, which needs to be recorded individually and exchanged among
14 stakeholders through frequent communication. Ergen et al. (2007a) pointed out that
15 managing ETO components is a difficult task due to the complex information flow;
16 consequently, many studies have focused on information management of ETO
17 components (e.g. Ergen and Akinci 2008; Forsman et al. 2012; Pero et al. 2015). In
18 addition, scholars also pay great efforts to improve collaborative planning and increase
19 process transparency and flexibility based on project progress for planning and
20 controlling design in ETO prefabrication systems (Wesz et al. 2018).

21

1 *Make-to-stock (MTS)*

2 In an MTS supply chain, production is initiated before an order is received, and items
3 enter the finished goods inventory before they are sold to customers (Zhang et al. 2013).

4 The decoupling point of MTS is at the shipment transportation phase. Therefore, MTS
5 firms conduct production according to historical forecasts, which are likely to result in
6 excessive inventory and high inventory costs (Lambert and Cooper 2000). The MTS
7 mode is suitable for mass production where standardized products are required for great
8 economies of scale and minimal lead time. In the United Kingdom, the MTS system is
9 combined with MTO to design the component flows of a project, which brings in
10 smooth supply of components for the final assembly without the need for a large central
11 part warehouse (Court et al. 2009).

12

13 *Assemble-to-order (ATO)*

14 The ATO strategy is popular among manufacturing firms that seek responsiveness and
15 cost efficiency (Benjaafar and ElHafsi 2006). The decoupling point of ATO is in the
16 assembly phase. The ATO mode is of value when the supply lead time of components
17 is long or when the supply is capacitated. However, managing the ATO system is
18 difficult due to the correlation of demand for different components, different lead time
19 of various components, and the availability of multiple components (Benjaafar and
20 ElHafsi 2006). The ATO supply chain is used by Sekisui Heim which annually supplies
21 over 20,000 houses in Japan, contributing significantly to Japan's classic notion of mass

1 customized housing (Barlow et al. 2003).

2 In summary, different supply chain structures are utilized in prefabrication, which are
3 distinguished by the decoupling point to reflect the specific stage at which the order
4 enters the material flow. The decoupling points of ETO, MTO, ATO, and MTS are
5 located in the design, production, assembly, and shipment transportation stages,
6 respectively, indicating decreasing levels of customization. ETO and MTO are mainly
7 adopted for SCM for PBP. MTO is a popular strategy for producing standardized
8 components, which benefits suppliers by reducing inventory cost and product
9 depreciation and enhancing the efficiency of the prefabrication supply chain. ETO can
10 be classified into several sub-strategies and is widely used for customizing housing,
11 which necessitates a high level of information exchange among stakeholders. Although
12 limited research has focused on MTS, it can be combined with MTO to supply
13 components for achieving economies of scale. Last but not least, ATO is a useful
14 strategy for increasing the responsiveness and cost efficiency of prefabrication supply
15 chains.

16

17 **2.5.4 Mass customization**

18 Mass customization is a competitive strategy which gives customers the freedom to
19 define product specifications in order to provide a large variety of products and services
20 (Pero et al. 2015). Effective information sharing and supply chain maturity are required
21 for rapidly transforming customers' specifications into material requirements (Gann

1 1996; Yashiro 2014). Market factor is another key element to achieve efficient mass
2 customization (Broekhuizen and Alsem 2002). Experience in the manufacturing
3 industry (e.g. automobile, clothing, and computer), in which mass customization has
4 been realized through efficient SCM and a large market demand (Fogliatto et al. 2012),
5 shows that mass customization conversely facilitates supply chain integration by
6 closely involving customers and suppliers (Pero et al. 2015). Given house builders'
7 competitiveness and customers' ever-higher requirements for housing, efficient mass
8 customization in the building industry is becoming increasingly important. Therefore,
9 the ultimate result of successful SCM for PBP is to achieve mass customization, as
10 confirmed by the experience of Japan with its mass customization of housing.

11 Industrialized housing can be mass-customized by mass-manufacturing housing
12 components, as opposed to entire housing models, which can be combined to enable
13 clients to customize houses individually (Noguchi 2003). Previous studies have
14 explored mass customization of prefabricated buildings in developed countries, such as
15 Japan, the United Kingdom, the United States, Finland, Canada, and Denmark.
16 However, a careful review of the collected papers indicates that studies focusing on
17 SCM for PBP are largely restricted to Japanese and British practices, while other
18 research on mass customization of prefabricated buildings mainly concerns
19 customization evolution, achievement approaches, and design issues. Studies that
20 explore the customization evolution, mainly analyze the development pathways of
21 Japan (e.g. Linner and Bock 2013; Yashiro 2014). From an achievement perspective,
22 various product platforms (e.g. Bonev et al. 2015; Said et al. 2017), advanced

1 configuration systems (Friedman et al. 2013), and different modularization methods
2 (e.g. Kudsk et al. 2013b; 2013a) have been proposed to facilitate the success of mass
3 customization. Design issues for mass customization of prefabricated buildings also
4 feature prominently in the literature, including the use of vernacular design languages
5 (Knight and Sass 2010) and axiomatic design (Marchesi and Matt 2017). Given that
6 this study focuses on SCM for PBP, only those studies that consider supply chain issues
7 of mass customized prefabricated buildings are analyzed in detail as follows to show
8 the customization practices in Japan and the United Kingdom.

9

10 *Japanese practice*

11 The advanced car production industry in Japan provides valuable manufacturing
12 principles for the housing industry to adopt in the production of customized housing.
13 Mass customization of industrialized housing began to flourish in Japan in 1970 when
14 substantial innovations were implemented in the customer interface, the supply chain,
15 as well as the production processes (Barlow et al., 2003). Long-term concentrated
16 urbanization generates a sufficiently large housing market to motivate housing
17 manufacturers to provide mass customized systems with flexible housing designs. The
18 efficient supply chains of industrialized housing drives mass customization
19 development in Japan; the modularity design, well-organized assembly, and process
20 engineering are involved in the integrated system to rapidly translate customers'
21 preferences into material requirements for customization (Roy et al. 2003).

1 Manufacturing capability can also satisfy market demands in terms of both volumes
2 and types of products (Gann 1996). Customization necessitates good relationships
3 between housing suppliers and customers, implying the need for capable design and
4 sales teams (Barlow and Ozaki 2001). Meanwhile, customization helps increase the
5 popularity of industrialized housing, which was indicated by the doubling of the market
6 share of prefabricated 2*4 timber panel housing in Japan from 1980 to 1992 (Gann
7 1996). Referring to the successful experience of Japan, the most significant issue in
8 gaining such popularity is to balance the use of standard components to benefit from
9 efficient operation of production lines and flexibility in assembly to provide a variety
10 of customized options, since a high degree of customization means elevated costs and
11 lead times.

12 Various suggestions, dominated by efficient SCM for PBP, have been put forward in
13 the literature for developing mass customized housing. They include a number of
14 supply chain strategies for Japanese house builders to deliver housing with varying
15 degrees of customization and innovations in the production process in order to provide
16 diverse choices in design and specifications, and to deliver high-quality housing on time
17 (Barlow and Ozaki 2005).

18

19 *British practice*

20 The United Kingdom is attempting to promote the mass customization of industrialized
21 housing by learning from the successful practice of Japan. However, British house

1 builders hold a relatively negative view of customizing housing compared with
2 Japanese house builders, which can be attributed to the different land development
3 processes in these two countries. The United Kingdom's house builders could gain
4 expected profits from land development (Barlow et al., 2003), whereas Japan's
5 residential sector is not involved in land development since customers have ownership
6 of plots (Barlow and Ozaki 2005). Japanese house builders therefore have to focus their
7 competitive strategies on SCM and construction technologies to satisfy increasing
8 customer expectations. Also, the supply chain in the United Kingdom is not sufficiently
9 responsive to achieve an efficient engineering process of customization. Therefore,
10 British house builders need to establish partnerships to replace the current adversarial
11 relationships for improving supply chain performance of projects (Roy et al. 2003).

12 To improve their supply chain performance, UK housing suppliers are suggested to
13 initiate new business models and innovative supply chain strategies (Barlow et al. 2003),
14 adopt new technologies, and shift to efficient production processes (Roy et al. 2003).
15 Court et al. (2009), on the other hand, proposes postponement as a useful approach to
16 delivering responsive supply chains, thereby coping with the high uncertainty of
17 customization demand, maintaining low operational costs, and ensuring shorter lead
18 time.

19 In summary, mass customization is an important strategy to satisfy the increasingly
20 diverse requirement of customers. Japan is experienced in producing mass customized
21 housing, which is enabled by efficient supply chains and large market demand. Mass
22 customization in the United Kingdom is less efficient than that in Japan because the

1 land development practice in the former is speculative. Thus, Japan's practice implies
2 that the United Kingdom should adopt different supply chain strategies concerning
3 various levels of customization and redevelop the production processes.

4

5 **2.5.5 Benefits**

6 The benefits of SCM in improving time usage, cost control, and quality management
7 of projects have been proven (Briscoe and Dainty 2005). These merits indubitably apply
8 to prefabrication, and benefits to productivity, quality, and the environment from SCM
9 for PBP are well documented in the literature.

10

11 *Productivity improvement*

12 Various studies have emphasized the capability of effective SCM for PBP to enhance
13 productivity. As Doran and Giannakis (2011) pointed out, the building industry is able
14 to reproduce the productivity gains generated in the automotive industry through a high
15 level of process integration depending on how effectively the process is managed, from
16 which production time can be relatively reduced as evidenced by the research in
17 Australia (Moon et al. 2015) and Turkey (Demiralp et al. 2012). On the flip side, the
18 decreased demand for laborers also indicates higher productivity as confirmed by Court
19 et al. (2009) who observed 35% abatement of required on-site workers after adopting a
20 construction system designed with a postponement function.

1

2 *Better quality management*

3 Quality management remains one of the major managerial targets in the building
4 industry. The literature points out that quality problems in prefabrication supply chains
5 are due to poor process resources (Moon et al. 2015) or poor logistics management
6 capability (Roy et al. 2003), whereas effective quality management necessitates reliable
7 and timely information sharing through the supply chain to reflect quality issues (Love
8 2002). Therefore, various control systems are established to instantly track real-time
9 quality data of precast components to enhance the quality of components at a full level
10 (Yin et al. 2009) and detect potential quality problems (Ikonen et al. 2013). On the other
11 hand, Moon et al. (2015) correlated quality problems with waste generated in processes
12 and designed a dynamic quality control structure to coordinate the supply chain. As a
13 result, process waste decreased from 45.5% to 6.2%, indicating a significant
14 improvement in quality.

15

16 *Environmental benefits*

17 The effective coordination of SCM for PBP also produces environmental benefits. For
18 example, Kim and Bae (2010) utilized a lean supply system integrated with JIT
19 principles for rebar supply and found that the energy use and carbon emissions resulting
20 from frequent deliveries under the old system could be offset by the high productivity
21 of the new system; thus revealing that the new system was environmentally friendly.

1 Kim et al. (2013) confirmed this finding by demonstrating that the prefab-JIT rebar
2 delivery system results in a 8.36%, 6.96%, 6.65%, and 6.65% drop in global warming
3 gases, acidification, eutrophication, and smog formation respectively, than the
4 traditional delivery system. Lu and Yuan's (2013) investigation of an international
5 supply chain showed the waste generation rate in the manufacturing and cross-border
6 transportation processes to be 2% or lower by weight.

7 In summary, effective SCM for PBP considerably improves supply chain performance
8 and helps to protect the environment. Significant time savings and reduction of labor
9 demand can be observed, indicating improved productivity of prefabrication supply
10 chains. Utilizing accurate and real-time information sharing to monitor quality issues
11 considerably enhances quality control, and environmental benefits are obtained by
12 abating unnecessary processes.

13

14 **2.5.6 Challenges**

15 SCM for PBP is considered to be a complex task that aims to coordinate the
16 relationships between participants involved and frequent information exchanges. The
17 various uncertainties and complexities that originate from the interfaces of different
18 participants or functions make prefabrication supply chains fragmented (Behera et al.
19 2015). These challenges posed to SCM for PBP are thoroughly analyzed in the
20 following.

21

1 *Supply chain fragmentation*

2 Fragmentation means the supply chain works like individual parts with poor
3 coordination between stakeholders, the limited alternatives of suppliers in the market,
4 and low efficiency of SCM. From the literature it is apparent that fragmentation of
5 prefabrication supply chains is a global issue. Although many developed countries and
6 regions adopt large-scale prefabrication practices, their supply chains remain
7 inadequate and fragmented, including the lack of suppliers and contractors in providing
8 technology, service and management work in the United Kingdom (Blismas et al.
9 2005b), limited capacity to supply prefabricated products (Blismas and Wakefield 2009)
10 and poor process uptake (Sahin et al. 2018) in Australia, long lead time and scarcity of
11 suppliers in Sweden (Larsson et al. 2013), lack of coordination before and during
12 construction, inadequate planning preparations, and limited logistics concern in
13 Singapore (Hwang et al. 2018), low concurrence of process and information (Niu et al.
14 2017) and inaccurate data collection and transfer (Zhong et al. 2017) in Hong Kong.
15 Prefabrication in developing economies is not as mature as that in developed countries,
16 which causes more fragmented supply chains. For example, in China, prefabrication
17 lacks experienced practitioners, such as clients, designers, suppliers, contractors, and
18 consultants, and supporting technologies (Mao et al. 2014). Large-scale production
19 systems are also non-existent in the country (Zhang et al., 2014), which indicates the
20 insufficiency of the supply chains. Transportation is also a critical issue in China
21 because stakeholders face uncertain site locations, complex distribution process, and
22 other logistics problems (Zhai et al., 2014). In Malaysia, the lack of communication

1 between multidisciplinary stakeholders (Pozin et al. 2016) and inefficient transportation,
2 logistic and material delivery processes (Azwanie et al. 2016) reveal the fragmentation
3 and disconnection of the prefabrication supply chains. Such fragmentation is
4 considered as the dominant hindrance to the utilization of prefabrication in both
5 developed (Pan et al., 2007) and developing countries (Kamar and Hamid 2011), since
6 it increases the difficulty in coordinating the design, production, and delivery processes,
7 thus significantly affecting the performance of SCM for PBP.

8

9 *Poor coordination among practitioners*

10 Poor coordination among practitioners, which results in limited information sharing, is
11 another challenge faced by SCM for PBP. This situation occurs because most of the
12 participants involved in a prefabrication supply chain only bear their own targets in
13 mind without considering the overall benefits of the chain due to the one-off
14 characteristics of the industry (Zhai et al., 2014). However, a high degree of trust and
15 interaction are required for coordinating supply chains, particularly in a monopolistic
16 market with limited alternative suppliers (Blismas et al., 2005). Therefore, a low
17 awareness of the necessity for participants to integrate and coordinate the prefabrication
18 supply chain is likely to reduce production efficiency and result in a series of problems.

19

20 *Problems in green SCM for PBP*

21 As green developments proliferate, green SCM has become a goal pursued by the

1 building industry. However, problems exist at different stages that consequently affect
2 the achievement of green SCM for PBP. Singapore has been the focus of recent research
3 in this respect and the country's practices have been found to have a lot of limitations.
4 For example, a large inventory, lack of sufficient care, improper staffing arrangements,
5 and unclear identification marks are considered the most undesirable barriers at the
6 stock management stage (Wu and Low 2014), while at the site layout and delivery
7 management stages, large storage areas, large quantity supply base, the lack of JIT
8 sourcing with the suppliers, and a lean workforce are the most significant non-value-
9 adding activities (Wu and Low 2012).

10 Therefore, fragmentation of supply chains and poor integration of stakeholders are
11 significant challenges for SCM for PBP, and non-value-adding activities cause
12 difficulties to realize green supply chains.

13

14 **2.5.7 Improvement approaches**

15 Effective improvement approaches are urgently needed to tackle the challenges
16 involved in supply chain. The need for effective interactions and coordination between
17 partners involved is frequently highlighted for developing useful measures to improve
18 SCM for PBP (e.g. Sandberg and Bildsten 2011). Detailed planning of factory and on-
19 site activities can also be enabled by coordinating supply chain processes and material
20 resources (Čuš-Babič et al. 2014). The literature proposes various approaches to
21 enhancing SCM for PBP through the use of information technology, optimized

1 resources planning, and cooperative processes management, as described in the
2 following sections.

3

4 *Information technologies*

5 Information technologies are the most frequently mentioned approaches in the literature
6 to improving SCM for PBP since frequent information exchange is required to keep all
7 the parties updated with information about the project status and to make the supply
8 chain work as a coordinated entity to detect potential problems (Ergen and Akinci 2008).

9 The information technologies that are discussed in the literature related to SCM for PBP
10 include radio frequency identification (RFID) technology, building information
11 modelling (BIM), and cloud computing.

12 RFID has been widely adopted in prefabrication to provide targeted quality
13 management data, bidirectional information flow, and accurate logistics data (Ikonen et
14 al. 2013), as well as locating precast components in the storage area (Ergen et al. 2007b).

15 Based on RFID, different SCM for PBP systems can be set up to support quality control
16 and inventory and transportation management, thereby achieving remarkable time
17 savings, cost and quality benefits, and better process control (Yin et al. 2009). Wang et
18 al.'s (2007) research quantifies the benefits of a RFID-based dynamic system in tracing
19 and monitoring precast components by updating the information in the web portal,
20 which is proven to reduce data entry mistakes by 12% and save 16% of time with 8%
21 of cost abatement.

1 BIM is primarily recommended for information management and has been
2 acknowledged as an adequate context for information mapping to more effectively
3 monitor progress, and carefully plan and manage material flows (Čuš-Babič et al. 2014).
4 BIM is also confirmed to be a major determinant for facilitating coordination between
5 on-site and off-site working packages (Said 2016).

6 Cloud computing is another valuable technology which delivers proper and up-to-date
7 information via the Internet and a remote central server. BIM server could be integrated
8 with cloud computing to enhance collaboration in supply chains (Abedi et al. 2016).
9 Abedi et al. (2014) adopt cloud computing to effectively mitigate poor planning and
10 scheduling, production lead time, and poor on-site coordination in a Malaysian
11 prefabrication supply chain, while Xu et al. (2018) develop a cloud asset-enabled IoT
12 platform to enhance lean prefabrication in Hong Kong.

13

14 *Optimized resources planning*

15 Optimized resources planning for supply chains means reasonable arrangements of
16 resources and sound coordination between the various stakeholders to tackle the
17 problems in supply chain operation, such as poor consistency between the upstream
18 component production and the downstream on-site installation. Enterprise resource
19 planning (ERP), which is a comprehensive advanced planning system that involves
20 various information processing abilities, is proposed for optimized resources planning
21 in supply chains. ERP inputs all the data into one database to achieve information

1 transparency and velocity through the elimination of information distortion and delay
2 (Akkermans et al. 2003). An investigation of ERP use in small-size and medium-size
3 companies in Sweden demonstrated that ERP not only can match the needs of
4 industrialized timber frame housing, but also enhance the re-engineering of enterprises
5 to improve the efficiency of internal and external supply chains (Bergström and Stehn
6 2005a). These firms obtain operational and managerial benefits, including improved
7 material management and better information processing capability, but reflect limited
8 strategic benefits of core business due to the high requirement of ERP for information
9 technologies (Bergström and Stehn 2005b). Modelling methods are widely used in the
10 literature to optimize production planning and resource allocation across the supply
11 chains, from which improved production schedule (Li et al. 2010; Wang and Hu 2017)
12 and increased corporate profits (Chen et al. 2017) are achieved.

13

14 *Stakeholder Collaboration management*

15 Collaboration management, which relies on effective cooperation and interactions
16 between stakeholders of construction projects, is recognized as a solution to tackle the
17 increasing uncertainty and complexity of supply chains (Saad et al. 2002). A
18 prefabrication supply chain consists of multiple processes and organizations, different
19 measures are therefore put forward in the literature to enhance stakeholder collaboration.
20 For example, Forsman et al. (2012) identified long-term procurement relations and
21 efficient information-sharing as the major domains of innovation for increasing the

1 efficiency of ETO joinery-products supply. Bliskas et al. (2010) pointed out that
2 cooperative innovation which combines process and product innovation management
3 plays the critical role of maintaining long-term sustainability for prefabricated housing
4 in Australia. Feng et al. (2017) establish a cooperation mechanism between
5 stakeholders to indicate the necessity of governmental punishment and incentive
6 schemes for the purpose of sustaining solid partnership between stakeholders.

7 In summary, effective approaches have been proposed in the literature to enhance SCM
8 for PBP. Various information technologies, such as RFID, BIM, and cloud computing,
9 are recommended to streamline the information flow along the supply chains to shorten
10 time, reduce mistakes, improve quality, and enhance project planning and coordination.
11 Optimized resources planning is advocated for reasonably arranging and optimizing
12 resources throughout the supply chains. Stakeholder collaboration management
13 measures are also proposed to improve SCM for PBP.


14

15 **2.6 Discussions and suggestions for future research**

16 A critical review of the SCM for PBP research shows that existing studies are largely
17 restricted to qualitative analysis with only a few papers providing quantitative research
18 on supply chain issues, and there is a lack of systematic studies that demonstrate the
19 status of an entire supply chain. The reason for this fragmentation is because SCM for
20 PBP research is complex, time-consuming, and data-intensive due to the multiple stages,
21 long project duration, and the large number of stakeholders involved. The research gaps

1 are identified and future research directions are suggested for better industry
 2 development (see **Figure 2.5**).

3



4

Figure 2.5 Framework for future directions

5

6 **2.6.1 Comprehensive supply chain analysis**

7 Although the literature has investigated stakeholder relationships focusing on suppliers,
 8 clients, and contractors, it is not enough to reflect the real relationship networks of
 9 prefabrication supply chains. The following research gaps have been identified. First,
 10 current studies only reflect the importance and situation of the abovementioned
 11 relationships, while the interaction among partners is rarely considered. However, the
 12 fact is that stakeholders do not act independently, but form a social network through
 13 formal (e.g. contract terms) or informal (e.g. trusts among stakeholders) interactions.

1 Therefore, this gap needs to be filled by exploring the interaction mechanism among
2 stakeholders, from which proper coordination measures can be developed to enhance
3 the mutual interaction among participants. Second, designers and transporters that are
4 located upstream are ignored in existing analysis, which should be addressed in future
5 studies. This is because prefabrication is moving value-adding activities to the upstream
6 to indicate the increasing value of the design stage, while component damage is most
7 likely to occur in the transportation phase to potentially influence the on-site schedule
8 and increase total cost. Therefore, designers and transporters should also be included in
9 stakeholder analysis to identify and mitigate potential problems resulting from them.
10 Third, existing research fails to analyze the network of an entire prefabrication supply
11 chain, with only a few stakeholders in the upstream or the downstream being
12 investigated. However, a supply chain network comprises all stakeholders whose
13 attributes and interactions work together to influence the performance of the supply
14 chain dynamically. Therefore, it is of value to build a comprehensive network involving
15 all the participants to reflect the status of a whole supply chain, from which the root
16 cause of potential problems can be identified. This can be assisted with social network
17 analysis (SNA) and simulation methods considering the dynamic features and
18 complexity of prefabrication supply chains.

19

20 **2.6.2 Selection of supply chain strategies**

21 MTO, ETO, MTS, and ATO are the major supply chain structures that indicate

1 strategies of different firms with various sizes and market targets. Existing research on
2 supply chain structure is restricted to descriptive and qualitative analysis of employed
3 strategies, while quantitative and comparative studies are limited. As supply chain
4 strategies are the critical element that influences the business development of
5 companies, it is very important for firms to select the most suitable strategy. Therefore,
6 future research needs to investigate supply chains using different strategies to quantify
7 their advantages and disadvantages, which can provide direct implications for
8 practitioners when comparing these modes. A decision framework to select proper
9 supply chain strategies is also in need of development for the purpose of assisting
10 practitioners with decision making.

11

12 **2.6.3 Mass customization analysis in a wider scope**

13 Existing research on mass customization of prefabricated buildings is limited to the
14 practices of Japan and the United Kingdom, although many other countries also have
15 mature experience in developing mass customizations. Recent years have observed
16 increasing demand for customized housing. In China, for example, many developers
17 are pursuing mass customization to satisfy customers' sophisticated demands. However,
18 mass customization requires a highly mature supply chain, which is still relatively
19 difficult to achieve in developing countries. Learning from the valuable experience of
20 other countries is necessary before being able to quickly transform materials into
21 customers' requirements. Therefore, analysis of mass customization practices in

1 experienced countries needs to be further developed. In addition, while current studies
2 on mass customization are largely restricted to residential projects, seldom-explored
3 commercial buildings have even more unique appearances, indicating potential demand
4 for customizing commercial buildings. Thus, the drivers of and barriers to mass-
5 customized commercial buildings should be more thoroughly investigated to identify
6 implications for future studies.

7

8 **2.6.4 Cost and safety benefits**

9 The benefits of SCM for PBP for productivity improvement, quality management, and
10 environment protection are well documented in the literature; while the cost and safety
11 benefits from closely integrated and coordinated supply chains are rarely discussed.
12 Although Fang and Ng (2011) developed a model to lower logistics costs without
13 affecting project schedules, and Kim et al. (2016) proposed a metric-based cost model
14 to identify activities that require process re-engineering to reduce supply chain costs,
15 while Demiralp et al. (2012) provided a cost-sharing approach among supply chain
16 members, research on cost-related issues is still limited. These studies on SCM for PBP
17 are confined to cost reductions at one stage or a few activities, and cost sharing among
18 stakeholders, while systematic cost analysis of SCM for PBP is lacking. Cost benefits
19 are one of the largest motivations for participants to implement SCM for PBP. Therefore,
20 the extent to which cost can be saved by full SCM for PBP execution should be explored.
21 Also, while the risks of injuries are claimed to be reduced by SCM for PBP, quantitative

1 analysis of the reduction is lacking. Therefore, safety benefits can be further analyzed
2 to convince stakeholders of potential injury abatement through the use of SCM for PBP.

3

4 **2.6.5 Dynamic SCR analysis**

5 As a consequence of various uncertainties and complexities embedded in supply chains,
6 supply chain fragmentation and poor integration of stakeholders are determined as the
7 main challenges to SCM for PBP. Such problems pose potential risks to hinder the
8 efficient flow of information, materials and products among stakeholders in a supply
9 chain, which will greatly affect project performance as a whole. Existing research,
10 however, fails to cover supply chain risk issues. Therefore, it is necessary to bridge this
11 gap by identifying critical supply chain risks, which do not exist individually but are
12 interrelated and interact with each other to influence project objectives (Yang and Zou
13 2014a). Investigating risk interactions enables scholars and practitioners to better
14 understand and evaluate supply chain risks, and thus needs to be conducted in future
15 studies. Corresponding mitigation measures can be developed based on a
16 comprehensive understanding of supply chain risks.

17

18 **2.6.6 Exploration of more improvement approaches**

19 Various approaches have been proposed based on the use of information technology,
20 optimized resources planning, and cooperative processes management, which play an
21 important role in supporting SCM for PBP. However, these measures, to a large extent,

1 are implemented voluntarily based on the willingness of stakeholders. Considering that
2 most participants involved in projects often work individually with their own benefits
3 and disregard the integration of the entire supply chain, more mandatory and incentive
4 measures are needed in addition to the voluntary approaches. Therefore, it is of value
5 to design mandatory requirements and incentive schemes to stimulate the adoption of
6 proper approaches to SCM for PBP implementation. Moreover, since most stakeholders
7 are unaware of the significance of SCM for PBP, education programs should be
8 provided to increase the participants' awareness of information sharing and cooperation
9 among partners.

10

11 **2.7 Chapter summary**

12 This chapter presents a systematic review of current research in the field of SCM for
13 PBP. There are six focus topics in the SCM for PBP domain: stakeholder relationships,
14 supply chain structure, mass customization, benefits, challenges, and improvement
15 approaches. Research on these issues has been largely restricted to qualitative analysis
16 while only a few studies have used quantitative methods. Also, there is a lack of
17 systematic studies that demonstrate the status of an entire supply chain. While the latter
18 is worthy of research to help identify the root cause of the problems associated with
19 SCM for PBP, it is complex, time-consuming, and data-intensive due to the multiple
20 stages, long project duration, and the large number of stakeholders involved. SCR in
21 PBP and associated stakeholders are also in demand for further analysis for the purpose

1 of developing useful mitigation measures.

2

3

1 **Chapter 3 Research Methodology**

2 **3.1 Introduction**

3 This chapter demonstrates the scientific methodologies used in this study to achieve the
4 research objectives in detail. The tools that are used for data collection and analysis are
5 also presented.

6

7 **3.2 Addressing Objective 1**

8 To address Objective 1, a combination of case study, document analysis, and interviews
9 are adopted. Advanced information technologies are used to collect a vast amount of
10 empirical data within the supply chain of a real-life project. This is followed by
11 document analysis that is intended to substitute for the data not collected by the
12 information technologies due to technical problems. In doing so, a complete dataset of
13 the project is developed to show the real-time status of the supply chain. Statistical
14 analysis of the dataset is conducted to reveal the actual situation of the SCM for the
15 project and identify the embedded problems. Experienced stakeholders of the case
16 project are then interviewed to analyze the root causes of the problems. **Figure 3.1**
17 shows the research framework to tackle Objective 1.




Figure 3.1 Research framework to address Objective 1

3.2.1 Case study

Case study is one of the five common research strategies in social sciences that provides a unique way to generate case-based understanding of research questions (Yin 2013). This method has been widely adopted in construction research, such as the study by Mok et al. (2017a) who explore the key challenges in major public engineering projects using a case study. In the specific context of PBP, Gibb (2001) investigate the application of standardization and preassembly by using a case study approach. Case studies are often used to present general principles and hard empirical data supplemented with a case study is valuable for showing concrete examples of abstract concepts and processes (Fellows and Liu 2015). The generalizability of case studies could be improved by the selection strategies of illustrative cases, which are usually required to be representative of general cases (Flyvbjerg 2006). According to Fellows and Liu (2015), the purpose of case study is to secure theoretical generalization rather

1 than statistical generalization, therefore, only a small number of cases are usually
2 recruited for an in-depth analysis. Longitudinal case studies are commonly used in
3 process analysis with the data collected by continuous collection methods, such as long-
4 term actor shadowing or participant observation (Pettigrew 1990).

5 In order to guarantee theoretical generalization of the case study, a public housing
6 project located in Tuen Mun is selected, which is considered to be representative of
7 PBP in Hong Kong for the following reasons. First, the project is developed by the
8 Housing Authority, which is the largest PBP client in Hong Kong providing public
9 housing for over 50% of its residents and having project teams with similar
10 management skills as other PBP. Second, all the public housing projects utilize a
11 modular design and have similar height, floor plan, structure type, assembly cycle, and
12 volume and types of precast components, indicating the generalization of the case study
13 project. The case study project ran from June 2015 to September 2017, with the aim of
14 constructing five buildings of 34-38 stories to provide approximately 5,000 units and
15 accommodate 14,000 people. This study conducts real-time data collection from one of
16 the buildings which has a total of 37 floors; Floor 1-34 each has 46 façades, while the
17 3 top floors each has 37 façades. Therefore, a total of 1675 precast façades were traced
18 throughout the supply chain for data analysis. The building has four wings with eleven
19 types of precast components, including water tank, semi-precast slab, secondary beam,
20 façade, parapet, staircase, partition wall, tie beam, and bathroom, refuse chute, and
21 water meter cabinet, comprising 29% concrete volume of the building.

22 A longitudinal study is conducted to provide an in-depth analysis of the SCM for the

1 project. This is done by continuously collecting real-time data of precast components
2 from the initial production stage to the final assembly phase using effective information
3 technologies. Millions of data is finally collected to form a dataset of the project, which
4 illustrates the SCM principles within the case study project.

5 Although it is recognized that investigating several cases would be more meaningful
6 for revealing the true situation of SCM for PBP, information privacy in the construction
7 industry makes it very difficult to obtain large amounts of data from more than one
8 project. Nevertheless, the case study project recruited for this study provides valuable
9 insights regarding the actual situation of SCM for PBP.

10

11 **3.2.2 Automated data collection technologies**

12 Automated data collection technologies are adopted to trace the status of the supply
13 chain. An integrated system combining RFID and BIM technologies is provided by the
14 client to collect real-time data of precast components across the supply chain. RFID is
15 composed of a reader and a tag and uses radio waves of various frequencies to identify
16 objects. A tag stores information within a microchip buried inside the object and
17 transmits the signal via an antenna. Passive RFID relies on a nearby reader to provide
18 energy for data extraction, while active RFID has a power source inside to support
19 wireless communication. RFID has been extensively used for SCM in various industries,
20 such as retailing, food and restaurant, health care and logistics (Zhu et al. 2012). The
21 construction industry also utilizes RFID to track and locate materials and components

1 (Ergen et al. 2007b) to obtain real-time information of supply chains (Li et al. 2018b;
2 Zhong et al. 2013), which is useful for quality, inventory, and transportation
3 management (Yin et al. 2009). RFID could be connected with BIM to trace and
4 visualize the status of construction supply chains. For example, Li et al. (2018b)
5 develop an Internet of Things-enabled platform integrating BIM and RFID to collect
6 real-time data across the assembly process, which provides decision support for
7 managers and workers. Qi et al. (2018) also propose a framework to integrate BIM and
8 RFID for prefabricated component management, showing satisfactory results of
9 information capturing and sharing in prefabrication supply chains.

10 This study tracks the status of the precast facades using data collected by RFID, which
11 is then automatically uploaded via gateway to the BIM system for visualization.
12 Because of cost considerations, Housing Authority applies RFID in four types of
13 building components, including precast facades, timber doorsets, aluminum windows,
14 and metal gatesets, among which only facades are produced using prefabrication way
15 while other components are non-precast elements. Tracing precast components could
16 show the production, transportation and assembly processes of the supply chain,
17 thereby providing valuable implications about the operation of the supply chain and
18 potential problems involved. By contrast, tracking non-precast elements could not
19 reveal the production process of precast components in the factory, resulting in a lack
20 of the upstream data. Therefore, only real-time information of precast façades is
21 collected for analysis to represent the status of the project supply chain. Precast façades
22 are performing as structure and envelope sub-systems whereas the structure sub-system

1 normally plays a transcendental role (Richard 2007). Also, the investigated building has
2 up to 1675 facades, while other types of precast components (i.e. bathrooms, staircases
3 and beams) number much less. Therefore, tracing facades would generate a more
4 comprehensive database. However, the assembly sequence has impacts on the supply
5 chain operation. The assembly of volumetric components (i.e. bathrooms) is more
6 complex than that of facades. Therefore, facades often have to wait for assembly of
7 those components, resulting in long waiting time in the construction site. Despite that,
8 real-time data of precast facades could still provide valuable implications regarding the
9 status of the supply chain.

10 Passive RFID is embedded into each façade and scanned by workers using readers at
11 the production, delivery (from the factory), arrival (at the site), and erection time to
12 accurately record the status of the façades.

13

14 **3.2.3 Document analysis**

15 Document analysis is traditionally used in the construction industry to retrieve
16 historical project information. In cases where an RFID fails to record data, the
17 manufacturer's production records and the main contractor's master program are used
18 as supplementary information, which play an important role in completing the dataset
19 of the project.

20

21 **3.2.4 Interviews**

1 Interviews with stakeholders from the case project are conducted to analyze the root
2 causes of the problems in the supply chain. Four experts working for the project were
3 invited to participate in face-to-face interviews, including the client, the manufacturer,
4 the main contractor, and the assembly sub-contractor. **Table 3.1** shows their background
5 information. Since they attend the case study project from the beginning, they know the
6 project situation very well and therefore are able to provide deep insights into the
7 problems in the supply chain and their root causes. Requiring the experts to carry out
8 the analysis objectively is important to ensure the reliability of the interview results.
9 Objectivity could be achieved by in-depth and detailed descriptions of issues, from
10 which the fairness and consistency of their meanings could be judged (Charmaz 1995).
11 The interviewed stakeholders are invited to answer three questions with which to
12 analyze the problems and their sources embedded in the SCM: (1) Does the described
13 problem really occur in the SCM for the PBP? (2) How does the problem occur in the
14 supply chain? and (3) What is the root cause of the problem? They are asked to provide
15 as many details as possible. By doing this, how and why the problems occur in the
16 project is discussed in detail, ensuring that all possible occurrence and their sources are
17 considered. Each interview lasts at least three hours during which time the stakeholders
18 are able to provide an in-depth and detailed analysis of the research questions. In view
19 of the high consistency of their descriptions, the interview results are taken as being
20 objective.

21

1

Table 3.1 Background information of the four experts


	Role	Working/researching years in PBP in Hong Kong	Educational background	Position
Expert 1	Client	12	Master	Senior engineering manager
Expert 2	Manufacturer	10	Master	Production manager
Expert 3	Main contractor	15	Master	Assistant engineering manager
Expert 4	Assembly sub-contractor	11	Master	Assistant engineering manager

2

3 **3.3 Addressing Objective 2**

4 The classical risk management processes developed by the Project Management
 5 Institute (2013) is incorporated in the SNA research steps as illustrated in **Figure 3.2** to
 6 address Objective 2.

7



8

9

Figure 3.2 Research framework to address Objective 2

10

1 **3.3.1 Literature review**

2 A comprehensive literature review is conducted to identify stakeholder-associated SCR.
3 Using Scopus database and the Google engine, research papers, reports and surveys are
4 searched for topics related to risks, uncertainty, constraints, barriers, and challenges in
5 construction/prefabrication supply chains. The collected documents are then fully
6 reviewed to summarize stakeholder-associated SCR in PBP in Hong Kong. This method
7 has been widely adopted for factor identification by previous studies, such as Yu and
8 Shen (2015) and Mao et al. (2015).

9

10 **3.3.2 Case study**

11 This section recruits the same case project in Section 3.2.1 to generate case-based
12 understandings and for data collection.

13

14 **3.3.3 Interviews**

15 Three experts are interviewed to evaluate the comprehensiveness and appropriateness
16 of the identified risks. The experts are selected based on their knowledge and working
17 background regarding PBP implementation in Hong Kong. **Table 3.2** illustrates the
18 background information of the experts participating in the interviews. They have
19 worked in or researched on PBP in Hong Kong for over ten years and are therefore able
20 to provide valuable comments for SCR identification. Face-to-face interviews with the

1 experts are carried out to discuss the occurrence of SCR in real projects, ensuring that
 2 such SCR really exist and could potentially affect supply chain performance. The
 3 experts also propose more SCR in addition to the risks identified from the literature and
 4 explain them in detail based on their working and research experience in PBP. Each
 5 interview lasts three to four hours to guarantee that all the SCR are analyzed and
 6 rationalized in the context of Hong Kong. Finally, a proper list of SCR is generated
 7 after detailed discussions with the experts. These SCR represent nodes in the social
 8 network and are denoted as $SaRb$, referring to the b^{th} risk associated with the a^{th}
 9 stakeholder in the supply chain.

10

11 **Table 3.2 Background information of the three experts**

	Role	Working/researching years in PBP in Hong Kong	Educational background	Position
Expert 1	Client	12	Master	Senior engineering manager
Expert 2	Contractor	15	Master	Assistant engineering manager
Expert 3	Academician	16	PhD	Professor

12

13 Stakeholders from the same case project recruited to address Objective 1 are invited to
 14 attend an interview to quantify the interrelationships between SCR. The stakeholders
 15 are selected from the full-time front-line workers and managers of the project team who
 16 work for the project from the beginning and know the project very well. Therefore, they

1 are able to provide valuable implications of SCR from both the front-line and the
 2 managerial levels. The background information of the stakeholders participating in this
 3 step is shown in **Table 3.3**.

4

5 **Table 3.3 Background information of the stakeholders involved in SNA**

Stakeholders	No.	Position	Working years in PBP in Hong Kong
Client	-	Senior engineering manager	12
Manufacturer	1	Production director	8
	2	Shop-floor worker	5
Transporter	-	Front-line transporter	6
Main contractor	1	Assistant engineering manager	15
	2	Foreman	8
Assembly sub- contractor	1	Assistant engineering manager	11
	2	Front-line worker	5

6

7 **3.3.4 SNA**

8 The social network theory considers a project as a system that is linked by diverse
 9 relationships, with the aim to examine the impacts of relationship structure on behavior
 10 and identify the causes and effects of the relationships (Scott 2000). SNA has already
 11 been successfully used to investigate stakeholder-related risks and their interactions in

1 complex green building projects (Yang et al. 2015), major public engineering projects
2 (Mok et al. 2017b), and housing demolition projects (Yu et al. 2017), indicating that
3 SNA is an effective method for exploring risks and their cause-effect relationships. As
4 the application of SNA in SCR remains unexplored, this study fills this knowledge gap
5 by adopting SNA to examine stakeholder-associated SCR and their interactions in PBP
6 in Hong Kong.

7 This study collects data for SNA in accordance with the method suggested by Yu et al.
8 (2017) that involves asking the stakeholders to answer three questions to evaluate the
9 impact of one risk on the other: (i) Does *SaRb* have an impact on *ScRd* (the influence
10 direction)?; (ii) If yes, what is the likelihood of the impact?; (iii) To what extent does
11 *SaRb* influence *ScRd* ? Two parameters are adopted to quantify the impact, namely,
12 *likelihood of the influence* and *level of the influence*. A five-point Likert scale is used to
13 assess the parameters, where “1” and “5” mean the lowest and the highest *likelihood of*
14 *the influence* or *level of the influence* respectively. The impacts between SCR are
15 represented by links with the direction from the source nodes to the target nodes, and
16 the overall influence level is calculated by multiplying these two parameters. For
17 example, if S1R2 has a medium likelihood (denoted as “3”) to affect S2R3 and the
18 influence level is relatively high (denoted as “4”), there will be a link from S1R2 to
19 S2R3 with an overall influence level of 12. The directions and impact levels of the links
20 are continuously discussed by the stakeholders until they reach a consensus. Finally, a
21 risk structure matrix is generated in this step, where all the possible links between the
22 nodes are identified and assessed by the stakeholders.


1 The risk structure matrix is imported into the Netminer 4 Software (Cryam Netminer
 2 2000) to visualize the SCR network for the case project. The node colors and shapes
 3 stand for the stakeholder and the risk categories respectively, while the thickness of the
 4 arrows shows the overall influence degrees between the nodes.

5 Network and node/link measures are conducted to compute critical indicators of the
 6 network, including density, cohesion, nodal degree, betweenness centrality, status
 7 centrality, brokerage, and ego size, which could reflect the complexity of the supply
 8 chain network and identify critical SCR and their links.

9

10 3.4 Addressing Objective 3

11 SD is adopted to develop a dynamic model for simulating the impacts of SCR on the
 12 performance of project supply chains. Case study and interviews are combined to
 13 collect data to quantify the relationships between the variables in the SD model. **Figure**
 14 **3.3** shows the framework to tackle Objective 3.



15

16

Figure 3.3 Research framework to address Objective 3

17

1 3.4.1 SD

2 SD is proposed by Forrester (1958) to handle large-scale and complex systems where
3 different types of feedbacks exist. With the basic principle of exploring the interaction
4 mechanism between the major objects in a system, SD has been widely applied to
5 understand the relationships between the behaviors within a system with time, and its
6 underlying structure and decision rules (Wolstenholme 1990). The use of SD is
7 observed in various areas, including strategic management (Warren 2005), construction
8 waste management (Yuan 2012), and land use planning (Shen et al. 2009).

9 As supply chains are complex systems that always work dynamically, system thinking
10 with dynamic considerations are needed to analyze supply chain issues. In recent
11 studies, the SCM field extensively adopts SD to address the problems in complex
12 supply chain systems. For example, Piri et al. (2018) develop multiple SD models to
13 depict the cause and effect of interconnectivity, adaptability and transformability of a
14 biocomposite production system to facilitate guided decision-making towards a more
15 robust and resilient supply chain. Aivazidou et al. (2018) provide a strategic SD model
16 to capture the impact of different water management policies on the supply chain
17 profitability. Similarly, Gonul Kochan et al. (2018) build a SD framework to explore
18 the impact of cloud-based information-sharing on the supply chain performance of
19 healthcare products. The abovementioned research shows that SD is suitable for
20 investigating supply chains and analyzing the dynamic interaction mechanism involved.
21 SD describes the structure of complex systems using intuitive tools, including causal

1 loop diagrams and stock-loop diagrams, which play an important role in revealing the
2 causal relationships for quantitative analysis. According to Yuan (2012), five steps
3 should be taken to build a SD model, including (1) develop the causal loop diagram for
4 system description, (2) transform the causal loop diagram into the stock-flow diagram
5 to obtain the feedback mechanism within the system, (3) build confidence in the model
6 by a series of tests, (4) conduct base run simulation, and (5) develop scenarios for
7 further analysis.

8

9 **3.4.2 Case study**

10 This section recruits the same case project in Section 3.2.1 to generate case-based
11 understandings and for data collection. Quantitative data of the production,
12 transportation and assembly stages in the case project is collected from historical
13 project documents to depict the supply chain in the proposed model.

14

15 **3.4.3 Interviews**

16 Interviews with three stakeholders from the case project are conducted to collect
17 qualitative data about the relationships between the variables. **Table 3.4** shows the
18 background information of the stakeholders involved. This method is frequently used
19 in previous research, such as Yuan (2012), to quantify the relationships within SD
20 models. The three experts are from the client, the manufacturer, and the main contractor
21 respectively. Their background information is provided in Table 3.2. They are invited

1 to quantitatively describe the relationships between the variables with as many details
2 as possible to keep consistency of the data.

3

4 **Table 3.4 Background information of the stakeholders involved in the SD model**

Stakeholders	No.	Position	Working years in PBP in Hong Kong
Client	-	Senior engineering manager	12
Manufacturer	1	Production director	8
Main contractor	1	Assistant engineering manager	15

5

6 **3.5 Chapter summary**

7 This chapter explains the research methods and tools used to address the three
8 objectives in details. The research methods used in this study include literature review,
9 case study, document analysis, interviews and SD, while the tools include automated
10 data collection technologies and SNA.

11

12

13

1 **Chapter 4 An Empirical Analysis of SCM for PBP**

2 **4.1 Introduction**

3 A supply chain can be said to comprise two basic processes: production planning and
4 inventory control, and distribution and logistics (Beamon 1998); a prefabrication
5 supply chain also includes on-site assembly. The supply chain of a prefabricated
6 building project involves a client, a designer, a manufacturer, a transporter, a main-
7 contractor, and several service/product suppliers. Because of the multiple processes and
8 stakeholders involved, coordinating the information, material/service/product, and
9 capital flows in the supply chain is a complex task. Poor SCM for PBP is usually due
10 to deficient coordination before and during construction, inadequate project planning
11 and design (Hwang et al. 2018), and poor concurrence of process and information (Niu
12 et al. 2017). This results in many problems that add no value to the supply chain,
13 including overproduction (Forsman et al. 2012), large inventory (Wu and Low 2014),
14 and long lead time (Zhai et al. 2016).

15 The abovementioned drawbacks have motivated researchers to explore measures to
16 improve SCM for PBP. For example, various production planning systems or models
17 have been developed using an intelligence approach (Benjaoran and Dawood 2006),
18 radio frequency identification (RFID) technology (Yin et al. 2009; Zhong et al. 2013),
19 and genetic algorithms (Li et al. 2010). Inventory control systems for materials have
20 also gained wide attention as a way of reducing associated costs (Ingrao et al. 2014;
21 Pan et al. 2011), while long lead time is mitigated by designing coordination

1 mechanisms (Zhai et al. 2016).

2 However, research into SCM for PBP has achieved only limited breakthroughs due to
3 the following limitations: (1) only single processes (e.g. production, logistics) have
4 been investigated and analyzed rather than an entire supply chain, and (2) real supply
5 chain data has rarely been collected for analysis due to limited accessibility to data, and
6 therefore most research has used simulated data or modeling methods. These
7 restrictions have prevented studies from revealing the true picture of SCM for PBP for
8 the following reasons. First, the upstream and the downstream processes do not exist
9 independently but frequently interact with each other to influence performance of the
10 supply chain (Luo et al. 2018). The supply chain should not therefore be seen as
11 individual parts but instead should be inspected and managed as a whole to see how the
12 supply chain actually operates through the dynamic interactions of different processes.
13 Second, data collection and sharing across the supply chains of PBP are often found to
14 be inaccurate, incomplete, and insufficient (Zhong et al. 2017) due to the inadequate
15 use of information technologies (Xu et al. 2018). However, valid and accurate data is a
16 critically important element in SCM for PBP because of its significant role in
17 supporting stakeholders' decision-making and process improvement (Lewis and
18 Cooke 2013). Thus, improving the quality of data within supply chains is an important
19 first step toward exploring the actual situation of SCM for PBP.

20 Tackling the aforementioned limitations will contribute significantly to a fuller
21 understanding of SCM for PBP, thereby generally enhancing the performance of supply
22 chains. This study therefore posits the following research questions: (1) What is the

1 current situation of SCM for PBP in Hong Kong? (2) What problems exist in SCM for
2 PBP? (3) What are the root causes of the problems in SCM for PBP? This study uses
3 automated data collection technologies to obtain real-time information of precast
4 components in the production, transportation, and assembly processes of a
5 prefabricated building project in Hong Kong. The valid and accurate data collected by
6 the advanced information technologies lays a solid foundation for analyzing the
7 problems embedded in the SCM and their root causes.

8

9 **4.2 Findings and discussions**

10 First, this section explores the production and transportation situation of the whole
11 project (including five buildings) using documents analysis to show the true picture of
12 the two stages. Because of data inaccessibility of the assembly stage of all the five
13 buildings, only production and transportation analysis is conducted in this part.

14 Second, the real-time data of precast components of Block 5 is analyzed to accurately
15 reflect how the supply chain of the building is operated and managed. This section
16 presents a statistical analysis of the dataset to show the actual situation of the SCM for
17 the case building, including the operation of the production, logistics, and on-site
18 assembly stages, and the inventory and lead-time management of the supply chain. The
19 actual situation reveals a series of problems in the SCM of the project, including limited
20 considerations of resource planning, significant assembly delay, overproduction,
21 excessive inventory, and long lead time, which are analyzed in the following sections.

1

2 **4.2.1 Production and transportation management of the whole project**

3 The production record of the factory is analyzed to find that fluctuating production
4 schedule, high inventory, long stock time are potential problems that indicate the poor
5 resource planning and negatively influence the supply chain performance of the project.

6 The fluctuating transportation schedule is also observed in this project. It should be
7 noted that the analysis in this section is based on measurement of facades by number.

8 The whole project has a total of 7849 facades which could be divided into 22 types.

9 Those facades with similar appearance and size are produced by similar molds which
10 could be adapted for manufacturing another type of facades. Therefore, the types of
11 facades manufactured by similar adaptable molds are considered as one category. For
12 example, facades of types TX1, TX1r, TX1A, TX1B, TX1C, TX1Ar, and TX1Br are
13 within the TX1 category. **Table 4.1** shows façade information of the project.

14

15

Table 4.1 Façade information of the project

Façade category	Façade type	No.
TX1	TX1	327
	TX1r	352
	TX1A	34
	TX1B	34
	TX1C	25


	TX1Ar	34
	TX1Br	34
TX2	TX2	570
	TX2r	570
TX4	TX4	1206
TX8	TX8	1216
	TX8r	1223
TX9	TX9	607
	TX9r	607
	TX9A	350
TX11	TX11	165
	TX11r	165
TX12	TX12	100
	TX12r	131
	TX12A	65
	TX12Ar	13
	TX12Br	21

1

2 Analyzing the production rhythm of facades from the same category could reveal the
3 manufacturing rules followed by the factory. Considering that the amount of facades is
4 up to thousands, those types of facades number less than 100 are relatively meaningless
5 in showing the production trend and are therefore not considered in analyzing the

1 manufacturing of facades from the same category. **Figure 4.1** shows the design
2 information of facades considered in production analysis of the same category, while
3 **Figure 4.2-Figure 4.8** illustrate the number of facades from the same categories (TX1,
4 TX2, TX4, TX8, TX9, TX11 and TX12 categories) produced daily. The figures seem
5 to reveal limited implications regarding the rule of production arrangement of facades
6 from similar types, and instead show that the manufacturing of facades is conducted
7 randomly without reasonable resource consideration and planning.


8



9

10 **Figure 4.1 Design information of facades considered in production analysis of the same**
11 **category**

12




1

2

Figure 4.2 The number of facades (TX1 and TX1r types) produced daily

3




4

5

Figure 4.3 The number of facades (TX2 and TX2r types) produced daily

6




7

8


Figure 4.4 The number of facades (TX4 type) produced daily

9




10


1 **Figure 4.5 The number of facades (TX8 and TX8r types) produced daily**



3 **Figure 4.6 The number of facades (TX9, TX9r and TX9A types) produced daily**



5 **Figure 4.7 The number of facades (TX11 and TX11r types) produced daily**



7 **Figure 4.8 The number of facades (TX12 and TX12r types) produced daily**

8

9

10


11 **Figure 4.9** shows the daily production schedule of the whole project, revealing that the

12 number of daily produced facades varies significantly and frequently in the factory. The

1 production speed generally increases gradually since the very start of the project, and
2 then rapidly decreases at the late stage. The factory produces 20 facades on average
3 every working day with 20 facades being most frequently manufactured daily. The
4 largest number of daily fabricated façade is 40. According to the project documents, the
5 factory has a total of 45 molds for the project, indicating that most molds stand idle
6 during the production stage, resulting in huge resource waste.

7 **Figure 4.10** illustrates the monthly production situation of the whole project, showing
8 an upward trend of manufacturing schedule. The largest and smallest numbers of
9 monthly fabricated facades are 909 and 24 facades respectively, indicating an
10 unbalanced resource arrangement during the production stage.


11 **Figure 4.11** reveals the daily inventory of precast facades for the whole project in the
12 factory. It can be seen that the inventory is always at a very high level throughout the
13 production stage. The largest inventory reaches 1249 facades in the middle of project
14 implementation, which is almost higher than the total number of facades of Block 2
15 (1056 facades) while the average inventory is as high as 719 facades. Such situation
16 reveals significant resources waste in the factory and poor coordination between
17 upstream and downstream supply chains



1

Figure 4.9 Daily production schedule of the whole project

2



3

Figure 4.10 Monthly production schedule of the whole project

5





Figure 4.11 Daily inventory of facades for the whole project in the factory

1
 2
 3
 4 **Figure 4.12** demonstrates the stock time of each floor's facades of the five blocks in
 5 the factory, showing similar pattern of facades' waiting time among the different
 6 buildings. Generally, the stock time of the five buildings is relatively high and then
 7 decreases rapidly, averaging out at 42 days.

8 The long stock time and large number of inventory are likely to cause a series of
 9 problems in the factory, such as poor layout management, components damages, and
 10 difficulty in finding the proper components.



1


2

Figure 4.12 Stock time of each floor's facades of the five blocks in the factory

3

4 **Figure 4.13** shows the number of facades delivered by the transporters daily, revealing
 5 a significant fluctuating trend throughout the transportation stage. The largest number
 6 of facades transported in a batch is 119, while 23 facades are transported most
 7 frequently during the transportation phase. The highly fluctuating situation indicates
 8 the unstable demand for precast components in the downstream chain.

9



1


Figure 4.13 Number of facades delivered daily

2

3

4.2.2 Supply chain operation of the investigated building

4 The operation of the production, logistics, and on-site assembly stages constitute a
 5 major part of the supply chain. **Figure 4.14** and **Figure 4.15** show the production and
 6 on-site construction processes respectively. Each process of the case building displays
 7 considerable fluctuations, indicating significant variations in the supply chain. The
 8 analysis in this section is based on measurement of facades by number.
 9



10

Figure 4.14 Production process in the factory

11

12



Figure 4.15 On-site construction process

1

2

3

4 *Production stage and embedded problems*

5 The production of precast components is restricted by the factory's resource constraints.

6 It is therefore important to reasonably plan the production to meet the on-site assembly

7 demand for components, satisfy the internal resource constraints, and optimize the

8 overall manufacturing costs (Zhai et al. 2006). The case building shows unbalanced

9 resource deployment across the production phase, indicating limited considerations of

10 resource planning.

11 As can be seen in **Figure 4.16**, daily manufacturing records of façades show a highly

12 fluctuating production schedule. Although façades are generally fabricated by floor

13 sequence, there are considerable production disorders amongst the floors. For example,

14 after beginning to work for Floor 7, the production line is found to go back to


15 manufacture several façades of previous floors (e.g. Floor 5), which suggests that the

16 factory conducts fabrication individually rather than by complete batch. This situation

17 frequently happens during the manufacturing stage. Also, the distribution of the total

1 amount of daily produced façades is greatly disorganized without any patterns,
 2 implying an unbalanced deployment of resources (e.g. molds, labor, and equipment)
 3 across the production phase. According to Zhong et al. (2013), dynamic fluctuations
 4 during manufacturing is due to a mismatch between planning and scheduling as a result
 5 of frequent disturbances, such as uncertain downstream demand, engineering changes,
 6 and emergent orders.

7



8


Figure 4.16 Daily production schedule of the investigated building

9

10 The scatter plot shown in **Figure 4.16** below demonstrates that a minimum of one
 11 façade and a maximum of 14 façades are manufactured daily with five façades being
 12 produced on average every working day, which is far from reaching the realistic
 13 production capability of the factory. As the project documents illustrate, 36 façade

1 molds are prepared for this building, implying that the factory is able to produce 36
2 façades daily. Most molds and equipment therefore stand idle during the manufacturing
3 phase, causing significant waste and revealing poor planning of resources.

4 By contrast, the number of monthly manufactured façades has an upward trend with
5 relatively lower fluctuations as shown in **Figure 4.17**. This implies that the
6 manufacturer is likely to produce more precast components in the later stage of the
7 supply chain. Minimum and maximum amounts of façades produced monthly are 22
8 and 187 respectively, which reveals a great gap between manufacturing efforts devoted
9 to different supply chain stages.




10
11 **Figure 4.17 Monthly production schedule of the investigated building**

12

13 The production duration of façades for each floor is shown in **Figure 4.18**, which

1 displays a downward trend of fabrication time for each floor, indicating that the
 2 manufacturing speed accelerates with the building construction schedule. Specifically,
 3 the longest time (65 days) and shortest time (10 days) is spent on fabrication for Floor
 4 5 and Floor 30 respectively. On average, 30 days are used to complete the production
 5 of façades for each floor. Furthermore, several days' interruption frequently takes place
 6 during the manufacturing phase, resulting in significant time buffers. This is because
 7 the manufacturer is working for multiple projects at the same time and fails to balance
 8 the production resources for different projects.



10 **Figure 4.18 Production duration of each floor of the investigated building**

11


12 *Transportation stage and embedded problems*

13 The transportation process consists of two sub-processes: cross-border transportation

1 from the factory to the buffer (Transportation A) and local transportation from the buffer
2 to the construction site (Transportation B). Transportation arrangements are subject to
3 the schedule of on-site assembly in order to ensure the arrival of precast components in
4 time. The transportation time of each floor's facades and the number of facades
5 conveyed each time remains relatively stable during the transportation phase, indicating
6 the well control of the transportation task in the case building.

7 The transportation durations of each floor's façades are shown in **Figure 4.19**, which
8 demonstrates that time used for the transportation decreased with the building's
9 progress. The transportation of façades for the initial floors takes more time than the
10 subsequent floors, indicating that schedule of the building construction is relatively
11 slow at the beginning of the supply chain. Transportation of the first floor's façades
12 spend the longest time on both of the two sub-processes; transportation A and B last 43
13 days and 19 days respectively. The shortest time used for these two processes is only
14 one day, implying that the transporter does have the capability to provide fast delivery.
15 The average time spent in completing the transportation of each floor's façades in the
16 two sub-processes is 7.1 days and 6.9 days respectively.

1




Remarks:

Transportation A: From factory to buffer; Transportation B: From buffer to site

2 **Figure 4.19 Transportation duration of facades of each floor (days) of the investigated**
3 **building**

4

5 The number of façades shipped each time by cross-border transportation (Logistics A)
6 is illustrated in **Figure 4.20**. According to the manufacturer, heavy trucks are used for
7 the transportation with each truck capable of conveying 7 or 8 façades at a time. The
8 entire logistics task is separated into 116 batches with each batch shipping 7 to 46
9 façades and most frequently shipping 15 or 23 façades, the latter of which constitute
10 almost half a floor.



2 **Figure 4.20 Number of components transported in each batch of the investigated building**

3


4 *On-site assembly stage and embedded problems*

5 The assembly of precast components for typical floors in Hong Kong's prefabricated
 6 public housing projects is six-day cycle (Chan and Chan 2002; Li et al. 2018a). The
 7 Housing Authority conducts this cyclic erection of floors in order to maximize cost,
 8 time, and resource benefits. However, significant assembly delays are observed at the
 9 assembly stage of the case building, resulting in various problems in the supply chain.

10 The actual assembly duration of typical floors (Floor 2-34) is shown in **Figure 4.21**
 11 with significant schedule delays across the assembly stage despite long-term efforts
 12 devoted to good on-site construction practice. The second floor takes up to 16 days to
 13 complete because of the lengthy learning and preparation process in the early stage of
 14 the on-site construction, while the assembly of the subsequent floors is relatively faster
 15 with the erection duration of typical floors averaging out at nine days. A sharp increase

1 in the assembly time occurs at Floor 22 and Floor 27 because of a lack of labor and
 2 component damages respectively, resulting from inferior resource planning and poor
 3 site layout management (details described in Section 4.2.2). Only Floor 5 and Floor 6
 4 realize the goal of completing the assembly within the cycle time, while other floors
 5 lag behind the expected schedule resulting in a delay of 102 days and considerable cost
 6 overruns. This situation reveals poor control of the assembly process.

7




8 **Figure 4.21 Erection duration of typical floors (days) of the investigated building**

9

10 *Inventory and lead time management*

11 The overall progress of the supply chain is illustrated in **Figure 4.22**. It can be seen that
 12 there is little consistency between upstream production and downstream demand,
 13 resulting in overproduction, excessive inventory, and long lead time. Overproduction is
 14 the root cause of excessive inventory, long lead time, and unnecessary movement (Ohno
 15 1988). Excessive inventory is also considered to be a significant waste since it occupies

1 space and induces storage costs with the potential risk of component damages (Pheng
 2 and Chuan 2001a), while long lead time is associated with schedule delay and extra
 3 costs. This section describes the inventory and lead time situation of the case building
 4 to show overproduction, excessive inventory, and long lead time in the SCM.



5
 6 **Figure 4.22 Overall progress of the supply chain of the investigated building**

7
 8 *Inventory management and embedded problems*

9 Excessive inventory exists in the factory, the buffer, and the site, indicating considerable
 10 time and money invested in advance before generating any value for the supply chain.
 11 This section provides the amount of inventory and stock time of façades throughout the
 12 supply chain of the case building.


13 The inventory amount in different supply chain stages is shown in **Figure 4.23**. It can

1 be seen that the façades kept in stock in the factory almost always number in the
2 hundreds, which is substantially higher than the inventory amount in the buffer and the
3 site. This implies that the manufacturer prefers to store large quantities of components
4 before they are really needed. Initially, the amount of factory inventory demonstrates
5 an upward trend, increasing to 300 façades in the 227th day. A fluctuation then follows
6 with the maximum inventory reaching 332 façades, which amounts to the number of
7 façades for up to seven floors. The maximum inventory in the buffer and the site is 69
8 and 115 façades respectively. The average amount of façade inventory in the factory,
9 the buffer and the site every working day is 212, 14, and 17 respectively. Holding such
10 a great number of components is likely to cause a series of problems, such as poor
11 layout management and damage to components. Given the limited area of the site in
12 Hong Kong, the inventory should have been reduced.

13 A large inventory can be ascribed to overproduction in the factory. According to the
14 manufacturer, the safety inventory that should have been stored is two floors of façades
15 (92 façades). However, the quantity of façades in stock far exceeds the safety inventory
16 with up to 321 working days of excessive inventory, which indicates severe
17 overproduction by the manufacturer.

18 The average stock time of different floor façades in the factory, the buffer, as well as
19 the site is shown in **Figure 4.24**. The stock time in the factory is significantly higher
20 than that in both the buffer and the site almost throughout the supply chain. Specifically,
21 the initial stock time in the factory is at a very high level (up to 114 days) but then
22 decreases rapidly in line with the construction schedule, which suggests improved

1 coordination between the manufacturer and the main contractor. On the other hand,
 2 stock time on the site is relatively short for the first 17 floors and then takes an upward
 3 swing reaching a peak of 31 days for the 31st floor, indicating reduced efficiency of the
 4 assembly work. Because of the close proximity of buffer and site, stock time in the
 5 buffer remains relatively stable. The average stock time in the factory, the buffer, and
 6 the site is 44, 4, and 14 days respectively.



7


8 **Figure 4.23 Inventory amount in different supply chain stages of the investigated building**

9

10 Excessive inventory and long stock time is the norm in the construction industry since
 11 the manufacturer or the contractor would like to supply or acquire the
 12 components/materials before needed (Tserng et al. 2006). The manufacturer in the case
 13 study project adopts an over-early production principle by beginning to plan production
 14 four months in advance, which is the main cause of such high inventory in the factory.
 15 The main contractor also prefers to store large quantities of components on the
 16 construction site. This situation results in a lot of waste and extra costs in the supply

1 chain.

2



3

Figure 4.24 Stock time of different floors' façades of the investigated building

4

5 *Lead time management and embedded problems*

6 In SCM theory, lead time generally refers to the time from the moment the client places

7 an order to the moment it is ready for delivery. Given the multiple orders and complex

8 coordination process in the cross-border supply chain, this study defines lead time as

9 the time from the moment the manufacturer begins production to the moment the

10 precast components are to be directly delivered to the construction site from either the

11 factory or the buffer. **Figure 4.25** illustrates the lead time of façades for different floors,

12 showing that the waiting time of components remains at quite a high level across the


13 supply chain, averaging out at as much as 48 days. Also, a downward trend of lead time

14 with building progress can be seen, implying better supply chain performance in the

15 later stages. Vrijhoef and Koskela (2000) point out that a considerable lead time in the

1 beginning, particularly because of inventory and delays, is caused by uncoordinated
2 planning and inter-organizational problems.

3



4

5 **Figure 4.25 Lead time of different floors' facades of the investigated building**

6


7 It is surprising to see such a long lead time since the factory adopts an over-early
8 production principle and therefore has enough time to plan the production and control
9 the lead time. This phenomenon suggests that the manufacturer lacks a reasonable
10 resources deployment concept to balance time, cost, and resource merits, resulting in
11 significant waste throughout the supply chain. Also, poor coordination between
12 upstream production and downstream demand for components is responsible for the
13 significant lead time (Arashpour et al. 2016). Such long waiting time is common in the
14 prefabrication sector globally, such as in Mainland China (Luo et al. 2015), Malaysia
15 (Nawi et al. 2011), and the UK (Blismas et al. 2005a) and is considered to be a barrier
16 affecting the development of PBP.

1

2 *Extra cost analysis*

3 The poor operation of the multiple stages and the problems involved generate extra cost
4 to the supply chain. This section provides a simple estimation of the extra cost of the
5 investigated building resulting from overproduction, excessive inventory in the factory
6 and the site, and assembly delay.

7 Overproduction is an important source of extra cost because facades are produced
8 before they are really needed. Therefore, capital is invested into production in advance,
9 resulting in loss of cash value. According to the interviews with the manufacturer, the
10 production cost of a façade is approximately HK\$1,500. This study assumes that the
11 annual return rate of investment was 4.5% during the production stage of the
12 investigated building. **Figure 4.26** shows the extra cost from overproduction in the
13 factory, which finally leads to HK\$10,914 loss of the manufacturer.




14

15 **Figure 4.26 Extra cost from overproduction in the factory**

16

1 Excessive inventory also generates extra cost because the factory has to provide space
 2 for storage and extra staff for management. According to the warehouse rental cost and
 3 labor cost in the mainland and Hong Kong respectively, this study assumes that daily
 4 inventory management fee of one façade is HK\$0.3 and HK\$1.8. **Figure 4.27**
 5 demonstrates the extra cost caused by excessive inventory in the factory and the site
 6 respectively. It can be seen that the overall costs resulting from excessive inventory in
 7 the factory and the site are HK\$22,788 and HK\$414,536 respectively. A huge gap exists
 8 between the extra costs in mainland and Hong Kong due to their very different
 9 consumption level and labor costs.



10
 11 **Figure 4.27 Extra cost from excessive inventory in the factory**

12
 13 Assembly delay in the site is also an important source of extra cost because of the
 14 consumption of more resources (i.e. labor, equipment). According to the financial report
 15 of Housing Authority, the overall cost of one unit is approximately HK\$800,000. As the
 16 investigated building has 996 units, the total cost of the project is HK\$796,800,000.

1 According to the manufacturer, the production cost of all the precast elements of the
 2 project is HK\$250,000,000 that of the investigated building is calculated to be
 3 approximately HK\$50,000,000. Therefore, the construction cost of the investigated
 4 building in the site of Hong Kong is HK\$746,800,000. Considering that the
 5 construction time of the investigated building is 522 days with 152 days delay, daily
 6 construction cost in the construction site is calculated to be approximately
 7 HK\$1,430,700. **Figure 4.28** shows the extra cost from assembly delay in the site,
 8 indicating that the loss from the delayed schedule is as high as HK\$217,466,400.




Figure 4.28 Extra cost from assembly delay

12 The above analysis reveals that assembly delay in the construction site has the most
 13 significant impacts on the cost performance of the supply chain because of the
 14 extremely high construction costs in Hong Kong. Excessive inventory in the site also
 15 causes high loss while extra cost in the factory is relatively low because of the relatively

1 cheap land and labor costs in the mainland. Therefore, the assembly schedule in the site
2 should be monitored more carefully to reduce the wastes caused to the whole supply
3 chain.

5 **4.2.3 Root cause of the problems**

6 Experts from the case study project are interviewed to solicit their opinions regarding
7 the problems and their root causes embedded in the SCM. The occurrence of the
8 problems is analyzed in detail to gain an understanding of their source factors. Finally,
9 the interviewed experts reach a consensus that poor supply chain planning, poor
10 communication between stakeholders, and poor control of working flows are the root
11 causes of the problems. These three issues also widely exist in the PBP of other
12 countries, such as Singapore (Hwang et al. 2018), Australia (Sahin et al. 2018), and
13 Malaysia (Pozin et al. 2016), indicating their significant impacts on the performance of
14 the global prefabrication sector.

16 *Poor supply chain planning*

17 The profile of the supply chain for the case study project reflects poor planning prior to
18 project implementation. The manufacturing and on-site construction phases are major
19 parts of the supply chain that need detailed planning to arrange the intensive work.
20 However, as pointed out by the interviewed stakeholders, on-site construction often
21 does not go according to plan and so disturbs original resource arrangements due to

1 frequent variations. Such mismatches between the plan and the actual implementation
2 has a considerable impact on the supply chain, including uncertain demand for precast
3 components, overproduction and long lead time in the factory, disrupted transportation
4 schemes, and schedule and cost problems. On the other hand, the production profile
5 shows that the factory followed the traditional rule of earliest due date regardless of
6 resource considerations. However, this common trial and error approach to production
7 planning by pre-cast firms, does not guarantee a good result (Zhai et al. 2006).

8 The main contractor is the major planner of the project responsible for developing the
9 master program, which is the most important document for milestone arrangements
10 during the production, transportation, and assembly stages of the project. However, the
11 master program of the case study project is revised up to seven times, which greatly
12 disrupts the plan across the supply chain. Although the enterprise resource planning
13 (ERP) system used by the main contractor plays an important role in integrating the
14 internal and external information flows, it mainly focuses on the managerial level of
15 decision-making while the shop-floor schedule is only weakly connected to the system.
16 According to the assembly sub-contractor, the shop-floor supervisors adopt a paper-
17 based schedule that is often disrupted by engineering changes. There is therefore a gap
18 between the planning and the actual schedule, resulting in a considerable waste of
19 resources and time throughout the supply chain.

20

21 *Poor communication between stakeholders*

22 Severe inconsistency between production, transportation and on-site assembly indicates

1 poor communication between stakeholders, which is revealed as one of the root causes
2 of excessive inventory and long lead time. As the coordinator of the supply chain, the
3 main contractor plays a critically important role in integrating the project team. Its
4 interactions with the manufacturer and the transporter are greatly influential to the
5 smooth implementation of the project, while the contractor-client relationship is highly
6 correlated with on-site productivity (Pheng and Chuan 2001a) and variation reductions
7 in the assembly phase (Doran and Giannakis 2011). Unfortunately, the main contractor
8 from the case study fails to integrate the upstream production, transportation, and the
9 downstream assembly processes, thereby bringing about a fragmented supply chain.

10 The overproduction, excessive inventory and long lead time could be ascribed to the
11 main contractor's poor communication with other stakeholders. When interviewed, the
12 manufacturer complains that they do not receive the latest on-site information quickly
13 since the main contractor often informs the factory of their demand very late without
14 prior communication. The factory therefore has to use the earliest due date principle in
15 case any sudden orders arrived, which generates huge overproduction and excessive
16 inventory with long waiting times. Also, because the main contractor is deficient in
17 communicating with the transporter about the latest delivery schedule of precast
18 components, the transporter often conveys components to the buffer several days in
19 advance, causing excessive inventory and long lead time in the buffer.

20 Such poor communication combined with frequent variations engenders mistrusts
21 between stakeholders, which is another source of overproduction in the factory. The on-
22 site construction is a complex process that often does not go according to plan, thereby

1 requiring timely information exchanges between stakeholders to coordinate the
2 working packages, labor, and resources in the supply chain. However, the manufacturer
3 complains that the changes in the master program and the design are often not updated
4 to them in time, resulting in disrupted production rhythm, poor layout management of
5 components, and increasing operation costs. As a result, the manufacturer does not
6 believe that the project could be implemented as planned, and therefore produces large
7 amounts of components in advance and keeps them in stock to address those problems
8 caused by the poor information transfer by the main contractor.

9 The poor interactions between the stakeholders may be due to their ineffective
10 communication methods. The project stakeholders share the latest progress information
11 and variations with each other mainly by email, WhatsApp, and hard copies of project
12 documents. These forms of traditional communication result in weak coordination
13 between the upstream production and the downstream demand for precast components.

14

15 *Poor control of working flows*

16 The supply chain is composed of multiple processes and stakeholders that are hard to
17 control due to the complex working packages and heavy resource deployment. Such
18 complexity generates diverse variations in the supply chain and reveals the stakeholders'
19 inability to effectively control the working flows. Since upstream and downstream do
20 not exist individually but have close mutual impacts on each other, the variations taking
21 place in either phase may influence the operation of the entire chain.

1 The interviewed stakeholders reach a consensus that delayed assembly schedules have
2 a considerable propagation impact on supply chain operations. The main contractor
3 attributes excessive installation time to low productivity and multiple errors that break
4 the construction rhythm. Choi et al. (2017) identified site access, on-site storage area,
5 site operations and labor productivity as the barriers impeding PBP implementation in
6 Hong Kong. This is echoed by the case project where the poor site layout management,
7 due to the compact area and large inventory, limits site access and on-site storage, while
8 low productivity significantly affects site operations to cause delay and errors at the
9 manufacturing, transportation, and installation stages. First, identifying the right
10 component from the inventory on the construction site takes quite a long time because
11 components often have similar sizes and shapes and are placed together in a compact
12 area of the site; misplacement of components is also found to occur occasionally during
13 the assembly stage. Such poor layout management makes it difficult to quickly
14 recognize the components belonging to the right floor and the right part of the building.
15 The large amounts of inventory make it time-consuming to find the correct component.
16 According to the main contractor, construction workers may not find a component to
17 be the improper one until getting ready to install it or after installing it in an
18 inappropriate place. Consequently, the component has to be taken back to the storage
19 and more time will be taken to identify the proper one. The delay of one floor has
20 propagation impacts on the subsequent floors, thereby negatively affecting the schedule
21 of the whole project. Also, component damages often arise from the frequent movement
22 of inventory, resulting in extra hours and repair costs. Furthermore, inspecting

1 component quality consumes much time due to slow procedures and the low
2 productivity of workers. In addition, problems may occur on the construction site, such
3 as tower crane breakdown, safety accidents, and design change, which are significant
4 causes of schedule delay and cost overruns. Such deficient control of multiple flows
5 results in high variety of downstream demand for precast components and consequently
6 causes a mismatch between the production and assembly schedule. Greater efforts are
7 therefore required to inspect, manage and coordinate complex on-site work.

8 The factory also has insufficient control of the various working flows, which
9 considerably affects component quality and delivery schedule. Although the
10 components are produced in a controlled off-site environment, they may still have some
11 defects and therefore do not meet the quality requirement. Some components may have
12 been damaged as a result of a large inventory and unnecessary movements due to poor
13 layout management in the factory. The defects and damages caused by the poor control
14 of working flows bring about the re-production of components, which demands extra
15 time and money of the manufacturer and delays delivery of components. It is also
16 observed that the case study project mistakenly takes delivery of components from the
17 factory, which significantly affected installation implementation. Although all the
18 components have a serial number marked on the surface to show their identity
19 information, workers often make mistakes by marking wrong serial numbers or making
20 the label ambiguous, which impedes component identification during installation.

21 In addition, due to the complex cross-border supply chain, damage occurs to
22 components during transportation, which causes a delay to the schedule. However, it is

1 problems resulting from poor control of the working flows in the upstream production
2 and the downstream assembly phases that affect the supply chain operation the most.

3

4 **4.3 Conclusion**

5 This chapter investigates the state of a supply chain of a prefabricated building project
6 in Hong Kong by tracing precast components across the production, logistics, and on-
7 site assembly processes. Automation collection technologies are adopted to obtain real-
8 time data of precast facades across the supply chain. The findings show that
9 overproduction, excessive inventory, long lead time, limited considerations of resource
10 planning, and significant delay in assembly schedule are serious problems which add
11 considerable non-value-adding wastes to the supply chain and lead to cost overruns and
12 schedule delay of project. Extra costs from the supply chain problems are simply
13 estimated. The root cause of the problems includes poor supply chain planning, poor
14 communication between stakeholders, and poor control of working flows.

15

1 **Chapter 5 Stakeholder-associated SCR and Their** 2 **Interactions in PBP**

3 **5.1 Introduction**

4 Various supply chain risks (SCR) exist in PBP due to the technical and organizational
5 complexities. SCR disturb and interrupt the material, information, and fund flows, and
6 are likely to have negative impacts on the objective achievement of each firm as well
7 as the whole supply chain with respect to the client's cost, quality and schedule
8 advantages (Pfohl et al. 2011). High interconnectedness exists in the supply chain, and
9 SCR can therefore be manifold (Pfohl et al. 2011), and are likely to result in many
10 serious problems in PBP, such as late deliveries, inappropriately supplied components,
11 and component damage (Pheng and Chuan 2001b) and redesign and extra cost (Kamar
12 and Hamid 2011).

13 Understanding the cause-effect correlation between the SCR is of crucial importance,
14 as the hidden impacts of a certain risk connected with the others would result in
15 considerable harm to the entire supply chain (Chopra and Sodhi 2004). However,
16 studies on SCR have mainly focused on the static perspective of risks while few of them
17 have considered the dynamic interactions between SCR and their associated
18 stakeholders. Since SCR are ascribed to stakeholders from design to the final assembly
19 phase, it is important to examine SCR from their perspectives. This research adopts
20 social network analysis (SNA) to develop the risk network of the supply chain of a
21 prefabricated building project in Hong Kong in order to prioritize the stakeholder-

1 associated SCR. The research findings show that poor planning of resources and
 2 schedule, poor control of working flows, and poor information sharing between
 3 stakeholders are the major challenges to the supply chains of PBP.

4

5 **5.2 Results**

6 A total of thirty SCR related to seven stakeholder groups are identified. The
 7 stakeholders (denoted as S1-S7) considered in this study include client, designer, main
 8 contractor, manufacturer, transporter, assembly sub-contractor, and government. **Table**
 9 **5.1** shows stakeholder-associated SCR.

10

11

Table 5.1 A list of stakeholder-associated supply chain risks

Risk ID	Stakeholder node	Related Stakeholders	Risk node	Risks	Sources	Risk category
S1R1	S1	Client	R1	Design change	Jaillon and Poon (2010); Jaillon and Poon (2014)	Demand
S1R2	S1	Client	R2	Inefficient design approval	Hossen et al. (2015)	Process
S1R3	S1	Client	R3	Delayed payment	Cheng et al. (2010b)	Demand
S3R3	S3	Main contractor				Demand
S2R4	S2	Designer	R4	Design errors	Hossen et al. (2015)	Process
S2R5	S2	Designer	R5	Poor communication with other project participants	Taylan et al. (2014); Xu et al. (2018); Hwang et al. (2018);	Control
S3R5	S3	Main contractor			Pozin et al. (2016)	Control
S4R5	S4	Manufacturer			Pheng and Chuan (2001b); Xu et al. (2018); Liu and Lu (2018)	Supply
S4R6	S4	Manufacturer	R6	Delayed delivery of precast elements to the site		
S4R7	S4	Manufacturer	R7	Component identification marking errors	Interview	Process
S4R8	S4	Manufacturer	R8	Unclear component identification marks	Wu and Low (2014)	Process

S4R9	S4	Manufacturer	R9	Precast components mistakenly delivered	Pheng and Chuan (2001b)	Supply
S4R10	S4	Manufacturer	R10	Poor factory layout management	Luo et al. (2015)	Process
S4R11	S4	Manufacturer	R11	Component damages	Pheng and Chuan (2001b); Azwanie et al. (2016)	Process
S5R11	S5	Transporter				Process
S4R12	S4	Manufacturer	R12	Poor quality of components	Luo et al. (2015)	Process
S4R13	S4	Manufacturer	R13	Long component lead time	Luo et al. (2015); Zhai et al. (2016); Larsson et al. (2013)	Supply
S3R14	S3	Main contractor	R14	Inaccurate initial time and resources estimation	Taylan et al. (2014)	Demand
S4R15	S4	Manufacturer	R15	Slow response to design change	Interview	Process
S3R15	S3	Main contractor				Process
S3R16	S3	Main contractor	R16	Lack of skilled labor	CIC (2014)	Process
S4R16	S4	Manufacturer				Process
S6R16	S6	Assembly sub-contractor				Process
S3R17	S3	Main contractor	R17	Safety accidents	Fard et al. (2017)	Process
S4R17	S4	Manufacturer				Process
S5R17	S5	Transporter				Process
S6R17	S6	Assembly sub-contractor				Process
S6R18	S6	Assembly sub-contractor	R18	Inefficient verification of precast components due to unclear labels	Demiralp et al. (2012); Li et al. (2017a)	Process
S3R19	S3	Main contractor	R19	Labor dispute	Aibinu and Odeyinka (2006)	Process
S6R19	S6	Assembly sub-contractor				Process
S3R20	S3	Main contractor	R20	Poor site layout management	Luo et al. (2015)	Process
S3R21	S3	Main contractor	R21	Tower crane breakdown	Li et al. (2016)	Process
S6R22	S6	Assembly sub-contractor	R22	Installation error of precast elements	Li et al. (2017b)	Process
S6R23	S6	Assembly sub-contractor	R23	Delayed assembly schedule	Li et al. (2016)	Demand
S3R24	S3	Main contractor	R24	Inadequate professional pre-planning studies for project	Hossen et al. (2015); Hwang et al. (2018)	Control

S4R24	S4	Manufacturer				Control
S5R25	S5	Transporter	R25	Transportation vehicle damage	Interview	Process
S5R26	S5	Transporter	R26	Traffic accidents	Interview	External
S5R27	S5	Transporter	R27	Prolonged custom declaration	Lu and Yuan (2013)	Control
S3R28	S3	Main contractor	R28	Bad weather	Hossen et al. (2015)	External
S6R28	S6	Assembly sub-contractor				External
S7R29	S7	Government	R29	Excessive approval procedures	Taylan et al. (2014)	Control
S7R30	S7	Government	R30	Governmental policy change	Yang and Zou (2014b)	Control


1

2 Network and node/link measures are conducted to compute critical indicators of the
3 network, including density, cohesion, nodal degree, betweenness centrality, status
4 centrality, brokerage, and ego size, which could reflect the complexity of the supply
5 chain network and identify critical SCR and their links. The network analysis results
6 are summarized as follows.

7

8 **5.2.1 Network measures**

9 Graph $G (43, 195)$ is generated to represent the SCR network (See **Figure 5.2**),
10 reflecting that the network comprises 43 nodes linked by 195 weighted arrows. Density
11 and cohesion of the network are 0.108 and 0.309 respectively. The cohesion value is
12 higher than the density value, and the mean geodesic distance between nodes is 2.303
13 walks, implying complex SCR interactions due to risk propagation impacts across the
14 network.



1

2

Figure 5.1 SCR network of the case project

3

4 **5.2.2 Node/link measures**

5 *Nodal degree*

6 This reflects the immediate connection features of a node. “In-degree” indicates the
 7 incoming relations (impacts received) while “out-degree” shows the outgoing
 8 relations (impacts exerted) (Loosemore 1998). Nodal degree is computed by the
 9 weighted sum of links with the immediate successors or predecessors.

10 **Table 5.2** lists the top ten SCR with high out-degree and degree difference values. These
 11 risks have direct impacts on a large number of SCR or have higher impacts on other
 12 SCR in comparison with the impacts they receive. S3R14 (“Inaccurate initial time and
 13 resources estimation” related to the main contractor) with the highest out-degree value

1 of 144, has the strongest direct impacts on the other risks. S3R5 (“Poor communication
 2 with other project participants” derived from the main contractor) and S4R5 (“Poor
 3 communication with other project participants” derived from the manufacturer) with
 4 high degree different values of 143 and 126 respectively; both have an in-degree value
 5 of 0, indicating that they exert strong direct influences on other risks but receive no
 6 impacts from the others. S6R23 (“Delayed assembly schedule” related to the assembly
 7 sub-contractor) and S4R6 (“Delayed delivery of precast elements to site” associated
 8 with the manufacturer) are special nodes that they have high out-degree values of 136
 9 and 73 respectively; in the meanwhile, they are greatly affected by other risks in a direct
 10 way with extremely high in-degree values of 369 and 332 respectively, indicating that
 11 these two nodes are in the sensitive locations of the network and significantly lead to
 12 the overall network complexity.

13

14 **Table 5.2 The top ten risks with high out-degree and degree difference values**

Ranking	Risk ID	Out-Degree	Risk ID	Degree difference
1	S3R14	144	S3R5	143
2	S3R5	143	S4R5	126
3	S6R23	136	S3R24	72
4	S4R5	126	S2R5	70
5	S4R16	126	S3R14	68

6	S6R16	99	S1R1	63
7	S3R24	88	S4R16	40
8	S1R1	80	S4R7	39
9	S4R6	73	S4R24	32
10	S3R16	72	S2R4	24

1

2 In terms of the node type, most of the SCR are ordinary nodes, while nine of them are
3 transmitters, including S2R5, S3R5, S4R5, S5R25, S5R27, S3R28, S6R28, S7R29, and
4 S7R30. These risks are in need of attention since they increase the complexity of the
5 network.

6

7 *Betweenness centrality*

8 This reflects the occurrence with which a node/link connects two other nodes/ links
9 (Pryke 2012).

10 **Table 5.3** demonstrates the top ten critical risks and links with high betweenness
11 centrality. S6R23 (“Delayed assembly schedule” related to the assembly sub-
12 contractor), S4R16 (“Lack of labor resource” related to the manufacturer), and S6R16
13 (“Lack of labor resource” related to the assembly sub-contractor) with the highest
14 betweenness centrality are the hubs in the network to connect many pairs of nodes and
15 consequently lead to risk propagation. Meanwhile, these three risks are included in nine

1 of the most important links as shown in **Table 5.3**. Therefore, these risks should be well
 2 addressed to reduce the complexity of the network.

3

4 **Table 5.3 The top ten risks and links with high betweenness centrality.**

Ranking	Risk ID	Node Betweenness	Link ID	Link Betweenness
		Centrality		Centrality
1	S6R23	0.330002	S6R23→S4R16	237.867
2	S4R16	0.158037	S6R23→S6R16	119.641
3	S6R16	0.066172	S4R16→S4R12	65.156
4	S4R6	0.049055	S4R16→S4R7	64.406
5	S3R14	0.043984	S4R16→S4R8	62.406
6	S3R16	0.021366	S6R23→S3R16	57.272
7	S4R15	0.020535	S6R23→S4R10	39.234
8	S4R10	0.019357	S6R16→S6R22	37
9	S4R12	0.018064	S4R15→S4R13	36.25
10	S4R7	0.013012	S4R16→S4R15	33.906

5

6 By comparing **Table 5.2** and **Table 5.3**, it is found that four risks including S4R15
 7 (“Slow response to design change” related to the manufacturer), S4R10 (“Poor factory

1 layout management” related to the manufacturer), S4R12 (“Poor quality of components”
2 related to the manufacturer) and S4R7 (“Component identification marking errors”
3 related to the manufacturer) are important nodes that build connections between risks
4 although they do not have strong immediate impacts on the others, indicating that the
5 manufacturer plays the important role of a hub in connecting the stakeholders across
6 the supply chain.

7

8 *Status centrality*

9 This indicates the relative influence of a node through considering the links with its
10 immediate neighbours as well as all other nodes that could be connected with the node
11 via the immediate neighbours (Katz 1953).

12 **Table 5.4** shows the top ten risks with high out-status centrality. S3R5 (“Poor
13 communication with other project participants” derived from the main contractor) is the
14 most important risk that has the highest out-status centrality value of 1.278, indicating
15 its significant impacts on the risk level of the whole network. It is noted that all the risks
16 in **Table 5.4** have already been identified in **Table 5.2** or **Table 5.3**, indicating their
17 significant effects on the overall interactions in the network.

18

19 **Table 5.4 The top ten risks with high out-status centrality.**


Ranking	Risk ID	Out-Status Centrality
----------------	----------------	------------------------------

1	S3R5	1.278149
2	S3R14	1.271659
3	S4R5	1.127089
4	S6R23	1.109298
5	S4R16	0.915882
6	S3R24	0.842859
7	S6R16	0.746787
8	S1R1	0.69263
9	S4R6	0.622822
10	S2R5	0.599011

1

2 **Figure 5.3** illustrates the status centrality map of all the risks in which the node colors
3 and shapes stand for the stakeholder categories and the risk types respectively. The more
4 central status a risk locates in, the higher impacts on the network interactions the risk
5 has. Obviously, the risks related to the main contractor, the manufacturer and the client
6 locate in the very central status of the circle, indicating their significant roles in
7 coordinating the supply chains of PBP. The demand and control risk categories are
8 located more centrally than other risk types, providing two implications: (i) the
9 downstream supply chain managed by the client and the main contractor is a significant

1 risk source in the network, and plays an important role in the overall network
 2 interactions, and (ii) the control risks that determine the transformation of the client's
 3 order into raw material requests are important source nodes that have great potential to
 4 generate more risks, thereby leading to the complexity of the entire risk network.



5
6 **Figure 5.2 Status centrality map**

7
8 *Brokerage*

9 This measures the number of times a node is involved in the five kinds of brokerage
 10 relationships (Coordinator, Gatekeeper, Representative, Itinerant, and Liaison) given a
 11 partition vector being analyzed in all the triads (Gould and Fernandez 1989). The
 12 stakeholder category is selected as the partition vector in this study.

13 **Table 5.5** shows the top ten risks with high brokerage value. These risks are recognized

1 as significant risks because of their important functions in linking different stakeholders.
 2 This can also be explained by the fact that the influence between different stakeholder
 3 categories would not exist if these risks were deleted. S6R23 (“Delayed assembly
 4 schedule” related to the assembly sub-contractor) is the most critical risk mainly
 5 because of its gatekeeper and liaison functions. Two risks, including S4R13 (“Long
 6 component lead time” associated with the manufacturer) and S3R15 (“Slow response
 7 to design change” associated with the main contractor) that are not included in above
 8 analysis, are also identified as critical risks due to their brokerage roles in the network.
 9 In addition, the main contractor, the manufacturer, and the assembly sub-contractor are
 10 found to be responsible for most of the risks in **Table 5.5**, indicating their important
 11 roles in communication with other stakeholders embedded in the supply chain to
 12 address the risks.

13

14 **Table 5.5 The top ten risks with high brokerage value.**

Ranking	Risk ID	Partition					Total	
		Coordinator	Gatekeeper	Representative	Itinerant	Liaison		
1	S6R23	S6	12	74	37	45	109	277
2	S4R6	S4	8	36	18	10	29	101
3	S4R16	S4	13	34	6	3	11	67
4	S3R14	S3	3	19	3	1	21	47

5	S6R16	S6	1	13	5	7	17	43
6	S3R16	S3	5	3	11	1	7	27
7	S4R13	S4	1	3	1	2	6	13
8	S3R15	S3	0	0	3	2	8	13
9	S4R10	S4	5	6	0	0	0	11
10	S1R1	S1	0	0	0	0	10	10

1

2 *Ego size*

3 This measures the number of direct successors or predecessors of a node (Wasserman
4 and Faust 1994).

5 **Table 5.6** illustrates the top ten nodes with high ego size, indicating their direct
6 influence on large numbers of nodes. These nodes are also identified by calculating the
7 abovementioned metrics, thus reflecting the multiple impacts sourced from them.

8

9 **Table 5.6 The top ten risks with high ego size.**

Ranking	Risk ID	Size
1	S6R23	37
2	S4R6	28

3	S4R16	19
4	S3R14	17
5	S6R16	16
6	S3R5	13
7	S3R16	13
8	S2R5	12
9	S4R5	11
10	S4R15	11

1

2 **5.3 Critical challenges in PBP**

3 The SNA indicators provide a comprehensive profile of stakeholder-associated SCR
4 and their interactions, which enables us to understand critical SCR and links from four
5 aspects, including degree of nodes, betweenness centrality, status centrality, and
6 brokerage, from which different functions of SCR in the network are fully considered.

7 Critical risks are identified based on the SNA metrics analyzed above. The rankings of
8 SCR, however, differ in different SNA metrics calculation due to their different roles in
9 the network. Previous research often identified the top 3 or 5 risks from each metric
10 perspective as critical factors (e.g. Yang et al. 2015; Yu et al. 2017) since they have the
11 most significant impacts on the complexity of the network. Therefore, this study

1 identifies the top 5 risks in each ranking list as the critical SCR. Meanwhile, the SCR
 2 that are included in three or more ranking lists are also considered as significant risks
 3 given their multiple roles in influencing network interactions. As a result, a total of nine
 4 critical SCR in the case project are finally identified.

5 Those links ranking top 10 in link betweenness centrality are identified as critical links.
 6 It is found that the critical nodes are associated with nine of the critical links identified
 7 in **Table 5.3**, indicating their crucial roles in influencing the network. For the purpose
 8 of better understanding the critical risks and links, they are categorized into three major
 9 challenges. Those risks and links in the same category share similarities and could
 10 therefore be tackled by similar strategies. Critical SCR, links and challenges are
 11 summarized in **Table 5.7**. The major challenges include poor supply chain planning,
 12 poor control of working flows, and poor information sharing between stakeholders.

13

14 **Table 5.7 Major challenges.**

Critical nodes/links	Associated stakeholders	Primary challenges
S3R14	Main contractor	1. Poor supply chain planning.
S4R16	Manufacturer	<ul style="list-style-type: none"> • Frequent revisions of the master program reflect poor planning of resources and schedule by the main contractor.
S6R16	Assembly sub-contractor	

		<ul style="list-style-type: none"> • Resources deployment in the factory and the site is largely disrupted as a result of poor master planning, which causes severe problems with significant propagation impacts, such as lack of labor.
S4R6	Manufacturer	2. Poor control of working flows.
S6R23	Assembly sub-contractor	<ul style="list-style-type: none"> • The poor management and inspection of internal working flows result in significant schedule and quality problems in both the production and assembly stages.
S6R23→S4R16	Assembly sub-contractor	
S6R23→S6R16	Assembly sub-contractor	<ul style="list-style-type: none"> • Delays in the delivery and the assembly phases caused by poor internal flow management do not exist individually but interact with each other directly.
S6R23→S3R16	Assembly sub-contractor	
S6R23→S4R10	Assembly sub-contractor	
S4R16→S4R15	Manufacturer	
S4R16→S4R12	Manufacturer	
S4R16→S4R7	Manufacturer	
S4R16→S4R8	Manufacturer	
S6R16→S6R22	Assembly sub-contractor	
S2R5	Designer	3. Poor information sharing between stakeholders.
S3R5	Main contractor	<ul style="list-style-type: none"> • The obsolete communication ways between stakeholders make it hard to obtain real-time information of the project.
S4R5	Manufacturer	
S4R15→S4R13	Manufacturer	

SIR1	Client	<ul style="list-style-type: none">• The unawareness of frequent information exchanges results in outdated informing of variations occur in the supply chain to stakeholders.
------	--------	--

1

2 **5.4 Network analysis after removing the key nodes and links**

3 The significant role of the key nodes and links identified in **Table 5.7** has been
4 recognized by the SNA indicators, but does not reveal the extent to which they influence
5 the network complexity. This section uses the examination method suggested by Yu et
6 al. (2017) and Yang et al. (2015) to build a new network that eliminates all the critical
7 risks and links in order to analyze their influence on the network through re-calculating
8 the major SNA indicators.

9 The calculation results show that the new risk network is transferred into a graph with
10 34 nodes linked by 46 arrows as shown in **Figure 5.4**. The density of the network is
11 brought down by 62.04% from 0.108 to 0.041, while the cohesion is abated by 79.31%
12 from 0.309 to 0.063, implying that the complexity of the network is remarkably
13 decreased. Also, the betweenness centrality values of nodes and links are both reduced
14 considerably as shown in **Table 5.8**, reflecting that the risk propagation impacts
15 throughout the network are significantly lessened. In addition, four risks become
16 isolated nodes and can therefore be tackled individually without considering their
17 propagation impacts, which largely alleviates the difficulties in dealing with the SCR.

18 Therefore, the complexity of the entire risk network after removing the key nodes and

1 links is greatly reduced, indicating that useful strategies are worthy of development to
 2 fully address the challenges.

3

4 **Table 5.8 Comparison of critical indicators between the original and new networks**

Ranking	Node Betweenness Centrality			Link Betweenness Centrality		
	Original network	New network	Reduction	Original network	New network	Reduction
1	0.330002	0.020833	93.69%	237.867	25	89.49%
2	0.158037	0.017045	89.21%	119.641	18	84.95%
3	0.066172	0.017045	74.24%	65.156	16	75.44%
4	0.049055	0.014205	71.04%	64.406	14	78.26%
5	0.043984	0.011364	74.16%	62.406	14	77.57%
6	0.021366	0.00947	55.68%	57.272	13	77.30%
7	0.020535	0.00947	53.88%	39.234	12	69.41%
8	0.019357	0.008523	55.97%	37	12	67.57%
9	0.018064	0.007576	58.06%	36.25	10	72.41%
10	0.013012	0.006629	49.05%	33.906	10	70.51%

5




Figure 5.3 SCR network after removing the key nodes and links

1

2

3

4 5.5 Chapter summary

5 This chapter adopts mixed methods to identify and analyze the stakeholder-associated

6 SCR in PBP in Hong Kong. Thirty risks associated with seven stakeholders are

7 identified. A social network of the SCR in a case project is established to prioritize the

8 SCR. As a result, nine critical risks and eleven critical links are identified, from which

9 three major challenges to PBP in Hong Kong are drawn, including poor planning of

10 resources and schedule, poor control of working flows, and poor information sharing

11 between stakeholders.

12

1 **Chapter 6 A Model for Simulating SCR in PBP**

2 **6.1 Introduction**

3 This chapter provides a SD model to evaluate the impacts of the critical SCR on the
4 supply chain performance of PBP in Hong Kong. First, the model development details,
5 including the variables involved and their cause-effect relationships are explained. This
6 is followed by model validation to test the confidence of the model. Finally, base run
7 simulation and scenario analysis are carried out to assess the impact of SCR on the
8 performance of the supply chain.

9

10 **6.2 Model development**

11 The developed model uses SD to model the supply chain with the critical SCR being
12 considered. The model will be used to measure the impacts of the SCR on the
13 performance of the project, which majorly include inventory, quality and schedule
14 aspects. Specifically, component inventory reveals the number of components kept in
15 stock in both the factory and the construction site throughout the supply chain, which,
16 on the other hand, could indicate the overproduction and cost concerns. Quality
17 problems are associated with the number of produced components and the quality
18 defective rate, and therefore will be modelled considering these two parameters.
19 Schedule delay is majorly ascribed to the delay due to design change, delayed delivery
20 time of precast components and reinstallation time of precast components, which
21 therefore will be highlighted in the modelling process. In addition, these problems

1 caused by the SCR require extra labor to deal with them and thereby reduce their
2 impacts on the project supply chain. Therefore, the demand for the input of additional
3 labor resources will also be modelled.

4

5 **6.2.1 Conceptual model of the supply chain**

6 The supply chain is modelled using the SD model. To determine the system boundary,
7 this study views the model as two subsystems, including the supply chain subsystem
8 and the SCR subsystem.

9 The supply chain subsystem includes the design, manufacturing, transportation, and
10 assembly processes. The client usually directly recruits a consultant for design work
11 and a main contractor for supply chain coordination. The design drawings will then be
12 provided for the factory and the main contractor for precast component production and
13 on-site engineering construction respectively. According to the on-site construction
14 schedule, the main contractor will send order information of demanded precast
15 components to the factory. Accordingly, the transporter then conveys the components
16 to the buffer or the site directly as required by the main contractor. Finally, all the
17 components will be installed to form an entire building.

18 The SCR subsystem depicts the impacts of SCR on the performance of the supply chain.
19 Multiple SCR are embedded in different processes of the supply chain and disrupt the
20 information, material and service flows. Construction supply chain research often
21 categorizes SCR into process, control, demand, supply, and environment risks (Gosling


1 et al. 2013; Pfohl et al. 2011). SCR do not exist independently, but have close cause-
2 effect relationships with each other, resulting in considerable impacts on project
3 performance, such as excessive inventory, schedule delay and quality defects.

4

5 **6.2.2 Causal-loop diagram**

6 The causal-loop diagram is a conceptual tool that portrays the structure of a SD model
7 to capture the feedback mechanism. It could dynamically trace the chain effects of a
8 cause via a series of associated variables back to the original cause (Sterman 2000).

9 **Figure 6.1** shows ten feedbacks within the causal-loop diagram to reveal the SCR
10 impact mechanism in PBP, including one positive and nine negative feedbacks. It
11 reveals the major variables in the supply chain of PBP, some of which represent critical
12 risks, such as delayed delivery of precast elements to the site, installation errors, and
13 component quality problems. The relationships between the variables are shown with
14 feedbacks. The plus sign means the value of the target variable increases with the source
15 variable, while the minus sign has the opposite meaning. This figure aims to reveal how
16 the critical risks interact to affect the supply chain performance.



1

2

Figure 6.1 Causal-loop diagram of the model

3

4 Feedback 1 is a balancing (negative) loop showing the chain impacts of component
 5 quality problems and assembly delay. Specifically, expected demand for components
 6 drives the production in the factory, and the more produced, the more quality problems
 7 are likely to be identified, thereby requiring reproduction of the elements. As a
 8 consequence, assembly delay will be caused, resulting in a gap between expected and
 9 actual demand for precast components. This gap is negatively related to the expected
 10 demand for components.

11 Feedback 2 is a balancing (negative) loop and has similar chain effects with Feedback
 12 1. An additional variable in Feedback 2 is delayed delivery of precast elements to the
 13 site. The reproduction of precast components will engender delayed delivery which is
 14 an important cause of assembly delay.

15 Feedback 3 is a balancing (negative) loop and has common variables with Feedback 1

1 and 2. Additionally, it shows that the more components produced, the more installed.
2 As a result, more installation errors are expected to occur. The errors are an important
3 source of assembly delay which will cause a gap between expected and actual demand
4 for precast components.

5 Feedback 4 is also a balancing (negative) loop with many variables in common with
6 Feedback 3. The additional variable is installation efficiency which will be negatively
7 affected by installation errors, resulting in assembly delay.

8 Feedback 5 is a reinforcing (positive) loop having some same variables with Feedback
9 3 and 4. Additionally, assembly delay requires more labor resource to catch the expected
10 schedule. The more labor, the higher the installation efficiency. The improved
11 installation efficiency will generate more elements to be installed, in which more
12 installation errors are likely to occur.

13 Feedback 6 is a balancing (negative) loop with three variables, namely, assembly delay,
14 labor resource and installation efficiency. Apart from the interconnections included in
15 Feedback 5, more labor resource could effectively mitigate assembly delay.

16 Feedback 7 is a balancing (negative) loop having similar cause-effect relationships with
17 Feedback 6. It shows that assembly delay could be caused by installation errors which
18 can be reduced by inputting more labor resource.

19 Feedback 8 is a balancing (negative) loop that covers the four variables of Feedback 6
20 and 7, illustrating the negative effects of installation errors on installation efficiency
21 which is negatively associated with assembly delay. Labor resource is a significant

1 element that could mitigate the delay.


2 Feedback 9 is a balancing (negative) loop with five variables, including delayed
3 delivery of precast elements to the site, assembly delay, labor resource, component
4 quality problems, and reproduced components, describing the chain effects of schedule
5 and quality issues in the supply chain.

6 Feedback 10 is a balancing (negative) loop with similar interaction mechanism with
7 Feedback 9. More labor resource contributes to the reduction of component quality
8 problems which subsequently influence the remanufacturing of components and
9 assembly delay, indicating the significant impacts of resources in mitigating supply
10 chain problems.

11

12 **6.2.3 Stock-flow diagram**

13 **Figure 6.2** shows the stock-flow diagram of the model, and Table 6.1 demonstrates the
14 variables in the model.



1
2
3
4

Figure 6.2 Stock-flow diagram of the model

Table 6.1 The variables in the model

Abbreviation	Variables	Variable type
PR	Production rate	Flow
CTBP	Components to be produced	Stock
TAOC	Total amount of components	Constant
STOCITF	Stock time of components in the factory	Constant
FI	Factory inventory	Stock
Del	Delivery	Flow
BI	Buffer inventory	Stock
SI	Site inventory	Stock
STOCITS	Stock time of components in the site	Constant
AR	Assembly rate	Flow
RRDTDC	Reproduction rate due to design change	Flow
DC	Design change	Auxiliary variable
CTBR	Components to be reproduced	Stock
DDOPETTS	Delayed delivery of precast elements to the site	Auxiliary variable
IITARE	Inaccurate initial time and resources estimation	Auxiliary variable

SRTDCITF	Slow response to design change in the factory	Auxiliary variable
LOSLITF	Lack of skilled labor in the factory	Auxiliary variable
LOSLITS	Lack of skilled labor in the site	Auxiliary variable
PDFLITF	Planned demand for labor in the factory	Constant
ADFLITF	Actual demand for labor in the factory	Constant
PDFLITS	Planned demand for labor in the site	Constant
ADFLITS	Actual demand for labor in the site	Constant
IOMLITF	Input of more labor in the factory	Auxiliary variable
IOMLITS	Input of more labor in the site	Auxiliary variable
QDROC	Quality defective rate of components	Flow
IEROPE	Installation error rate of precast elements	Flow
IER	Installation error rate	Auxiliary variable
IC	Installed components	Stock
PCTBR	Precast components to be reinstalled	Stock
AE	Assembly efficiency	Auxiliary variable
AD	Assembly delay	Auxiliary variable

1

2 The client recruits a designer directly and provides the design drawings for the
3 manufacturer and the main contractor. Design change is a significant risk originated
4 from the client. Since the stakeholders convey the latest information to each other using
5 the traditional paper-based ways, their communication is inefficient. Therefore, the
6 factory and the main contractor usually need several days to respond to the variations.

7 The main contractor is the major coordinator and planner of the supply chain. The
8 master program from the main contractor reveals the milestones of the project.

9 Therefore, the factory and the assembly sub-contractor arrange production and on-site
10 construction schedule and resource deployment based on the master program.

11 Revisions, however, often take place in the master program, which significantly
12 disrupts the manufacturing and the on-site construction processes. In addition, such
13 poor planning of resources often results in a large gap between the planned and actual
14 demand for labor. The assembly sub-contractor is expected to complete the installation

1 of each typical floor within six cycle days. However, the frequent revisions and errors
2 in the assembly processes generate schedule delay, resulting in an assembly cycle of up
3 to nine days for each typical floor. The delay leads to lack of skilled labor in the factory
4 and the site.

5 The manufacturer produces precast components according to the on-site assembly
6 schedule. The main contractor usually sends the expected schedule to the factory four
7 months in advance. Ideally, the manufacturer keeps two floors of components in
8 inventory in the factory. However, the project is often rescheduled, resulting in a
9 significant gap between the expected and actual demand for precast components. Once
10 the on-site assembly is interrupted, the manufacturer has to store more components than
11 expected. Excessive inventory means higher costs invested in production.

12

13 **6.3 Model validation**

14 Before any analysis could be carried out, it is important to build confidence in the model
15 via structure test and behavior test (Forrester and Senge 1980). Qudrat-Ullah and Seong
16 (2010) propose a series of tests for model validation, including (1) boundary adequacy
17 test, which examines whether all the important concepts and structures are considered
18 in the model, (2) structure verification, which tests the consistency of the model
19 structure with related descriptive knowledge simulated in the system, (3) dimensional
20 consistency test, which evaluates whether the equations of the variables are
21 dimensionally in line with the real world, (4) parameter verification, which reveals

1 whether all the parameters correspond to descriptive knowledge of the system, and (5)
2 extreme conditions test, which examines whether the model behaves logically when
3 subjected to extreme conditions. These tests constitute the core of SD model tests
4 (Qudrat-Ullah and Seong 2010) and are used in this study to validate the robustness and
5 reliability of the model.

6 Test 1 concerns whether all the important variables are computed in the model and are
7 consistent with the research aim. This study conducts an on-site survey of the case
8 project and invite the stakeholders to assess whether all the essential factors that
9 constitute the system are contained in the model. By fully reviewing the stock-flow
10 diagram, the study assures that all the essential variables are considered in the model
11 and are in line with the research goal while those are irrelevant are excluded.

12 Test 2 examines the logicity of the model structure and could be particularly supported
13 by practical data or the literature. This test is performed through examining the causal-
14 loop diagram and the stock flow diagram to see whether the relationship structure
15 involved matches the practice and professional knowledge. As the cause-and-effect
16 relationships and the feedback loops are identified either from the literature (Li et al.
17 2017a) or based on the knowledge/experience of SCM for PBP, the model is believed
18 to reasonably reflect the real world.

19 Test 3 checks the unit conformity of the variables in the model. It is required to ensure
20 dimension consistency of the model by inspecting the measurement units of the
21 variables and equations involved. This test has been done manually, and the model has

1 been validated to be dimensionally consistent.

2 Test 4 verifies whether the parameters settings fit the real situations of practical projects.

3 Since the values of all the parameters are based on the project documents (i.e.,
4 production records, master program) and the stakeholders' knowledge and experience
5 of the case project, the model in this study could pass Test 4 as it reflects the real
6 situation of a typical PBP.

7 Test 5 is performed under extreme conditions to inspect the model behaviors. According
8 to Li et al. (2017a), design change and installation errors have extremely high
9 probability to occur with considerable impacts on the supply chain performance of PBP.

10 This study therefore assigns extreme values to these two variables. Specifically, design
11 change is set to 0 and 100% respectively, revealing two scenarios in which this risk will
12 not occur or will occur with 100% probability respectively. Similarly, installation errors
13 are also set to 0 and 100% respectively to generate two scenarios in which the
14 installation problems will be taken into account in two extreme environments. As a
15 result, component inventory, schedule delay and quality problems remain at a
16 reasonable level, indicating that the model behaviors comply with real situations based
17 on the stakeholders' knowledge and experience.

18 The above analysis shows that the model has passed all the major tests and is therefore
19 suitable for further analysis and simulation.

20


21 **6.4 Results and discussions**

1 **6.4.1 Base run simulation**

2 The base run simulation is modelled over 540 days, corresponding to the construction
3 time of the case project. The simulation results have been illustrated in Figure 6.3 to
4 Figure 6.6. The simulation results reveal the impacts of the SCR on the performance of
5 the project supply chain by showing how the schedule, inventory, and quality problems
6 vary dynamically over the project duration.

7 **Figure 6.3** shows that the inventory in both the factory and the site are kept at a very
8 high level, indicating huge wastes generated by the SCR. As can be seen, the greatest
9 factory inventory reaches as large as 430 precast components, amounting to almost 10
10 floors of facades. The factory inventory decreases quickly in the second half of project
11 duration; by contrast, the site inventory observes rapid increase in the later stage of the
12 supply chain. This situation reflects that the downstream demands components at a fast
13 space, but they cannot complete the assembly work soon due to the lack of skilled labor
14 in the site. At the end of the simulation time, the site has up to 535 precast components
15 in stock, indicating long schedule delay caused by the installation of those components
16 and excessive storage area and costs.

17




1

2

Figure 6.3 Inventory analysis

3

4 **Figure 6.4** illustrates the number of precast components to be reproduced due to quality
 5 problems and design change and to be reinstalled due to the installation errors. Precast
 6 components to be reproduced shows an upward trend over the project duration, reaching
 7 a total of 130 components, revealing the significant impacts of the quality problems in
 8 the factory. Precast components to be reinstalled remains very few in the initial stage
 9 of the supply chain, but later increases quickly to 228 components, showing that the
 10 downstream is much more sensitive to the risk of skilled labor shortage.




11

1 **Figure 6.4 Reinstallation and reproduction analysis**

2


3 **Figure 6.5** demonstrates the assembly delay and delayed delivery of precast
4 components to the site. Delayed delivery of components to the site, which is caused by
5 quality problems in the factory and design change, slowly increases during the project
6 duration and finally has a total of 31 days of delay. This delay has a direct impact on
7 the assembly schedule. The trend of assembly delay is more complex than that of the
8 factory's delivery delay, rising slowly in the first 250 days and then observing a rapid
9 increase to 78 days. This is because assembly schedule is affected by multiple risk
10 factors, including installation errors, lack of skilled labor in the site, component
11 reproduction due to design change, and delayed delivery to the site. Therefore,
12 assembly schedule is sensitive the variations in both the upstream and the downstream
13 supply chain, resulting in considerable schedule delay.

14 **Figure 6.6** illustrates the demand for more labor in the factory and the site. The factory
15 and the site are in demand of extra 17 and 10 labor respectively to deal with problems
16 caused by the SCR.



1
2
3

Figure 6.5 Delay analysis



4
5
6

Figure 6.6 Labor analysis

7 **6.4.2 Scenario analysis**

8 The base run simulation shows that SCR have significant impacts on the inventory,
 9 schedule and quality performance of the PBP in Hong Kong. These SCR are
 10 individually evaluated using scenarios to see their impacts on the project supply chain.

1 Seven scenarios are then developed to assess the SCR, including QDROC, DC,
2 LOSLITF, LOSLITS, IITARE, SRTDCITF, and IEROPE, by increasing and decreasing
3 their values by 50% respectively. **Table 6.2** shows the simulation results.

4 The results show that three SCR, including QDROC, LOSLITF, IITARE have critical
5 impacts on the upstream production process with 450% variation range in factory
6 inventory. DC is also an important risk due to its high influence on multiple aspects of
7 the supply chain with 63.35%, 30.43%, 60.47%, and 52.17% variation ranges in precast
8 components to be reproduced, assembly delay, delayed delivery of precast components
9 to the site, and demand for more labor in the factory respectively. LOSLITS illustrates
10 huge impacts on the downstream work with up to 196.77% and 199.34% variations in
11 site inventory and precast components to be reinstalled respectively, while IITARE
12 shows similar but relatively less impacts with 136.78% and 113.77% variation ranges
13 in those two aspects respectively. The major influence of IEROPE is observed on
14 precast components to be reinstalled and assembly delay with 66.47% and 30.43%
15 variation ranges respectively.

16 It can be seen that DC, LOSLITS, IITARE, IEROPE, and DDOPETTS are the five SCR
17 that have considerable impacts on multiple aspects of the supply chain with over 30%
18 variation ranges in them. They are therefore considered to be the top SCR in PBP and
19 useful strategies to address these risks are in need of further development.

Table 6.2 Simulation results

SCR		Factory inventory	Site inventory	Precast components to be reproduced	Precast components to be reinstalled	Assembly delay	Delayed delivery of precast components to the site	Demand for more labor in the factory	Demand for more labor in the site
QDROC	+50%	-2.338	535	135	228	79	32	18	12
	-50%	7.445	536	126	228	80	31	17	12
	Variation	-418.43%	0.19%	-6.67%	0.00%	1.27%	-3.13%	-5.56%	0.00%
DC	+50%	2.5	536	191	228	92	43	23	13
	-50%	2.5	536	70	228	64	17	11	10
	Variation	0.00%	0.00%	-63.35%	0.00%	-30.43%	-60.47%	-52.17%	-23.08%
LOSLITF	+50%	-2.338	536	135	228	80	32	20	12
	-50%	7.445	536	126	228	77	30	15	11
	Variation	-418.43%	0.00%	-6.67%	0.00%	-3.75%	-6.25%	-25.00%	-8.33%
LOSLITS	+50%	2.5	1053	131	152	80	31	17	13
	-50%	2.5	-1019	131	455	98	31	17	12
	Variation	0.00%	-196.77%	0.00%	199.34%	22.50%	0.00%	0.00%	-7.69%

IITARE	+50%	-2.338	949	135	167	79	32	20	13
	-50%	7.445	-349	126	357	88	30	15	11
	Variation	-418.43%	-136.78%	-6.67%	113.77%	11.39%	-6.25%	-25.00%	-15.38%
SRTDCITF	+50%	2.5	536	131	228	81	34	17	12
	-50%	2.5	536	131	228	76	28	17	11
	Variation	0.00%	0.00%	0.00%	0.00%	-6.17%	-17.65%	0.00%	-8.33%
IEROPE	+50%	2.5	536	131	340	92	31	17	13
	-50%	2.5	536	131	114	64	29	17	10
	Variation	0.00%	0.00%	0.00%	-66.47%	-30.43%	-6.45%	0.00%	-23.08%
DDOPETTS	+50%	3	536	131	228	95	47	17	13
	-50%	3	536	131	228	63	15	17	9
	Variation	0.00%	0.00%	0.00%	0.00%	-33.68%	-	0.00%	-30.77%
AD	+50%	3	536	131	228	117	31	17	15
	-50%	3	536	131	228	39	30	17	8
	Variation	0.00%	0.00%	0.00%	0.00%	-	-3.23%	0.00%	-46.67%

1 **6.5 Chapter summary**

2 This chapter provides a dynamic model by the SD theory to simulate the supply chain
3 of a prefabricated building project considering the critical SCR. By collecting
4 information from a case project, data of the variables involved is input into the model.
5 The impacts of the SCR on the inventory, schedule, and quality performance of the
6 project are modelled.

7

8

9

1 **Chapter 7 Conclusions**

2 **7.1 Introduction**

3 This chapter summarizes major information of the study, including the major research
4 findings, contributions to knowledge and the industry and limitations of the research.
5 The research objectives are also reviewed to check whether they are fully achieved.
6 Finally, future research directions are provided based on the limitations of the study.

7

8 **7.2 Review of research objectives**

9 This study primarily aims to examine the impacts of the dynamically interacting SCR
10 on the performance of PBP in Hong Kong.

11 The specific objectives of this research are listed as follows.

12 (1) To investigate the real situation of SCM for PBP, identify the embedded problems
13 and analyze their root causes;

14 (2) To identify stakeholder-associated SCR and analyze their interactions in the context
15 of PBP in Hong Kong;

16 (3) To develop a dynamic model for assessing the impacts of the SCR on the
17 performance of PBP.

18 Chapter 2 reviews the most relevant research published in peer-reviewed journals,
19 which provides significant theoretical foundation for the identification of research
20 problems and solutions to the problems. Chapter 3 explains the theories and application

1 of the research methods and tools that are used to address the research objectives of the
2 study. These two chapters lays the foundation of further analysis. To realize Objective
3 1, Chapter 4 investigates the production, transportation and assembly processes of a
4 prefabricated building project in Hong Kong using a combination of case study,
5 document analysis, and interviews. The real-time information of precast components
6 collected by automated data collection technologies and document analysis in a
7 representative case project accurately reveals how the supply chain is managed and
8 operated. Statistical analysis of the real-time data is conducted to show the real situation
9 of SCM for PBP and identify the embedded problems. Interviews with experts indicate
10 the root causes of the problems in SCM for PBP. The findings of Chapter 4 reveal the
11 existence of SCR in PBP. To achieve Objective 2, Chapter 5 applies SNA to examine
12 the stakeholder-associated SCR and their interactions in PBP. By doing this, the critical
13 risks that significantly affect the performance of the supply chains of PBP are identified
14 and prioritized. To address Objective 3, Chapter 6 incorporates the critical SCR
15 identified in Chapter 5 into a dynamic model employing the SD theory to assess their
16 impacts on the performance of PBP. The base run simulation and scenario analysis
17 reflects the influence of the SCR on the inventory, schedule and quality performance of
18 PBP supply chains.

19

20 **7.3 Summary of Research Findings**

21 Major research findings of the study are summarized as follows.

1 First, overproduction, excessive inventory, long lead time, limited considerations of
2 resource planning, and significant delay in assembly schedule are serious problems
3 which add considerable non-value-adding wastes to the supply chain and lead to cost
4 overruns and schedule delay of the prefabricated building project. The root cause of the
5 problems includes poor supply chain planning, poor communication between
6 stakeholders, and poor control of working flows.

7 Second, SCR in PBP are closely associated with the stakeholders involved and they
8 dynamically interact with each other to influence the risk network of the projects. The
9 study identifies nine risks as critical SCR that significantly affect the supply chains of
10 PBP, including inaccurate initial time and resources estimation related to the main
11 contractor, lack of labor resource related to the manufacturer, lack of labor resource
12 related to the assembly sub-contractor, delayed delivery of precast elements to site
13 associated with the manufacturer, delayed assembly schedule related to the assembly
14 sub-contractor, poor communication sourced from the designer, manufacturer, and main
15 contractor, and design change from the client. The downstream supply chain managed
16 by the client and the main contractor is a significant risk source in the network, and
17 plays an important role in the overall network interactions. The control risks that
18 determine the transformation of the client's order into raw material requests are
19 important source nodes that have great potential to generate more risks, thereby leading
20 to the complexity of the entire risk network.

21 Third, the inventory, schedule and quality performance are considerably affected by the
22 critical SCR. The most sensitive SCR include design change, lack of skilled labor in the

1 site, inaccurate initial time and resources estimation, installation error rate of precast
2 elements, and delayed delivery of precast elements to the site, which have considerable
3 impacts on multiple aspects of the supply chain with over 30% variation ranges in
4 inventory, schedule and quality performance of the project, and therefore useful
5 measures are in urgent demand to deal with those SCR.

6

7 **7.4 Research contributions**

8 This research reveals the real situation of SCM for PBP and critical risks involved in
9 Hong Kong by comprehensively investigating all the stages and main stakeholders. The
10 findings of this research will enable housing development in the public sector to have
11 better quality, shorter duration, and reduced cost of production by improved supply
12 chain risk management, presenting significant benefits for the general public in Hong
13 Kong, and create win-win-win situations for all stakeholders of the residential
14 developments. Contributions to knowledge and the industry are explained as follows.

15

16 **7.4.1 Contributions to Knowledge**

17 First, this study investigates the production, transportation and assembly processes
18 using a series of advanced technologies, which reveals the status of the supply chain of
19 a prefabricated building project with a large amount of real-time data. By doing analysis
20 using real project data, this research tackles the limitations of previous studies which
21 analyze project supply chains with simulation data or modelling methods. Also, major

1 processes of the supply chain are investigated, which provides more comprehensive
2 implications compared with other studies which explore single process of a project.
3 This research shows the real situation of multiple processes of a prefabrication supply
4 chain, thereby contributing to the body of knowledge by providing an in-depth
5 understanding of current SCM for PBP in a realistic way.

6 Second, studies on SCR have mainly focused on the static perspective of risks while
7 few of them have considered the dynamic interactions between SCR and their
8 associated stakeholders. Since SCR are ascribed to stakeholders from design to the final
9 assembly phase, it is important to examine SCR from their perspectives. This research
10 fills a current knowledge gap by developing a dynamic social network to identify and
11 prioritize stakeholder-associated SCR in the context of PBP in Hong Kong. The study
12 provides an in-depth understanding of SCR in PBP by considering related stakeholders
13 together with dynamic risk interactions when overcoming the limitations of traditional
14 static risk analysis.

15 Third, this is the first study to comprehensively assess the impacts of SCR on the
16 multiple performance of PBP. A dynamic model is developed considering the critical
17 SCR and their interrelationships to evaluate how they interact to affect the supply chain
18 performance of PBP. The inventory, schedule and quality are the major aspects that are
19 highlighted when analyzing PBP's supply chain performance. By dynamically
20 assessing the impacts of the critical SCR on those aspects, this study provides valuable
21 implications about SCR management research in enhancing the performance PBP.

1

2 **7.4.2 Practical contributions to the industry**

3 First, this study provides a full picture of current situation of SCM for PBP using real
4 data collected by advanced technologies, which enables the stakeholders to grasp the
5 situation of the production, transportation and assembly processes of the supply chain.

6 This research is of value in assisting the stakeholders deeply understanding the
7 problems embedded in the supply chains of PBP and their root cause, thereby to deal
8 with the problems with more efficient ways.

9 Second, this study assists the practitioners involved in PBP to understand the dynamic
10 interactions between the SCR as well as their associated stakeholders. By providing a
11 greater understanding of the risks embedded across the supply chains of PBP in Hong
12 Kong, this study is of value in helping practitioners to deal with such risks more
13 effectively and efficiently.

14 Third, the findings reveal the critical SCR that have considerable impacts on the
15 inventory, schedule and quality performance of PBP. The practitioners could develop
16 useful measures with a target at those critical SCR.

17

18 **7.5 Research limitations**

19 Although this study tackles the limitations of traditional SCM for PBP, there are still
20 some limitations which are summarized as follows.

1 First, only one case project is employed for data collection of the major supply chain
2 processes, social network analysis and variables of the modelling method. Although
3 one case could provide useful information regarding the risks, it limits the
4 generalization of SCR in PBP and therefore analysis of more cases is required to
5 validate the findings of this study. Also, only facades are traced for real-time
6 information, more types of components need to be investigated for tracking more
7 detailed data of the supply chain.

8 Second, the interrelationships between SCR are assessed on the basis of the knowledge
9 and experience of the selected stakeholders. Although they are representative of the
10 project team, more stakeholders should be involved in the data collection process for
11 the purpose of improving the accuracy of SCR interaction evaluation. In addition, the
12 risk network developed for the case study is one-off, which needs to be improved by
13 periodically reviewing and monitoring the dynamics of the network.

14 Third, the dynamic model simulates the supply chain using the SD method which adopts
15 the up-bottom way to view the entire chain as a system but ignoring the entities involved
16 in the system. As stakeholders play an important role in influencing the dynamic
17 interactions between the SCR, the bottom-up way should also be involved to develop a
18 hybrid model for more accurate findings of the SCR's impacts on the supply chain.

19

20 **7.6 Future research directions**

21 This study lays a solid foundation on future research regarding SCR management for

1 PBP, which could be summarized as follows.

2 First, overproduction, excessive inventory, long lead time and schedule delay are highly
3 associated with a considerable amount of wastes which need to be further monitored
4 and managed. Future research should survey more cases to review the generation of the
5 wastes and develop a series of principles to control the operation of the production,
6 transportation and assembly processes to reduce the wastes.

7 Second, future research could combine the real-time information of facades with the
8 assembly sequence of all the precast components in the construction site to show the
9 situation of supply chain operation in a more realistic way.

10 Third, since the SD model views the supply chain as a system and ignore the
11 stakeholders involved, future studies could combine SD and agent-based modelling to
12 simulate SCR in PBP. SD could be used to model the supply chain while the agent-
13 based model be employed to model the stakeholders involved.

14 Fourth, PBP in Hong Kong involve a large number of units and the manufacturers and
15 the general contractors are from different organizations. By contrast, an industrialized
16 building system has reduced number of components with the same participant working
17 for different processes, and therefore would conduct planning for the continuity at the
18 outset of the supply chain. As a result, supply chain risks could be significantly less in
19 an industrialized building system than those in a prefabricated building project. Future
20 research therefore should pay more attention to the development of industrialized
21 building systems in Hong Kong.

1 **References**

- 2 Abdullah, W. Z. W., and Nasir, S. R. M. (2017). “Supply chain integration issues and
3 challenges in industrialised building system (IBS) construction projects in
4 Malaysia.” *Malaysian Construction Research Journal*, 22(2), 73–83.
- 5 Abedi, M., Fathi, M. S., Mirasa, A. K., and Rawai, N. M. (2016). “Integrated
6 Collaborative Tools for Precast Supply Chain Management.” *Scientia Iranica*,
7 23(2), 429–448.
- 8 Abedi, M., Rawai, N. M., Fathi, M. S., and Mirasa, A. K. (2014). “Cloud Computing
9 as a Construction Collaboration Tool for Precast Supply.” *Jurnal Teknologi*,
10 70(7), 1–7.
- 11 Aibinu, A. A., and Odeyinka, H. A. (2006). “Construction Delays and Their Causative
12 Factors in Nigeria.” *Journal of Construction Engineering and Management*,
13 132(7), 667–677.
- 14 Aivazidou, E., Tsolakis, N., Vlachos, D., and Iakovou, E. (2018). “A water footprint
15 management framework for supply chains under green market behaviour.”
16 *Journal of Cleaner Production*, 197, 592–606.
- 17 Akintoye, A., and Main, J. (2007). “Collaborative Relationships in Construction: the
18 UK contractors’ perception.” *Engineering, Construction and Architectural
19 Management*, 14(6), 597–617.
- 20 Akkermans, H. a., Bogerd, P., Yücesan, E., and Van Wassenhove, L. N. (2003). “The

1 impact of ERP on supply chain management: Exploratory findings from a
2 European Delphi study.” *European Journal of Operational Research*, 146(2),
3 284–301.

4 Alarcón, L. F., Maturana, S., and Schonherr, I. (2009). “Impact of Using an E-
5 Marketplace in the Construction Supply Process: Lessons from a Case Study.”
6 *Journal of Management in Engineering*, 25(4), 214–220.

7 Aloini, D., Dulmin, R., Mininno, V., and Ponticelli, S. (2012). “Supply chain
8 management: a review of implementation risks in the construction industry.”
9 *Business Process Management Journal*, 18(5), 735–761.

10 Altaf, M. S., Bouferguene, A., Liu, H., Al-Hussein, M., and Yu, H. (2018).
11 “Integrated production planning and control system for a panelized home
12 prefabrication facility using simulation and RFID.” *Automation in Construction*,
13 Elsevier, 85(February 2017), 369–383.

14 Arantes, A., Ferreira, L. M. D. F., and Costa, A. A. (2015). “Is the construction
15 industry aware of supply chain management? The Portuguese contractors’
16 perspective.” *Supply Chain Management: An International Journal*, 20(4), 404–
17 414.

18 Arashpour, M., Bai, Y., Aranda-mena, G., Bab-Hadiashar, A., Hosseini, R., and
19 Kalutara, P. (2017a). “Optimizing decisions in advanced manufacturing of
20 prefabricated products: Theorizing supply chain configurations in off-site
21 construction.” *Automation in Construction*, Elsevier, 84(September), 146–153.

- 1 Arashpour, M., Bai, Y., Aranda-mena, G., Bab-Hadiashar, A., Hosseini, R., and
2 Kalutara, P. (2017b). “Optimizing decisions in advanced manufacturing of
3 prefabricated products: Theorizing supply chain configurations in off-site
4 construction.” *Automation in Construction*, 84, 146–153.
- 5 Arashpour, M., Wakefield, R., Abbasi, B., Lee, E. W. M., and Minas, J. (2016). “Off-
6 site construction optimization: Sequencing multiple job classes with time
7 constraints.” *Automation in Construction*, 71(Part 2), 262–270.
- 8 Azwanie, M., Mohammad, N., Nasrun, M., and Nawati, M. (2016). “Success Factors of
9 JIT Integration with IBS Construction Projects – A Literature Review.”
10 *International Journal of Supply Chain Management*, 5(2), 71–76.
- 11 Balasubramanian, S. (2014). “A structural analysis of green supply chain management
12 enablers in the UAE construction sector.” *International Journal of Logistics
13 Systems and Management*, 19(2).
- 14 Balasubramanian, S., and Shukla, V. (2018). “Environmental supply chain
15 management in the construction sector: theoretical underpinnings.” *International
16 Journal of Logistics Research and Applications*, Taylor & Francis, 0(0), 1–27.
- 17 Barlow, J., Childerhouse, P., Gann, D., Hong-Minh, S., Naim, M., and Ozaki, R.
18 (2003). “Choice and delivery in housebuilding: lessons from Japan for UK
19 housebuilders.” *Building Research & Information*, 31(2), 134–145.
- 20 Barlow, J., and Ozaki, R. (2001). “Are you being served? Japanese lessons on
21 customer-focused housebuilding.” Brighton, Sussex.

- 1 Barlow, J., and Ozaki, R. (2005). "Building mass customised housing through
2 innovation in the production system: Lessons from Japan." *Environment and
3 Planning A*, 37(1), 9–20.
- 4 Barreto, M. de F. e O., and Pires, K. R. (2015). "Occupational risk management in
5 construction supply chain." *International Journal of Business Performance and
6 Supply Chain Modelling*, 7(1), 1.
- 7 Barriga, E. M., Jeong, J. G., Hastak, M., and Syal, M. (2005). "Material Control
8 System for the Manufactured Housing Industry." *Journal of Management in
9 Engineering*, 21(2), 91–98.
- 10 Beamon, B. M. (1998). "Supply chain design and analysis:" *International Journal of
11 Production Economics*, 55(3), 281–294.
- 12 Behera, P., Mohanty, R. P., and Prakash, A. (2015). "Understanding Construction
13 Supply Chain Management." *Production Planning & Control*, 7287(July), 1–19.
- 14 Benjaafar, S., and ElHafsi, M. (2006). "Production and Inventory Control of a Single
15 Product Assemble-to-Order System with Multiple Customer Classes."
16 *Management Science*, 52(12), 1896–1912.
- 17 Benjaoran, V., and Dawood, N. (2006). "Intelligence approach to production planning
18 system for bespoke precast concrete products." *Automation in Construction*,
19 15(6), 737–745.
- 20 van den Berg, M., Voordijk, H., Adriaanse, A., and Hartmann, T. (2017).

- 1 “Experiencing Supply Chain Optimizations: A Serious Gaming Approach.”
2 *Journal of Construction Engineering and Management*, 143(11), 04017082.
- 3 Bergström, M., and Stehn, L. (2005a). “Matching industrialised timber frame housing
4 needs and enterprise resource planning: A change process.” *International*
5 *Journal of Production Economics*, 97(2), 172–184.
- 6 Bergström, M., and Stehn, L. (2005b). “Benefits and disadvantages of ERP in
7 industrialised timber frame housing in Sweden.” *Construction Management and*
8 *Economics*, 23(8), 831–838.
- 9 Bildsten, L. (2014). “Buyer-supplier relationships in industrialized building.”
10 *Construction Management and Economics*, 32(1–2), 146–159.
- 11 Blismas, N. G., Pendlebury, M., Gibb, A., and Pasquire, C. (2005a). “Constraints to
12 the Use of Off-site Production on Construction Projects.” *Architectural*
13 *Engineering and Design Management*, 1(3), 153–162.
- 14 Blismas, N. G., Pendlebury, M., Gibb, A., and Pasquire, C. (2005b). “Constraints to
15 the Use of Off-site Production on Construction Projects.” *Architectural*
16 *Engineering and Design Management*, 1(3), 153–162.
- 17 Blismas, N., and Wakefield, R. (2009). “Drivers, Constraints and the Future of Offsite
18 Manufacture in Australia.” *Construction Innovation*, 9(1), 72–83.
- 19 Blismas, N., Wakefield, R., and Hauser, B. (2010). “Concrete prefabricated housing
20 via advances in systems technologies: Development of a technology roadmap.”

- 1 *Engineering, Construction and Architectural Management*, 17(1), 99–110.
- 2 Bonev, M., Wörösch, M., and Hvam, L. (2015). “Utilizing platforms in industrialized
3 construction: A case study of a precast manufacturer.” *Construction Innovation*,
4 Emerald Group Publishing Ltd., Department of Operations Management, DTU
5 Management Engineering, Technical University of Denmark, Kongens Lyngby,
6 Denmark, 15(1), 84–106.
- 7 Briscoe, G., and Dainty, A. (2005). “Construction supply chain integration: an elusive
8 goal?” *Supply Chain Management: An International Journal*, 10(4), 319–326.
- 9 Briscoe, G. H., Dainty, A. R. J., Millett, S. J., and Neale, R. H. (2004). “Client-led
10 strategies for construction supply chain improvement.” *Construction*
11 *Management and Economics*, 22(2), 193–201.
- 12 Broekhuizen, T. L. J., and Alsem, K. J. (2002). “Success factors for mass
13 customization: a conceptual model.” *Journal of Market-Focused Management*,
14 5(4), 309–330.
- 15 Chan, D. W. M., and Chan, A. P. C. (2002). “Public Housing Construction in Hong
16 Kong: A Review of its Design and Construction Innovations.” *Architectural*
17 *Science Review*, 45(4), 349–359.
- 18 Charmaz, K. (1995). “Between positivism and postmodernism: Implications for
19 methods.” *Studies in Symbolic Interaction*, 17, 42–72.
- 20 Chen, J.-H., Yan, S., Tai, H.-W., and Chang, C.-Y. (2017). “Optimizing profit and

- 1 logistics for precast concrete production.” *Canadian Journal of Civil*
2 *Engineering*, 44(6), 393–406.
- 3 Cheng, J. C. P., Law, K. H., Bjornsson, H., Jones, A., and Sriram, R. (2010a). “A
4 service oriented framework for construction supply chain integration.”
5 *Automation in Construction*, Elsevier B.V., 19(2), 245–260.
- 6 Cheng, J. C. P., Law, K. H., Bjornsson, H., Jones, A., and Sriram, R. D. (2010b).
7 “Modeling and monitoring of construction supply chains.” *Advanced*
8 *Engineering Informatics*, Elsevier Ltd, 24(4), 435–455.
- 9 Cheng, T., Soo, G., Kumaraswamy, M., and Jin, W. (2010c). “Security of payment for
10 Hong Kong construction industry.” *Proceedings of the Institution of Civil*
11 *Engineers - Management, Procurement and Law*.
- 12 Chiang, Y.-H., Hon-Wan Chan, E., and Ka-Leung Lok, L. (2006). “Prefabrication and
13 barriers to entry—a case study of public housing and institutional buildings in
14 Hong Kong.” *Habitat International*, 30(3), 482–499.
- 15 Chiang, Y., Tang, B., and Wong, F. K. W. (2008). “Volume building as competitive
16 strategy.” *Construction Management and Economics*, 26(May 2007), 161–176.
- 17 Chopra, S., and Sodhi, M. S. (2004). “Managing risk to avoid: Supply-chain
18 breakdown.” *MIT Sloan Management Review*, 46(1), 53–61.
- 19 Christopher, M. (2005). “Logistics and supply chain management: creating value-
20 added networks.” Pearson education.

- 1 Christopher, M., and Peck, H. (2004). "Building the Resilient Supply Chain." *The*
2 *International Journal of Logistics Management*, 15(2), 1–14.
- 3 CIC. (2014). "Report of CIC Manpower Forecasting Model 2014 (Workers)."
4 *Construction Industry Council*.
- 5 CIDB. (2003). "IBS Roadmap 2003-2010." Kuala Lumpur.
- 6 CIDB. (2010). "IBS-Roadmap 2011-2015." *Construction Industry Development*
7 *Board Malaysia*, 79.
- 8 Court, P. F., Pasquire, C. L., Gibb, G. F., and Bower, D. (2009). "Modular Assembly
9 with Postponement to Improve Health, Safety, and Productivity in Construction."
10 *Practice Periodical on Structural Design and Construction*, 14(2), 81–89.
- 11 Cryam Netminer. (2000). "Netminer-Social Network Analysis Software."
12 <<http://www.netminer.com/main/main-read.do>>.
- 13 Čuš-Babič, N., Rebolj, D., Nekrep-Perc, M., and Podbreznik, P. (2014). "Supply-
14 chain transparency within industrialized construction projects." *Computers in*
15 *Industry*, 65(2), 345–353.
- 16 Dadhich, P., Genovese, a., Kumar, N., and Acquaye, a. (2014). "Developing
17 sustainable supply chains in the UK construction industry: A case study."
18 *International Journal of Production Economics*, Elsevier, 164, 271–284.
- 19 Das, M., Cheng, J. C. P., and Law, K. H. (2015). "An ontology-based web service
20 framework for construction supply chain collaboration and management."

- 1 *Engineering, Construction and Architectural Management*, 22(5), 551–572.
- 2 Demiralp, G., Guven, G., and Ergen, E. (2012). “Analyzing the benefits of RFID
3 technology for cost sharing in construction supply chains: A case study on
4 prefabricated precast components.” *Automation in Construction*, Elsevier B.V.,
5 24, 120–129.
- 6 Demirkesen, S., and Ozorhon, B. (2017). “Measuring Project Management
7 Performance: Case of Construction Industry.” *Engineering Management Journal*,
8 Taylor & Francis, 29(4), 258–277.
- 9 Doran, D., and Giannakis, M. (2011). “An examination of a modular supply chain: a
10 construction sector perspective.” *Supply Chain Management: An International*
11 *Journal*, 16(4), 260–270.
- 12 Emuze, F., and Julian Smallwood, J. (2014). “Collaborative working in South African
13 construction: contractors’ perspectives.” *Journal of Engineering, Design and*
14 *Technology*, 12(3), 294–306.
- 15 Ergen, E., and Akinci, B. (2008). “Formalization of the Flow of Component-Related
16 Information in Precast Concrete Supply Chains.” *Journal of Construction*
17 *Engineering and Management*, 134(2), 112–121.
- 18 Ergen, E., Akinci, B., and Sacks, R. (2007a). “Life-cycle data management of
19 engineered-to-order components using radio frequency identification.” *Advanced*
20 *Engineering Informatics*, 21(4), 356–366.

- 1 Ergen, E., Akinci, B., and Sacks, R. (2007b). "Tracking and locating components in a
2 precast storage yard utilizing radio frequency identification technology and
3 GPS." *Automation in Construction*, 16, 354–367.
- 4 Facanha, C., and Horvath, A. (2005). "Environmental Assessment of Logistics
5 Outsourcing." *Journal of Management in Engineering*, 21(1), 27–37.
- 6 Fang, Y., and Ng, S. T. (2011). "Applying activity-based costing approach for
7 construction logistics cost analysis." *Construction Innovation*, 11, 259–281.
- 8 Fard, M. M., Terouhid, S. A., Kibert, C. J., and Hakim, H. (2017). "Safety concerns
9 related to modular/prefabricated building construction." *International Journal of*
10 *Injury Control and Safety Promotion*, 24(1), 10–23.
- 11 Fellows, R., and Liu, A. (2015). *Research Methods for Construction*. John Wiley &
12 Sons.
- 13 Feng, T., Tai, S., Sun, C., and Man, Q. (2017). "Study on Cooperative Mechanism of
14 Prefabricated Producers Based on Evolutionary Game Theory." *Mathematical*
15 *Problems in Engineering*, 2017, 1–6.
- 16 Fernie, S., and Thorpe, A. (2007). "Exploring change in construction: supply chain
17 management." *Engineering, Construction and Architectural Management*, 14(4),
18 319–333.
- 19 Flyvbjerg, B. (2006). "Five Misunderstandings About Case-Study Research."
20 *Qualitative Inquiry*, 12(2), 219–245.

- 1 Fogliatto, F. S., Da Silveira, G. J. C., and Borenstein, D. (2012). “The mass
2 customization decade: An updated review of the literature.” *International
3 Journal of Production Economics*, Elsevier, 138(1), 14–25.
- 4 Forrester, J. W. (1958). “Industrial dynamics: a major breakthrough for decision
5 makers.” *Harvard Business Review*, 36(4), 37–66.
- 6 Forrester, J. W., and Senge, P. M. (1980). “Tests for building confidence in system
7 dynamics models.” *TIME Studies in the Management Science*, 14, 209–228.
- 8 Forsman, S., Björngrim, N., Bystedt, A., Laitila, L., Bomark, P., and Öhman, M.
9 (2012). “Need for innovation in supplying engineer-to-order joinery products to
10 construction: A case study in Sweden.” *Construction Innovation: Information,
11 Process, Management*, 12(4), 464–491.
- 12 Friedman, A., Sprecher, A., and Mohamed, B. E. (2013). “A computer-based system
13 for mass customization of prefabricated housing.” *Open House International*,
14 38(1), 20–30.
- 15 Gann, D. M. (1996). “Construction as a manufacturing process? Similarities and
16 differences between industrialized housing and car production in Japan.”
17 *Construction Management and Economics*, 14(5), 437–450.
- 18 Gibb, A. G. . (1999). “Off-site fabrication: prefabrication, pre-assembly and
19 modularisation.” John Wiley & Sons.
- 20 Gibb, A. G. ., and Isack, F. (2003). “Re-engineering through pre-assembly - client

- 1 expectations and drivers.” *Building Research & Information*, 31(November),
2 146–160.
- 3 Gibb, A. G. F. (2001). “Standardization and pre-assembly- distinguishing myth from
4 reality using case study research.” *Construction Management & Economics*,
5 19(3), 307–315.
- 6 Gibb, A. G. F., and Pendlebury, M. C. (2006). *Build offsite glossary of terms*.
7 Construction Industry Research & Information Association (CIRIA), London.
- 8 Gonul Kochan, C., Nowicki, D. R., Sauser, B., and Randall, W. S. (2018). “Impact of
9 cloud-based information sharing on hospital supply chain performance: A system
10 dynamics framework.” *International Journal of Production Economics*, 195,
11 168–185.
- 12 Goodier, C., and Gibb, A. (2007). “Future opportunities for offsite in the UK.”
13 *Construction Management and Economics*, 25(6), 585–595.
- 14 Gosling, J., and Naim, M. M. (2009). “Engineer-to-order supply chain management:
15 A literature review and research agenda.” *International Journal of Production
16 Economics*, Elsevier, 122(2), 741–754.
- 17 Gosling, J., Naim, M. M., and Towill, D. R. (2013). “Identifying and categorizing the
18 sources of uncertainty in construction supply chains.” *Journal of Construction
19 Engineering and Management*, 139, 102–110.
- 20 Gosling, J., Pero, M., Schoenwitz, M., Towill, D., and Cigolini, R. (2016). “Defining

- 1 and Categorizing Modules in Building Projects: An International Perspective.”
2 *Journal of Construction Engineering and Management*, 142(11), 04016062.
- 3 Gould, J., and Fernandez, J. (1989). “Structures of mediation: A formal approach to
4 brokerage in transaction networks.” *Sociological Methodology*, 89–126.
- 5 GROÁK, S., GIBB, A., and SPARKSMAN, G. (1997). “Snapshot-Standardisation
6 and Pre-assembly.” Construction Industry Research and Information Association
7 (CIRIA), London.
- 8 Han, Y., Skibniewski, M., and Wang, L. (2017). “A Market Equilibrium Supply
9 Chain Model for Supporting Self-Manufacturing or Outsourcing Decisions in
10 Prefabricated Construction.” *Sustainability*, 9(11), 2069.
- 11 HKHA. (2005). “Hong Kong Housing Authority. Annual Report 2004/2005.”
12 HKSARG: Hong Kong.
- 13 HKHA. (2016). “Hong Kong Housing Authority Annual Report 2015/2016.”
- 14 Hofman, E., Voordijk, H., and Halman, J. (2009). “Matching supply networks to a
15 modular product architecture in the house-building industry.” *Building Research
16 & Information*, 37(April 2013), 31–42.
- 17 Hong, J., Shen, G. Q., Mao, C., Li, Z., and Li, K. (2016). “Life-cycle energy analysis
18 of prefabricated building components: An input-output-based hybrid model.”
19 *Journal of Cleaner Production*, Elsevier Ltd, 112, 2198–2207.
- 20 Hossen, M. M., Kang, S., and Kim, J. (2015). “Construction schedule delay risk

1 assessment by using combined AHP-RII methodology for an international NPP
2 project.” *Nuclear Engineering and Technology*, 47(3), 362–379.

3 Housing Forum. (2011). “Enemies of Promise.” Housing Forum, London.

4 Hwang, B. G., Shan, M., and Looi, K. Y. (2018). “Key constraints and mitigation
5 strategies for prefabricated prefinished volumetric construction.” *Journal of
6 Cleaner Production*, Elsevier Ltd, 183, 183–193.

7 Ikonen, J., Knutas, A., Hämäläinen, H., Ihonen, M., Porras, J., and Kallonen, T.
8 (2013). “Use of embedded RFID tags in concrete element supply chains.”
9 *Journal of Information Technology in Construction*, 18(APRIL), 119–147.

10 Ingrao, C., Lo Giudice, A., Mbohwa, C., and Clasadonte, M. T. (2014). “Life cycle
11 inventory analysis of a precast reinforced concrete shed for goods storage.”
12 *Journal of Cleaner Production*, 79, 152–167.

13 Isatto, E. L., Azambuja, M., and Formoso, C. T. (2015). “The Role of Commitments
14 in the Management of Construction Make-to-Order Supply Chains.” *Journal of
15 Management in Engineering*, 31(4), 04014053.

16 Jagtap, M., and Kamble, S. (2015). “Evaluating the modus operandi of construction
17 supply chains using organisation control theory.” *International Journal of
18 Construction Supply Chain Management*, 5(1), 16–33.

19 Jaillon, L., and Poon, C. (2010). “Design issues of using prefabrication in Hong Kong
20 building construction.” *Construction Management and Economics*, 28(10),

1 1025–1042.

2 Jaillon, L., and Poon, C. S. (2009). “The evolution of prefabricated residential
3 building systems in Hong Kong: A review of the public and the private sector.”
4 *Automation in Construction*, Elsevier B.V., 18(3), 239–248.

5 Jaillon, L., and Poon, C. S. (2014). “Life cycle design and prefabrication in buildings:
6 A review and case studies in Hong Kong.” *Automation in Construction*, Elsevier
7 B.V., 39, 195–202.

8 Jarkko, E., Lu, W., Lars, S., and Thomas, O. (2013). “Discrete Event Simulation
9 Enhanced Value Stream Mapping: An Industrialized Construction Case Study.”
10 *Lean Construction Journal*, 47–65.

11 Jaśkowski, P., Sobotka, A., and Czarnigowska, A. (2018). “Decision model for
12 planning material supply channels in construction.” *Automation in Construction*,
13 90(February), 235–242.

14 Jeong, J. G., Hastak, M., and Syal, M. (2006). “Supply Chain Analysis and Modeling
15 for the Manufactured Housing Industry.” *Journal of Urban Planning and
16 Development*, 132(4), 217–225.

17 Jeong, J. G., Hastak, M., Syal, M., and Hong, T. (2013). “Framework of Manufacturer
18 and Supplier Relationship in the Manufactured Housing Industry.” *Journal of
19 Management in Engineering*, 29(October), 369–381.

20 Johnsson, H. (2013). “Production strategies for pre-engineering in house-building:

- 1 exploring product development platforms.” *Construction Management and*
2 *Economics*, 31(9), 941–958.
- 3 Ju, Q., Ding, L., and Skibniewski, M. J. (2017). “Optimization strategies to eliminate
4 interface conflicts in complex supply chains of construction projects.” *Journal of*
5 *Civil Engineering and Management*, 23(6), 712–726.
- 6 Jüttner, U. (2005). “Supply chain risk management.” *International Journal of*
7 *Logistics Management*, 16(1), 120–141.
- 8 Jüttner, U., Peck, H., and Christopher, M. (2003). “Supply Chain Risk Management :
9 Outlining an Agenda for Future Research.” *International Journal of Logistics*
10 *Research and Applications: A Leading Journal of Supply Chain Management*,
11 6(4), 197–210.
- 12 Kamar, K., and Hamid, Z. (2011). “Supply chain strategy for contractor in adopting
13 industrialized building system (IBS).” *Australian Journal of Basic and Applied*
14 *Sciences*, 5(12), 2552–2557.
- 15 Katz, L. (1953). “A new status index derived from sociometric data analysis.”
16 *Psychometrika*, 18, 34–43.
- 17 Kim, S.-Y., and Nguyen, V. T. (2017). “An AHP framework for evaluating
18 construction supply chain relationships.” *KSCE Journal of Civil Engineering*, 22,
19 1544–1556.
- 20 Kim, S.-Y., and Nguyen, V. T. (2018). “A Structural model for the impact of supply

- 1 chain relationship traits on project performance in construction.” *Production*
2 *Planning & Control*, Taylor & Francis, 29(2), 170–183.
- 3 Kim, Y., Han, S., Yi, J., and Chang, S. (2016). “Supply chain cost model for
4 prefabricated building material based on time-driven activity-based costing.”
5 *Canadian Journal of Civil Engineering*, 43(4), 287–293.
- 6 Kim, Y. W., Azari-N, R., Yi, J. S., and Bae, J. (2013). “Environmental impacts
7 comparison between on-site vs. prefabricated Just-In-Time (prefab-JIT) rebar
8 supply in construction projects.” *Journal of Civil Engineering and Management*,
9 19(5), 647–655.
- 10 Kim, Y. W., and Bae, J. W. (2010). “Assessing the Environmental Impacts of a Lean
11 Supply System: Case Study of High-Rise Condominium Construction in Korea.”
12 *Journal of Architectural Engineering*, 16(4), 144–150.
- 13 Kleindorfer, P. R., and Saad, G. H. (2009). “Managing Disruption Risks in Supply
14 Chains.” *Production and Operations Management*, 14(1), 53–68.
- 15 Knight, T., and Sass, L. (2010). “Looks count: Computing and constructing visually
16 expressive mass customized housing.” *Artificial Intelligence for Engineering*
17 *Design, Analysis and Manufacturing: AIEDAM*, 24(3), 425–445.
- 18 Koolwijk, J. S. J., van Oel, C. J., Wamelink, J. W. F., and Vrijhoef, R. (2018).
19 “Collaboration and Integration in Project-Based Supply Chains in the
20 Construction Industry.” *Journal of Management in Engineering*, 34(3),
21 04018001.

- 1 Koskela, L. (2003). "Is structural change the primary solution to the problems of
2 construction?" *Building Research & Information*, 31(2), 85–96.
- 3 Krafcik, J. F. (1988). "Triumph of the Lean Production System." *Sloan Management*
4 *Review*, 30(1), 41–51.
- 5 Kudsk, A., Grønvold, M., and Olsen, M. (2013a). "Stepwise modularization in the
6 construction industry using a bottom-up approach." *The Open Construction and*
7 *Building Technology Journal*.
- 8 Kudsk, A., Hvam, L., Thuesen, C., Grønvold, M. O., and Olsen, M. H. (2013b).
9 "Modularization in the construction industry using a top-down approach." *Open*
10 *Construction and Building Technology Journal*.
- 11 Kumaraswamy, M. M., and Matthews, J. D. (2000). "Improved Subcontractor
12 Selection Employing Partnering Principles." *Journal of Management in*
13 *Engineering*, 16(3), 47–57.
- 14 Lambert, D. M., and Cooper, M. C. (2000). "Issues in Supply Chain Management."
15 *Industrial Marketing Management*, 29(1), 65–83.
- 16 Larsson, J., Eriksson, P. E., Olofsson, T., and Simonsson, P. (2013). "Industrialized
17 construction in the Swedish infrastructure sector: core elements and barriers."
18 *Construction Management and Economics*, 6193(August), 1–14.
- 19 Lavastre, O., Gunasekaran, A., and Spalanzani, A. (2012). "Supply chain risk
20 management in French companies." *Decision Support Systems*, 52(4), 828–838.

- 1 Lewis, P., and Cooke, G. (2013). “Developing a lean measurement system to enhance
2 process improvement.” *International Journal of Metrology and Quality
3 Engineering*, 4(3), 145–151.
- 4 Li, C. Z., Hong, J., Xue, F., Shen, G. Q., Xu, X., and Mok, M. K. (2016). “Schedule
5 risks in prefabrication housing production in Hong Kong: a social network
6 analysis.” *Journal of Cleaner Production*, Elsevier Ltd, 134, 482–494.
- 7 Li, C. Z., Shen, G. Q., Xu, X., Xue, F., Sommer, L., and Luo, L. (2017a). “Schedule
8 risk modeling in prefabrication housing production.” *Journal of Cleaner
9 Production*, Elsevier Ltd, 153, 692–706.
- 10 Li, C. Z., Xu, X., Shen, G. Q., Fan, C., Li, X., and Hong, J. (2018a). “A model for
11 simulating schedule risks in prefabrication housing production: A case study of
12 six-day cycle assembly activities in Hong Kong.” *Journal of Cleaner
13 Production*, Elsevier Ltd, 185, 366–381.
- 14 Li, C. Z., Xue, F., Li, X., Hong, J., and Shen, G. Q. (2018b). “An Internet of Things-
15 enabled BIM platform for on-site assembly services in prefabricated
16 construction.” *Automation in Construction*, 89(February), 146–161.
- 17 Li, C. Z., Zhong, R. Y., Xue, F., Xu, G., Chen, K., Huang, G. G., and Shen, G. Q.
18 (2017b). “Integrating RFID and BIM technologies for mitigating risks and
19 improving schedule performance of prefabricated house construction.” *Journal
20 of Cleaner Production*, 165, 1048–1062.
- 21 Li, S. H. A., Tserng, H. P., Yin, S. Y. L., and Hsu, C. W. (2010). “A production

- 1 modeling with genetic algorithms for a stationary pre-cast supply chain.” *Expert*
2 *Systems with Applications*, Elsevier Ltd, 37(12), 8406–8416.
- 3 Linner, T., and Bock, T. (2013). “Automation, robotics, services: Evolution of Large-
4 Scale mass customisation in the Japanese building industry.” *Mass*
5 *Customisation and Personalisation in Architecture and Construction*, Taylor and
6 Francis, Technische Universität München (TUM), Germany, 154–163.
- 7 Liu, J., and Lu, M. (2018). “Constraint Programming Approach to Optimizing Project
8 Schedules under Material Logistics and Crew Availability Constraints.” *Journal*
9 *of Construction Engineering and Management*, 144(7), 04018049.
- 10 London, K., and Pablo, Z. (2017). “An actor–network theory approach to developing
11 an expanded conceptualization of collaboration in industrialized building
12 housing construction.” *Construction Management and Economics*, Routledge,
13 35(8–9), 553–577.
- 14 Loosemore, M. (1998). “Social network analysis: Using a quantitative tool within an
15 interpretative context to explore the management of construction crises.”
16 *Engineering, Construction and Architectural Management*, 5(4), 315–326.
- 17 Love, P. E. D. (2002). “Auditing the indirect consequences of rework in construction:
18 a case based approach.” *Managerial Auditing Journal*, 17, 138–146.
- 19 Lu, W., Huang, G. Q., and Li, H. (2011). “Scenarios for applying RFID technology in
20 construction project management.” *Automation in Construction*, Elsevier B.V.,
21 20(2), 101–106.

- 1 Lu, W., and Yuan, H. (2013). “Investigating waste reduction potential in the upstream
2 processes of offshore prefabrication construction.” *Renewable and Sustainable
3 Energy Reviews*, Elsevier, 28, 804–811.
- 4 Luo, L., Mao, C., Shen, L., and Li, Z. (2015). “Risk factors affecting practitioners’
5 attitudes toward the implementation of an industrialized building system: A case
6 study from China.” *Engineering, Construction and Architectural Management*,
7 22(6), 622–643.
- 8 Luo, L., Shen, G. Q., Xu, G., Liu, Y., and Wang, Y. (2018). “Stakeholder-associated
9 Supply Chain Risks and Their Interactions in a Prefabricated Building Project: A
10 Case Study in Hong Kong.” *Journal of Management in Engineering*, in Press.
- 11 Mao, C., Shen, Q., Pan, W., and Ye, K. (2014). “Major Barriers to Off-Site
12 Construction : The Developer’s Perspective in China.” *Journal of Management
13 in Engineering*, 8(2014), 1–8.
- 14 Mao, C., Shen, Q., Pan, W., and Ye, K. (2015). “Major Barriers to Off-Site
15 Construction: The Developer’s Perspective in China.” *Journal of Management in
16 Engineering*, 31(3), 04014043.
- 17 Mao, C., Xie, F., Hou, L., Wu, P., Wang, J., and Wang, X. (2016). “Cost analysis for
18 sustainable off-site construction based on a multiple-case study in China.”
19 *Habitat International*, 57, 215–222.
- 20 Marchesi, M., and Matt, D. T. (2017). “Design for mass customization: Rethinking
21 prefabricated housing using axiomatic design.” *Journal of Architectural*

1 *Engineering*, 23(3).

2 Meng, X. (2012). “The effect of relationship management on project performance in
3 construction.” *International Journal of Project Management*, Elsevier Ltd, 30(2),
4 188–198.

5 Meng, X., Sun, M., and Jones, M. (2011). “Maturity Model for Supply Chain
6 Relationships in Construction.” *Journal of Management in Engineering*, 27(2),
7 97–105.

8 Min, J. U., and Bjornsson, H. C. (2008). “Agent-Based Construction Supply Chain
9 Simulator (CS2) for Measuring the Value of Real-Time Information Sharing in
10 Construction.” *Journal of Management in Engineering*, 24(4), 245–254.

11 MOHURD. (2016). *13th Five-Year Plan for the Construction Industry*.

12 Mok, K. Y., Shen, G. Q., Yang, R. J., and Li, C. Z. (2017a). “Investigating key
13 challenges in major public engineering projects by a network-theory based
14 analysis of stakeholder concerns: A case study.” *International Journal of Project
15 Management*, Elsevier Ltd and Association for Project Management and the
16 International Project Management Association, 35(1), 78–94.

17 Mok, K. Y., Shen, G. Q., Yang, R. J., and Li, C. Z. (2017b). “Investigating key
18 challenges in major public engineering projects by a network-theory based
19 analysis of stakeholder concerns: A case study.” *International Journal of Project
20 Management*, 35(1), 78–94.

- 1 Moon, S., Xu, S., Hou, L., Wu, C., Wang, X., and Tam, V. W. Y. (2018). “RFID-
2 Aided Tracking System to Improve Work Efficiency of Scaffold Supplier: Stock
3 Management in Australasian Supply Chain.” *Journal of Construction
4 Engineering and Management*, 144(2), 04017115.
- 5 Moon, S., Zekavat, P. R., and Bernold, L. E. (2015). “Dynamic Control of
6 Construction Supply Chain to Improve Labor Performance.” *Journal of
7 Construction Engineering and Management*, 141(6), 05015002.
- 8 Mostafa, S., and Chileshe, N. (2018). “Application of discrete-event simulation to
9 investigate effects of client order behaviour on off-site manufacturing
10 performance in Australia.” *Architectural Engineering and Design Management*,
11 Taylor & Francis, 14(1–2), 139–157.
- 12 Nadim, W., and Goulding, J. S. (2010). “Offsite production in the UK: the way
13 forward? A UK construction industry perspective.” *Construction Innovation:
14 Information, Process, Management*, 10(2), 181–202.
- 15 Nawi, M. N. M., Lee, A., and Nor, K. M. (2011). “Barriers to Implementation of the
16 Industrialised Building System (IBS) in Malaysia.” *The Built & Human
17 Environment Review*, 4, 22–35.
- 18 Niu, Y., Lu, W., Liu, D., Chen, K., Anumba, C., and Huang, G. G. (2017). “An SCO-
19 Enabled Logistics and Supply Chain–Management System in Construction.”
20 *Journal of Construction Engineering and Management*, 143(3), 04016103.
- 21 Noguchi, M. (2003). “The effect of the quality-oriented production approach on the

- 1 delivery of prefabricated homes in Japan.” *Journal of Housing and the Built*
2 *Environment*, 18, 353–364.
- 3 Ohno, T. (1988). “Toyota Production System.” Productivity Press, New York.
- 4 Olhager, J. (2003). “Strategic positioning of the order penetration point.”
5 *International Journal of Production Economics*, 85(3), 319–329.
- 6 Oral, E. L., Mistikoglu, G., and Erdis, E. (2003). “JIT in developing countries—a case
7 study of the Turkish prefabrication sector.” *Building and Environment*, 38(6),
8 853–860.
- 9 Pan, N.-H., Lee, M.-L., and Chen, S.-Q. (2011). “Construction Material Supply Chain
10 Process Analysis and Optimization.” *Journal of Civil Engineering &*
11 *Management*, 17(3), 357–370.
- 12 Pan, W., Gibb, A. G. F., and Dainty, A. R. J. (2007). “Perspectives of UK
13 housebuilders on the use of offsite modern methods of construction.”
14 *Construction Management and Economics*, 25(2), 183–194.
- 15 Pan, W., Gibb, A. G. F., and Dainty, A. R. J. (2008). “Leading UK housebuilders’
16 utilization of offsite construction methods.” *Building Research & Information*,
17 36(1), 56–67.
- 18 Pan, W., Gibb, A. G. F., and Dainty, A. R. J. (2012). “Strategies for Integrating the
19 Use of Off-Site Production Technologies in House Building.” *Journal of*
20 *Construction Engineering and Management*, 138(11), 1331–1340.

- 1 Papadonikolaki, E., Vrijhoef, R., and Wamelink, H. (2016). “The interdependences of
2 BIM and supply chain partnering: empirical explorations.” *Architectural
3 Engineering and Design Management*, 12(6), 476–494.
- 4 Pero, M., Stöblein, M., and Cigolini, R. (2015). “Linking product modularity to
5 supply chain integration in the construction and shipbuilding industries.”
6 *International Journal of Production Economics*, Elsevier, (2009), 1–14.
- 7 Pettigrew, A. M. (1990). “Longitudinal Field Research on Change: Theory and
8 Practice.” *Organization Science*, 1(3), 267–292.
- 9 Pfohl, H.-C., Gallus, P., and Thomas, D. (2011). “Interpretive structural modeling of
10 supply chain risks.” *International Journal of Physical Distribution & Logistics
11 Management*, 41(9), 839–859.
- 12 Pheng, L. S., and Chuan, C. J. (2001a). “Just-in-time management of precast concrete
13 components.” *Journal of Construction Engineering and Management*, 127(6),
14 494–501.
- 15 Pheng, L. S., and Chuan, C. J. (2001b). “Just-in-time management in precast concrete
16 construction: a survey of the readiness of main contractors in Singapore.”
17 *Integrated Manufacturing Systems*, 12, 416–429.
- 18 Piri, I. S., Das, O., Hedenqvist, M. S., Väisänen, T., Ikram, S., and Bhattacharyya, D.
19 (2018). “Imparting resiliency in biocomposite production systems: A system
20 dynamics approach.” *Journal of Cleaner Production*, 179, 450–459.

- 1 Pozin, M. A. A., Nawi, M. N. M., and Romle, A. R. (2016). “Effectiveness of virtual
2 team for improving communication breakdown in IBS project delivery process.”
3 *International Journal of Supply Chain Management*, 5(4), 121–130.
- 4 Project Management Institute. (2013). *A guide to the project management body of
5 knowledge (PMBOK® guide)*. Project Management Institute.
- 6 Pryke, S. (2012). *Social Network Analysis in Construction*. *Social Network Analysis
7 in Construction*, Wiley-Blackwell.
- 8 Qi, B., Chen, K., and Costin, A. (2018). “RFID and BIM-Enabled Prefabricated
9 Component Management System in Prefabricated Housing Production.”
10 *Construction Research Congress*, 591–601.
- 11 Qudrat-Ullah, H., and Seong, B. S. (2010). “How to do structural validity of a system
12 dynamics type simulation model: The case of an energy policy model.” *Energy
13 Policy*, Elsevier, 38(5), 2216–2224.
- 14 Richard, R. B. (2005). “Industrialised building systems: reproduction before
15 automation and robotics.” *Automation in Construction*, 14, 442–451.
- 16 Richard, R. B. (2007). “A GENERIC CLASSIFICATION OF INDUSTRIALISED
17 BUILDING SYSTEMS.” *OPEN BUILDING MANUFACTURING: CORE
18 CONCEPTS AND INDUSTRIAL REQUIREMENTS*, ManuBuild and VTT-
19 Technical Research Center, Finland, 33–48.
- 20 Richard, R. B. (2010). “GENERIC CLASSIFICATION OF INDUSTRIALISED

1 BUILDING SYSTEMS.” *NEW PERSPECTIVE IN INDUSTRIALISATION IN*
2 *CONSTRUCTION – A STATE OF THE ART REPORT*, CIB (International
3 Council for research and innovation in Building and construction), 303–316.

4 Ritchie, B., and Brindley, C. (2007). “Supply chain risk management and
5 performance: A guiding framework for future development.” *International*
6 *Journal of Operations & Production Management*, 27(3), 303–322.

7 Roy, R., Brown, J., and Gaze, C. (2003). “Re-engineering the construction process in
8 the speculative house-building sector.” *Construction Management and*
9 *Economics*, 21(2), 137–146.

10 Saad, M., Jones, M., and James, P. (2002). “A review of the progress towards the
11 adoption of supply chain management (SCM) relationships in construction.”
12 *European Journal of Purchasing and Supply Management*, 8(3), 173–183.

13 Safa, M., Shahi, A., Haas, C. T., and Hipel, K. W. (2014). “Supplier selection process
14 in an integrated construction materials management model.” *Automation in*
15 *Construction*, Elsevier B.V., 48, 64–73.

16 Sahin, O., Miller, D., and Mohamed, S. (2018). “Value-based modelling: an
17 Australian case of off-site manufactured buildings.” *International Journal of*
18 *Construction Management*, Taylor & Francis, 18(1), 34–52.

19 Said, H. (2015). “Prefabrication Best Practices and Improvement Opportunities for
20 Electrical Construction.” *Journal of Construction Engineering and Management*,
21 141(12), 04015045.

- 1 Said, H. (2016). "Modeling and Likelihood Prediction of Prefabrication Feasibility for
2 Electrical Construction Firms." *Journal of Construction Engineering and
3 Management*, 142(2).
- 4 Said, H. M., Chalasani, T., and Logan, S. (2017). "Exterior prefabricated panelized
5 walls platform optimization." *Automation in Construction*, Elsevier B.V.,
6 Department of Civil Engineering, Santa Clara University, 500 El Camino Real,
7 Santa Clara, CA, United States, 76, 1–13.
- 8 Sandberg, E., and Bildsten, L. (2011). "Coordination and waste in industrialised
9 housing." *Construction Innovation: Information, Process, Management*, 11(1),
10 77–91.
- 11 Scott, J. (2000). "Social network analysis: A handbook." *SAGE Publications*.
- 12 Segerstedt, A., and Olofsson, T. (2010). "Supply chains in the construction industry."
13 *Supply Chain Management: An International Journal*, 15(5), 347–353.
- 14 Seth, D., Nemani, V. K., Pokharel, S., and Al Sayed, A. Y. (2018). "Impact of
15 competitive conditions on supplier evaluation: a construction supply chain case
16 study." *Production Planning & Control*, Taylor & Francis, 29(3), 217–235.
- 17 Shen, Q., Chen, Q., Tang, B., Yeung, S., Hu, Y., and Cheung, G. (2009). "A system
18 dynamics model for the sustainable land use planning and development." *Habitat
19 International*, Elsevier Ltd, 33(1), 15–25.
- 20 Smith, R. E., and Quale, J. D. (2017). *Offsite Architecture: Constructing the future*.

1 Routledge, New York.

2 Song, J., Fagerlund, W. R., Haas, C. T., Tatum, C. B., Vanegas, J. A., and Song,
3 Jongchul., Fagerlund, Walter R., Haas, Carl T., Tatum, Clyde B., and Vanegas, J.
4 A. (2005). “Considering prework on industrial projects.” *Journal of Construction*
5 *Engineering and Management*, 131(6), 723–733.

6 Stamatiou, D. R. I., Kirytopoulos, K. A., Ponis, S. T., Gayialis, S., and Tatsiopoulos,
7 I. (2018). “A process reference model for claims management in construction
8 supply chains: the contractors’ perspective.” *International Journal of*
9 *Construction Management*, Taylor & Francis, 3599, 1–19.

10 Sterman, J. D. (2000). *Systems Thinking and Modeling for a Complex World*.
11 *Management*.

12 Tam, V. W. Y., Fung, I. W. H., Sing, M. C. P., and Ogunlana, S. O. (2014). “Best
13 practice of prefabrication implementation in the Hong Kong public and private
14 sectors.” *Journal of Cleaner Production*, Elsevier Ltd, 109(2015), 216–231.

15 Tam, V. W. Y., Tam, C. M., and Ng, W. C. Y. (2007). “On prefabrication
16 implementation for different project types and procurement methods in Hong
17 Kong.” *Journal of Engineering, Design and Technology*, 5, 68–80.

18 Tatum, C. B., Vanegas, J. A., and Williams, J. M. (1987). “Constructability
19 improvement using prefabrication, preassembly, and modularization.” Bureau of
20 Engineering Research, University of Texas at Austin.

- 1 Taylan, O., Bafail, A. O., Abdulaal, R. M. S., and Kabli, M. R. (2014). "Construction
2 projects selection and risk assessment by fuzzy AHP and fuzzy TOPSIS
3 methodologies." *Applied Soft Computing Journal*, 17, 105–116.
- 4 Thun, J. H., and Hoenig, D. (2011). "An empirical analysis of supply chain risk
5 management in the German automotive industry." *International Journal of
6 Production Economics*, 131(1), 242–249.
- 7 Tserng, H. P., Yin, S. Y. L., and Li, S. (2006). "Developing a Resource Supply Chain
8 Planning System for Construction Projects." *Journal of Construction
9 Engineering and Management*, 132(4), 393–407.
- 10 Vrijhoef, R., and Koskela, L. (2000). "The four roles of supply chain management in
11 construction." *European Journal of Purchasing & Supply Management*, 6(3–4),
12 169–178.
- 13 Wagner, S. M., and Bode, C. (2008). "An empirical examination of supply chain
14 performance along several dimensions of risk." *Journal of Business Logistics*,
15 29(1), 307–325.
- 16 Wang, D., Liu, G., Li, K., Wang, T., Shrestha, A., Martek, I., and Tao, X. (2018).
17 "Layout Optimization Model for the Production Planning of Precast Concrete
18 Building Components." *Sustainability*, 10(6), 1807.
- 19 Wang, L.-C., Lin, Y.-C., and Lin, P. H. (2007). "Dynamic mobile RFID-based supply
20 chain control and management system in construction." *Advanced Engineering
21 Informatics*, 21, 377–390.

- 1 Wang, Z., and Hu, H. (2017). “Improved Precast Production–Scheduling Model
2 Considering the Whole Supply Chain.” *Journal of Computing in Civil
3 Engineering*, 31(4), 04017013.
- 4 Warren, K. (2005). “Improving strategic management with the fundamental principles
5 of system dynamics.” *System Dynamics Review*, 21(4), 329–350.
- 6 Wasserman, S., and Faust, K. (1994). *Social Network Analysis: Methods and
7 Applications*. Cambridge University Press.
- 8 Wesz, J. G. B., Formoso, C. T., and Tzortzopoulos, P. (2018). “Planning and
9 controlling design in engineered-to-order prefabricated building systems.”
10 *Engineering, Construction and Architectural Management*, 25(2), 134–152.
- 11 Winch, G. (2003). “Models of manufacturing and the construction process: the
12 genesis of re-engineering construction.” *Building Research & Information*, 31(2),
13 107–118.
- 14 Wolstenholme, E. F. (1990). *System Enquiry – A System Dynamics Approach*. John
15 Wiley & Sons, Chichester.
- 16 Wu, P., and Low, S. P. (2012). “Lean Management and Low Carbon Emissions in
17 Precast Concrete Factories in Singapore.” *Journal of Architectural Engineering*,
18 18(2), 176–186.
- 19 Wu, P., and Low, S. P. (2014). “Barriers to achieving green precast concrete stock
20 management – a survey of current stock management practices in Singapore.”

- 1 *International Journal of Construction Management*, 14(2), 78–89.
- 2 Wu, P., Low, S. P., and Jin, X. (2014). “Identification of non-value adding activities
3 in precast concrete production to achieve low-carbon production.” *Resources,*
4 *Conservation and Recycling*, 81(November), 60–70.
- 5 Xu, G., Li, M., Chen, C.-H., and Wei, Y. (2018). “Cloud asset-enabled integrated IoT
6 platform for lean prefabricated construction.” *Automation in Construction*,
7 Elsevier, 93(September 2017), 123–134.
- 8 Xue, H., Zhang, S., Su, Y., Wu, Z., and Yang, R. J. (2018). “Effect of stakeholder
9 collaborative management on off-site construction cost performance.” *Journal of*
10 *Cleaner Production*, Elsevier Ltd, 184, 490–502.
- 11 Xue, X., Shen, Q., and Ren, Z. (2010). “Critical Review of Collaborative Working in
12 Construction Projects: Business environment and human behaviours.” *Journal of*
13 *Management in Engineering*, 26(4), 196–208.
- 14 Xue, X., Wang, Y., Shen, Q., and Yu, X. (2007). “Coordination mechanisms for
15 construction supply chain management in the Internet environment.”
16 *International Journal of Project Management*, 25(2), 150–157.
- 17 Yang, R. J., and Zou, P. X. W. (2014a). “Stakeholder-associated risks and their
18 interactions in complex green building projects: A social network model.”
19 *Building and Environment*, Elsevier Ltd, 73, 208–222.
- 20 Yang, R. J., and Zou, P. X. W. (2014b). “Stakeholder-associated risks and their

- 1 interactions in complex green building projects: A social network model.”
2 *Building and Environment*, Elsevier Ltd, 73, 208–222.
- 3 Yang, R. J., Zou, P. X. W., and Wang, J. (2015). “Modelling stakeholder-associated
4 risk networks in green building projects.” *International Journal of Project*
5 *Management*, Elsevier Ltd and Association for Project Management and the
6 International Project Management Association, 34(1), 66–81.
- 7 Yashiro, T. (2014). “Conceptual framework of the evolution and transformation of the
8 idea of the industrialization of building in Japan.” *Construction Management and*
9 *Economics*, 32(1–2), 16–39.
- 10 Yin, R. K. (2013). *Case Study Research: Design and Methods*. Sage Publications Inc,
11 Los Angeles, CA.
- 12 Yin, S. Y. L., Tserng, H. P., Wang, J. C., and Tsai, S. C. (2009). “Developing a
13 precast production management system using RFID technology.” *Automation in*
14 *Construction*, Elsevier B.V., 18(5), 677–691.
- 15 Ying, J. F., Tookey, J., and Roberti, J. (2015). “SCM competencies in construction:
16 issues and challenges in New Zealand.” *Journal of Engineering, Design and*
17 *Technology*, 13(4), 522–538.
- 18 Yu, A. T. W., and Shen, G. Q. P. (2015). “Critical Success Factors of the Briefing
19 Process for Construction Projects.” *Journal of Management in Engineering*,
20 31(3), 04014045.

- 1 Yu, H., Al-Hussein, M., Al-Jibouri, S., and Telyas, A. (2011). “Lean Transformation
2 in a Modular Building Company: A Case for Implementation.” *Journal of*
3 *Management in Engineering*, 29(January), 77.
- 4 Yu, T., Shen, G. Q., Shi, Q., Lai, X., Li, C. Z., and Xu, K. (2017). “Managing social
5 risks at the housing demolition stage of urban redevelopment projects: A
6 stakeholder-oriented study using social network analysis.” *International Journal*
7 *of Project Management*, 35(6), 925–941.
- 8 Yuan, H. (2012). “A model for evaluating the social performance of construction
9 waste management.” *Waste Management*, Elsevier Ltd, 32(6), 1218–1228.
- 10 Zhai, X., K. Tiong, R., Bjornsson, H., and H. Chua, D. (2006). “A Simulation-Ga
11 Based Model for Production Planning in Precast Plant.” *Proceedings of the 2006*
12 *Winter Simulation Conference*, IEEE, 1796–1803.
- 13 Zhai, X., Reed, R., and Mills, A. (2014). “Factors impeding the offsite production of
14 housing construction in China: an investigation of current practice.”
15 *Construction Management and Economics*, 32(1–2), 40–52.
- 16 Zhai, Y., Zhong, R. Y., Li, Z., and Huang, G. (2016). “Production lead-time hedging
17 and coordination in prefabricated construction supply chain management.”
18 *International Journal of Production Research*, Taylor & Francis, 7543(October),
19 1–19.
- 20 Zhang, X. (2015). “Green real estate development in China: State of art and prospect
21 agenda—A review.” *Renewable and Sustainable Energy Reviews*, Elsevier, 47,

1 1–13.

2 Zhang, X., Skitmore, M., and Peng, Y. (2014). “Exploring the challenges to
3 industrialized residential building in China.” *Habitat International*, 41, 176–184.

4 Zhang, Z. G., Kim, I., Springer, M., Cai, G., and Yu, Y. (2013). “Dynamic pooling of
5 make-to-stock and make-to-order operations.” *International Journal of*
6 *Production Economics*, Elsevier, 144(1), 44–56.

7 Zhong, R. Y., Dai, Q. Y., Qu, T., Hu, G. J., and Huang, G. Q. (2013). “RFID-enabled
8 real-time manufacturing execution system for mass-customization production.”
9 *Robotics and Computer-Integrated Manufacturing*, 29(2), 283–292.

10 Zhong, R. Y., Peng, Y., Xue, F., Fang, J., Zou, W., Luo, H., Thomas Ng, S., Lu, W.,
11 Shen, G. Q. P., and Huang, G. Q. (2017). “Prefabricated construction enabled by
12 the Internet-of-Things.” *Automation in Construction*, Elsevier B.V., 76, 59–70.

13 Zhu, X., Mukhopadhyay, S. K., and Kurata, H. (2012). “A review of RFID technology
14 and its managerial applications in different industries.” *Journal of Engineering*
15 *and Technology Management - JET-M*, Elsevier B.V., 29(1), 152–167.

16

1 **Appendices**

2 **Appendix A: Survey on problems and their root causes in the**
3 **supply chains of prefabricated building projects in Hong Kong**

4 Dear Sirs/Madams,

5

6 This interview aims to investigate your **personal views** on problems and their root
7 causes in the supply chains of prefabricated building projects (PBP) in Hong Kong. It
8 would be extremely useful for us to learn about your expert experience and knowledge
9 of supply chain management. Please note that any information kindly provided by you
10 in the interview will be kept strictly **confidential** and used solely for academic purposes.
11 Thank you very much for your cooperation!

12

13

LUO Lizi (PhD Candidate)

14

The Hong Kong Polytechnic University

15

16 **1. Identified problems in the supply chains of PBP**

17

This study have identified the following problems in the different stages of supply
18 chains of PBP.

19

Production stage: highly fluctuating production schedule, production disorders, and
20 unbalanced deployment of resources

21

Transportation stage: slow transportation schedule at the beginning of the supply chain

22

Assembly stage: assembly delay, poor consistency between upstream production and
23 downstream demand, and inferior resource planning across the assembly stage

24

Inventory management: considerable overproduction and excessive inventory in the
25 factory

26

Stock time of components: long stock time in the factory and the site

27

Lead time of components: long lead time over the supply chain

28

29 **2. Please kindly provide answers with as many details as possible to the following**
30 **questions.**

31

(1) Does the described problem really occur in the supply chain management for the
32 PBP?

33

(2) How does the problem occur in the supply chain?

34

(3) What is the root cause of the problem?

35

36

37

38

Thank you very much for your participation!

39

40

1 **Appendix B: Survey on Supply Chain Risks in Prefabricated**
2 **Building Projects in Hong Kong**

3 Dear Sirs/Madams,
4

5 This interview aims to investigate your **personal views** on supply chain risks in
6 prefabricated building projects in Hong Kong. It would be extremely useful for us to
7 learn about your expert experience and knowledge of managing supply chain risks.
8 Please note that any information kindly provided by you in the interview will be kept
9 strictly **confidential** and used solely for academic purposes. Thank you very much for
10 your cooperation!

11

12

13

14

LUO Lizi (PhD Candidate)
The Hong Kong Polytechnic University

15

1. Explanation of key terms

16

17

18

19

20

21

22

23

24

25

26

27

28

29

Supply chain risks (SCRs) refer to risks that can modify or prevent part of the movement and efficient flow of information, materials and products between the actors of a supply chain within an organization, or among actors in a supply chain.

30

2. Supply chain risks (SCRs) identification

31

32

33

34

35

36

SCRs are interrelated and associated with internal or external project stakeholders. A total of seven stakeholder groups directly involved in prefabricated housing projects (PHP) are identified. They are coded numerically as Sa, where a =7, namely, (1) client, (2) designer, (3) main contractor, (4) manufacturer, (5) transporter, (6) assembly sub-contractor, and (7) government.

37

38

39

40

41

A total of 30 SCRs have been identified based on literature review and interviews, and are summarized in the following table. All of the risks are numerically coded with S#R*, in which # indicates the number of associated stakeholder and * is the risk number related to this stakeholder. **For example, S2R3 is the third risk associated with the second stakeholder.**

Risk ID	Stakeholder node	Related Stakeholders	Risk node	Risks
S1R1	S1	Client	R1	Design change
S1R2	S1	Client	R2	Inefficiency of design approval
S1R3	S1	Client	R3	Delayed payment
S3R3	S3	Main contractor		
S2R4	S2	Designer	R4	Design errors
S2R5	S2	Designer	R5	Poor communication with other project participants
S3R5	S3	Main contractor		
S4R5	S4	Manufacturer		
S4R6	S4	Manufacturer	R6	Delayed delivery of precast elements to site
S4R7	S4	Manufacturer	R7	Component identification marking errors
S4R8	S4	Manufacturer	R8	Unclear component identification marks
S4R9	S4	Manufacturer	R9	Precast components mistakenly delivered
S4R10	S4	Manufacturer	R10	Poor factory layout management
S4R11	S4	Manufacturer	R11	Component damages
S5R11	S5	Transporter		
S4R12	S4	Manufacturer	R12	Poor quality of components
S4R13	S4	Manufacturer	R13	Long component lead time
S3R14	S3	Main contractor	R14	Inaccurate initial time and resources estimation
S4R15	S4	Manufacturer	R15	Slow response to design change
S3R15	S3	Main contractor		
S3R16	S3	Main contractor		
S4R16	S4	Manufacturer	R16	Lack of labor resource
S6R16	S6	Assembly sub-contractor		
S3R17	S3	Main contractor	R17	Safety accidents
S4R17	S4	Manufacturer		
S5R17	S5	Transporter		
S6R17	S6	Assembly sub-contractor		
S6R18	S6	Assembly sub-contractor	R18	Inefficient verification of precast components due to unclear labels
S3R19	S3	Main contractor	R19	Labor dispute
S6R19	S6	Assembly sub-contractor		
S3R20	S3	Main contractor	R20	Poor site layout management
S3R21	S3	Main contractor	R21	Tower crane breakdown
S6R22	S6	Assembly sub-contractor	R22	Installation error of precast elements
S6R23	S6	Assembly sub-contractor	R23	Delayed assembly schedule

S3R24	S3	Main contractor	R24	Inadequate professional pre-planning studies for project
S4R24	S4	Manufacturer		
S5R25	S5	Transporter	R25	Transportation vehicle damage
S5R26	S5	Transporter	R26	Traffic accidents
S5R27	S5	Transporter	R27	Prolonged custom declaration
S3R28	S3	Main contractor		
S6R28	S6	Assembly sub-contractor	R28	Bad weather
S7R29	S7	Government	R29	Excessive approval procedures
S7R30	S7	Government	R30	Governmental policy change

1

2 **3. Supply chain risks (SCRs) assessment**

3 SCRs do not exist individually, but interact with each other throughout the project
4 lifecycle. Please assess the relationships between the SCRs referring to the following

5 **EXAMPLE.**

	S1R1	S1R2	S2R1	S2R2
S1R1			(3,2)	
S1R2	(2,1)			(2,3)
S2R1				
S2R2	(4,5)			

6

7 The digital numbers inside the cells indicate **impact** and **likelihood**: the left element is
8 the impact between the risks (5 scales with “5” meaning extremely high, and “1”
9 meaning extremely low); the right element is the likelihood of the impact (5 scales with
10 “5” meaning extremely high and “1” meaning extremely low). For example, in Table 3,
11 **(3, 2)** indicates the first risk associated with Stakeholder 1 (S1R1) has a medium level
12 (i.e., 3) of impact on the first risk associated with Stakeholder 2 (S2R1), and the
13 likelihood of the impact is relatively low (i.e., 2).

14

15 **Assessment criteria:**

16 5-extremely high

17 4-high

18 3-medium

19 2-low

20 1-extremely low

21

22

23

24

Thank you very much for your participation!

25

1 **Appendix C: Survey on the relationships between critical**
 2 **variables that interact with each other to influence the supply**
 3 **chain performance of prefabricated building projects**

4 Dear Sirs/Madams,

5

6 This interview aims to investigate your **personal views** on the relationships between
 7 critical variables that interact with each other to influence the supply chain performance
 8 of prefabricated building projects in Hong Kong. It would be extremely useful for us to
 9 learn about your expert experience and knowledge of supply chain management. Please
 10 note that any information kindly provided by you in the interview will be kept strictly
 11 **confidential** and used solely for academic purposes. Thank you very much for your
 12 cooperation!

13

14

LUO Lizi (PhD Candidate)

15

The Hong Kong Polytechnic University

16

No.	Target Variables	Source Variables	Relationships
1	Reproduction rate due to design change	Total amount of components Design change	
2	Quality defective rate of components	Factory inventory Lack of skilled labor in the factory	
3	Installation error rate of precast elements	Stock time of components in the site Lack of skilled labor in the site Installation error rate	
4	Assembly rate	Assembly efficiency Stock time of components in the site	
5	Assembly delay	Reproduction rate due to design change Delayed delivery of precast elements to the site Lack of skilled labor in the site Installation error rate of precast elements	
6	Input of more labor in the factory	Components to be reproduced Lack of skilled labor in the factory	
7	Delayed delivery of precast elements to the site	Components to be reproduced Slow response to design change in the factory	
8	Lack of skilled labor in the factory	Inaccurate initial time and resources estimation Planned demand for labor in the factory Actual demand for labor in the factory	
9	Lack of skilled labor in the site	Inaccurate initial time and resources estimation Planned demand for labor in the site Actual demand for labor in the site	

10	Input of more labor in the site	Lack of skilled labor in the site Assembly delay
11	Installation error rate	Lack of skilled labor in the site Installed components
12	Assembly efficiency	Input of more labor in the site

- 1
- 2
- 3
- 4
- 5
- 6
- 7
- 8

Thank you very much for your participation!

1 Appendix D: Abbreviations

Abbreviation	Term
Abstract	
PBP	Prefabricated building projects
SCM	Supply chain management
SCR	Supply chain risks
SD	System dynamics
SNA	Social network analysis
Chapter 2	
MTO	Make-to-order
ETO	Engineer-to-order
MTS	Make-to-stock
ATO	Assemble-to-order
Chapter 5	
S1R1	Client-associated design change
S1R2	Client-associated inefficient design approval
S1R3	Client-associated delayed payment
S3R3	Main contractor-associated delayed payment
S2R4	Designer-associated design errors
S2R5	Designer-associated poor communication with other project participants
S3R5	Main contractor-associated poor communication with other project participants
S4R5	Manufacturer-associated poor communication with other project participants
S4R6	Manufacturer-associated delayed delivery of precast elements to the site
S4R7	Manufacturer-associated component identification marking errors
S4R8	Manufacturer-associated unclear component identification marks
S4R9	Manufacturer-associated precast components mistakenly delivered
S4R10	Manufacturer-associated poor factory layout management
S4R11	Manufacturer-associated component damages
S5R11	Transporter-associated component damages
S4R12	Manufacturer-associated poor quality of components
S4R13	Manufacturer-associated long component lead time
S3R14	Main contractor-associated inaccurate initial time and resources estimation
S4R15	Manufacturer-associated slow response to design change
S3R15	Main contractor-associated slow response to design change
S3R16	Main contractor-associated lack of skilled labor
S4R16	Manufacturer-associated lack of skilled labor
S6R16	Assembly sub-contractor-associated lack of skilled labor
S3R17	Main contractor-associated safety accidents
S4R17	Manufacturer-associated safety accidents
S5R17	Transporter-associated safety accidents
S6R17	Assembly sub-contractor-associated safety accidents

S6R18	Assembly sub-contractor-associated inefficient verification of precast components due to unclear labels
S3R19	Main contractor-associated labor dispute
S6R19	Assembly sub-contractor-associated labor dispute
S3R20	Main contractor-associated poor site layout management
S3R21	Main contractor-associated tower crane breakdown
S6R22	Assembly sub-contractor-associated installation error of precast elements
S6R23	Assembly sub-contractor-associated delayed assembly schedule
S3R24	Main contractor-associated inadequate professional pre-planning studies for project
S4R24	Manufacturer-associated inadequate professional pre-planning studies for project
S5R25	Transporter-associated transportation vehicle damage
S5R26	Transporter-associated traffic accidents
S5R27	Transporter-associated prolonged custom declaration
S3R28	Main contractor-associated bad weather
S6R28	Assembly sub-contractor-associated bad weather
S7R29	Government-associated excessive approval procedures
S7R30	Government-associated governmental policy change
Chapter 6	
PR	Production rate
CTBP	Components to be produced
TAOC	Total amount of components
STOCITF	Stock time of components in the factory
FI	Factory inventory
Del	Delivery
BI	Buffer inventory
SI	Site inventory
STOCITS	Stock time of components in the site
AR	Assembly rate
RRDTDC	Reproduction rate due to design change
DC	Design change
CTBR	Components to be reproduced
DDOPETTS	Delayed delivery of precast elements to the site
IITARE	Inaccurate initial time and resources estimation
SRTDCITF	Slow response to design change in the factory
LOSLITF	Lack of skilled labor in the factory
LOSLITS	Lack of skilled labor in the site
PDFLITF	Planned demand for labor in the factory
ADFLITF	Actual demand for labor in the factory
PDFLITS	Planned demand for labor in the site
ADFLITS	Actual demand for labor in the site
IOMLITF	Input of more labor in the factory
IOMLITS	Input of more labor in the site
QDROC	Quality defective rate of components

IEROPE	Installation error rate of precast elements
IER	Installation error rate
IC	Installed components
PCTBR	Precast components to be reinstalled
AE	Assembly efficiency
AD	Assembly delay

- 1
- 2
- 3
- 4
- 5
- 6